

STATE OF KANSAS
STATE CORPORATION COMMISSION
130 S. Market, Room 2078
Wichita, Kansas 67202

Well Plugging Record
K.A.R. -82-3-117

API NUMBER 15-113-20514 -00-00
LEASE NAME Mathes Hartman
WELL NUMBER 1

TYPE OR PRINT
NOTICE: Fill out completely and return
to Cons. Div. office within 30 days.

2310 Ft. from South Line of Section
2429 2310 Ft. from East Line of Section
KCC 3-21-06
per RB DMS
6 PSid.

LEASE OPERATOR American Energies Corporation #5399 SPOT LOCATION NW NW SE
ADDRESS 155 N Market, Suite 710 Section 36 Township 19 Range 1W
CITY, STATE, ZIP Wichita, KS 67202 County McPherson
PHONE # 316-263-5785 KCC 3-21-06 per RB DMS
Character of Well Coals Date Well Completed 9/28/78
(Oil, Gas, D&A, SWD, Input, Water Supply Well) Date Plugging Commenced 3/3/2006
Date Plugging Completed 3/8/2006
The plugging proposal was approved on 3/8/06 (date)
by State Plugging Agent, Greg Eves (KCC District Agent's Name)
Is ACO-1 Filed? On file with KCC If not, is well log attached? On file with KCC
Producing Formation(s) Mississippi Depth to Top 2924 Bottom 2927 T.D. 2950
Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS

CASING RECORD

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface	Water sands	212'	0'	8 5/8" 23#	212'	None
Production	Gas	Surface	2943'	4 1/2"	2943'	2025'

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from _____ feet to _____ feet each set.

Started in hole with packer and tubing. Finished running pipe. Set packer in tension. Rigged up swab tree and swab on well. Rig down swab tree and pressured up on tubing. Pressured up to 4016# and did not hold. Pulled out packer and tubing. Ran bailer down and hit at 2800'. Spotted 2 bailers of cement down on bottom. Set up casing jacks and put stretch in pipe. Ripped pipe at 2025', pulled 4 1/2" casing out of hole. Ran 17 jts tubing to 530' and spotted 35 sx cement. Pulled 6 jts and pumped cement to surface.

Name of Plugging Contractor American Energies Corporation
Licence No. 5399
Address 155 North Market, #710 City: Wichita State: Kansas Zip 67202

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: American Energies Corporation (Operator)

STATE OF KANSAS COUNTY OF Sedgwick, ss.

Alan L. DeGood, President (Employee of Operator or (Operator) of above described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above described well as filed that the same are true and correct, so help me God.

(Signature) Alan L. DeGood
(Alan L. DeGood, President, American Energies Corporation)

(Address) 155 North Market, Suite 710 City: Wichita State: Kansas Zip 67202

SUBSCRIBED AND SWORN TO me this 16th day of March 2006



Melinda S. Wooten
Melinda S. Wooten, Notary Public

My Commission Expires: 3/12/08

Form CP-4
Revised 12-92

RECEIVED
MAR 21 2006
KCC WICHITA

Handwritten initials

AMERICAN ENERGIES CORP.

P O BOX 516, 136 N MAIN

CANTON, KS. 67428

PULLING UNIT #1

PHONE: 620-628-4424 FAX: 620-628-4435

DATE JOB STARTED 3-3-06

DATE JOB COMPLETED: 3-8-06

LEASE: Mathis Hartman

WELL # _____

COUNTY Mac

Acidizing _____ Frac Well _____ Perforating Well _____
Squeeze Job _____ Workover _____

WORK PERFORMED:
(Please circle appropriate job)

Pump Change:

New: _____ Rebuilt _____ Size of pump _____

Rod Part: Size & Type of Replacement _____

Rod Break-Number of Jts. Down _____ Kind of Break _____

Tubing Failure:

Tubing leak-Number of Jts Down _____ Kind of Break _____ Size & Type of Replacement _____

Replaced with New _____ or Used _____

Plugging Well:

Please Complete Information

35
Pump to Surface
9 yards
4 yards

Number of Sacks cement at _____
Number of Sacks cement at _____
Number of Sacks cement at _____
Number of Sacks cement at _____
Total Number of Sacks of Cement _____

530	feet
_____	feet
_____	feet
_____	feet

Type of Cement used: _____
Ticket number: _____
Cementing Company: Mac concrete
Date Plugging Completed: 3-8-06
State Plugging Agent: Virgil Clothier

Description of Work Performed:

(3-3-06) Rig up start in the hole with a packer & tubing shut down.
(3-6-06) Finish running pipe. set packer in tension. Rig up swab tree & swabs on well. Rig down swab tree & pressure up on tubing. Pressured up to 4016's & didn't hold. Pull out packer & tubing. Run baylor down & hit at 2800'. Shut down.
(3-7-06) Spot 2 baylor's of cement down on bottom. set up casing Jacks & put stretch in pipe. Rig up ripper & went in hole. Ripped pipe at 2025' start out of hole with 4 1/2 casing. Shut down.
(3-8-06) Finish pulling out 4 1/2 casing. Rig down Jacks & 4 1/2 equipment. Rig up for tubing. Ran 17 joints in to 530' & spot 35 sacks. Pull 6 joints & pump cement to surface. Pull out pipe & clean up. Rig down.

Joins	Feet	Size	Pulled from Well:					Equipment	Run In Well:					
								Packer						
								Anchor						
								Polished Rod						
								Rods						
			2'	4'	6'	8'	10'	Rods						
								Rod Subs		2'	4'	6'	8'	10'
								Pump						
								Tubing						
			2'	4'	6'	8'	10'	Tubing Subs		2'	4'	6'	8'	10'
								Barrel						
								Mud Anchor						

Services Hours Per Hour Amount

Unit and Power Tools	27 hrs		\$
Road Time - Per hour			\$
Other Charges	1 oil saver	Rubber	\$
Swab Cups	1 box	2-2 3/8 v-cups	\$
		Sales Tax	\$
		Total Due	\$

Signed Paul Potvin Date: 3-10-06

RECEIVED

MAR 21 2006

KCC WICHITA

M34991

All accounts due tenth of month following date of purchase. On all accounts over 30 days past due a service charge of 1.5% (minimum charge of 50 cents) of the unpaid balance will be added each month, which is an ANNUAL PERCENTAGE RATE OF 18%.

Rec'd By: McPHERSON CONCRETE PRODUCTS • 620-241-1678 • 31725411 • 1802

QUANTITY	DESCRIPTION	PRICE	AMOUNT
15 YD	22 SK SLURRY	1615	24225
	SHORT LOAD	1269	1269
	MATHES HARTMAN		2150
	5071		1269
	Memo		
	TOTAL		27414

Ready-Mix Concrete
Concrete Pipes
Concrete Feed Bunks
Phone 620-241-4362
McPherson, KS 67460



MR 15 2006

P.O. Box 369
Plant Address
116 N. Augustus
Over 90 years
of service

McPHERSON CONCRETE PRODUCTS

1462 17TH AVENUE

McPHERSON, KS 67460 • (620) 241-1678

MAR 15 2006



PLANT	TIME	DATE	ACCOUNT	WEATHER:	TRUCK	DRIVER	TICKET
1	09:26	03/10/06	2-06		15	RUSS	52178

CUSTOMER	DELIVERY ADDRESS
AMERICAN ENERGY PO BOX 516 CANTON KS 67428	30TH & 56HWY-1 1/2 MI. SOUTH, WEST SIDE, MATHES HARTMAN I FASE

PURCHASE ORDER	SALES ORDER	TAX COUN	CREDIT OK	TEMP. 45	BATCHMAN BILL	SLUMP 4.0
----------------	-------------	----------	-----------	----------	---------------	-----------

LOAD QTY	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT
1.50	22SK/10%S	22 SACK SLURRY/10% SAND	1.50	1.50	101.00	151.50
1.00	SHORT LOAD	SHORT LOAD-3.25 YDS & LESS	1.00	1.00	50.00	50.00

RECEIVED
MAR 21 2006
KCC WICHITA

5 MINUTES PER YARD UNLOADING TIME. \$60.00 PER HOUR DEMURRAGE CHARGE.

LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT
:	:	:	:	:

SUBTOTAL	201.50
DISCOUNT	0.00
TAX	12.69
TOTAL	214.19
PREVIOUS TOTAL	0.00
GRAND TOTAL	214.19

THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.

WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY; AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.

"CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.

Driver instructed to add

gal. water

Received Per order by:

McPHERSON CONCRETE PRODUCTS

MAR 15 2006



1462 17TH AVENUE
McPHERSON, KS 67460 • (620) 241-1678

PLANT	TIME	DATE	ACCOUNT	WEATHER:	TRUCK	DRIVER	TICKET	
1	12:24	03/08/06	2-06		15	RUSS	52149	
CUSTOMER				DELIVERY ADDRESS				
AMERICAN ENERGY PO BOX 516 CANTON KS 67428				30TH & 56HWY-1 1/2 MI. SOUTH, WEST SIDE. MATHES HARTMAN LEASE				
PURCHASE ORDER		SALES ORDER		TAX COUN	CREDIT OK	TEMP. 70	BATCHMAN BILL	SLUMP 4.0
LOAD QTY.	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT		
4.50	22SK/10%S	22 SACK SLURRY/10% SAND	9.00	9.00	101.00	454.50		
5 MINUTES PER YARD UNLOADING TIME. \$60.00 PER HOUR DEMURRAGE CHARGE.								
LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT	SUBTOTAL		454.50	
:	:	:	:	:	DISCOUNT		0.00	
THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY. WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY. AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM. "CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.					TAX		28.63	
					TOTAL		483.13	
					PREVIOUS TOTAL		966.26	
					GRAND TOTAL			
					Driver Instructed to add _____ gal. water		Received Per order by: _____	

McPHERSON CONCRETE PRODUCTS

MAR 15 2006



1462 17TH AVENUE
McPHERSON, KS 67460 • (620) 241-1678

PLANT	TIME	DATE	ACCOUNT	WEATHER:	TRUCK	DRIVER	TICKET	
1	14:00	03/08/06	2-06		16	RON	52151	
CUSTOMER				DELIVERY ADDRESS				
AMERICAN ENERGY PO BOX 516 CANTON KS 67428				30TH & 56HWY-1 1/2 MI. SOUTH, WEST SIDE. MATHES HARTMAN LEASE				
PURCHASE ORDER		SALES ORDER		TAX COUN	CREDIT OK	TEMP. 70	BATCHMAN BILL	SLUMP 4.0
LOAD QTY.	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT		
5.00	22SK/10%S	22 SACK SLURRY/10% SAND	14.00	14.00	101.00	505.00		
5 MINUTES PER YARD UNLOADING TIME. \$60.00 PER HOUR DEMURRAGE CHARGE.								
LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT	SUBTOTAL		505.00	
:	:	:	:	:	DISCOUNT		0.00	
THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY. WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY. AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM. "CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.					TAX		31.82	
					TOTAL		536.82	
					PREVIOUS TOTAL		966.26	
					GRAND TOTAL		1503.08	
					Paul Potornik		RECEIVED	
		MAR 21 2006						
		KCC WICHITA						

Customer's Order No.	Date 3-8-06	
Name	MATHES HARTMAN LEASE	
Address	30TH & 56HWY-1 1/2 MI. SOUTH, WEST SIDE.	
City	MATHES HARTMAN LEASE	
Project No.	Project 30 04150-1105	
QUANTITY	CHARGE	DESCRIPTION
1493	✓	22 SK SLOPPY 10% SAND
		MATHES HARTMAN LEASE
		5071
		PRICE
		149.00
		AMOUNT
		1503.08
		TOTAL
		1503.08

Ready-Mix Concrete
 Concrete Pipe
 Concrete Feed Bunks
 Phone 620-241-4362
 McPherson, KS 67460
 P.O. Box 369
 Plant Address
 116 N. Augustus
 Over 90 years
 of service
McPHERSON CONCRETE PRODUCTS
MAR 15 2006

All accounts due tenth of month following date of purchase. On all accounts over 30 days past due a service charge of 1.5% (minimum charge of 50 cents) of the unpaid balance will be added each month, which is an ANNUAL PERCENTAGE RATE OF 18%.

McPHERSON CONCRETE PRODUCTS • 800-241-7077 • 3130 W. 11th St.

McPHERSON CONCRETE PRODUCTS							
1462 17TH AVENUE				MAR 15 2006			
McPHERSON, KS 67460 • (620) 241-1678							
PLANT	TIME	DATE	ACCOUNT	WEATHER:	TRUCK	DRIVER	TICKET
1	12:15	03/08/06	2-06		15	RUSS	52148
CUSTOMER				DELIVERY ADDRESS			
AMERICAN ENERGY PO BOX 516 CANTON KS 67428				30TH & 56HWY-1 1/2 MI. SOUTH, WEST SIDE. MATHES HARTMAN LEASE			
PURCHASE ORDER	SALES ORDER	TAX	CREDIT	BATCHMAN	SLUMP		
		COUN	OK	TEMP. 70	BILL	4.0	
LOAD QTY.	PRODUCT	DESCRIPTION	ORDERED	DELIVERED	UNIT PRICE	AMOUNT	
4.50	22SK/10%S	22 SACK SLURRY/10% SAND	9.00	4.50	101.00	454.50	
RECEIVED							
MAR 21 2006							
5 MINUTES PER YARD UNLOADING TIME. \$60.00 PER HOUR DEMURRAGE CHARGE.							
LEAVE PLANT	ARRIVE JOB SITE	START DISCHARGE	FINISH DISCHARGE	ARRIVE PLANT	SUBTOTAL		
:	:	:	:	:	KCC WICHITA 54.50		
THESE MIXES HAVE BEEN DESIGNED TO A SET CEMENT-WATER RATIO TO WHICH WE MUST ADHERE TO GUARANTEE STRENGTH IF YOU ADD WATER, YOU THEREBY ASSUME RESPONSIBILITY.					DISCOUNT		
WE MAKE DELIVERIES INSIDE CURB LINE AND ON PROPERTY AT CUSTOMERS RISK ONLY. AND ACCEPT NO RESPONSIBILITY FOR DAMAGE RESULTING IN THEREFROM.					TAX		
"CAUTION" SKIN AREAS THAT COME INTO CONTACT WITH PORTLAND CEMENT OR MIXTURES CONTAINING PORTLAND CEMENT, EITHER DIRECTLY OR THROUGH SATURATED CLOTHING, SHOULD BE PROMPTLY WASHED WITH WATER. FAILURE TO DO SO MAY CAUSE SKIN IRRITATION OR BURNS. IF CEMENT GETS IN THE EYE, RINSE IMMEDIATELY WITH WATER AND GET PROMPT MEDICAL ATTENTION. KEEP OUT OF REACH OF CHILDREN.					TOTAL		
					PREVIOUS TOTAL		
					GRAND TOTAL		
Driver instructed to add gal. water					Received Per order by:		