

6-041322

8-12

279R

15-163-02166-0000

TO: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

API number: 15-12 -13-1943

SE NE SW /4 SEC. 15, 10 S, 20 W  
1650 feet from S section line  
2970 feet from E section line

Operator license# 30323

Lease Marcotte well # 1

Operator: Tex/Con Oil & Gas Company

County Rooks

Address: 9401 SW Freeway  
Houston, Texas 77074

Well total depth 3766 feet *122.39*  
Conductor Pipe: - inch @ - feet  
Surface pipe 10 3/4 Inch @ 137 feet

Aband. oil well X, Gas well    , Input well    , SWD    , D & A    

Plugging contractor: Halliburton Cementing License#    

Address: Hays, Kansas 67601

Company to plug at: Hour: 9:00A.M. Day: 12 Month: August Year: 91

Plugging proposal received from: Joel Stull

Company: Tex/Con Oil & Gas Company phone:    

Were: 5 1/2" casing set at 3766' w/150 sks. cement. Perfs. at 3752' to 3758'. Perf. anhy. at 1680'. Perf. base dakota at 950'. Ordered 350 sks. 65/35 poz. - 8% gel. w/1/4 lb. flocele plus 400# hulls.

RECEIVED  
STATE CORPORATION COMMISSION

AUG 29 1991  
08-29-91

Plugging Proposal Received by: Dennis L. Hamel  
Plugging operations attended by agent? All [ X ], Part [     ], None [     ]  
CONSERVATION DIVISION  
WICHITA, KANSAS

Completed: Hour: 8:30A.M., Day: 12, Month: August, Year: 91

Actual plugging report: R.I.H. w/tubing to 2300' (hit rough spot @ 1570' and 1770' on down to 2300' - hit bridge). Spotted 175 sks. cement. Pulled tubing to 1680' (tubing hanging on collars to 1680' - possibly out of casing @ 1770'). Spotted addition 250 sks. cement to circ. at surface P.O.O.H. w/tubing. Wait on cement. R.I.H. w/ tubing to T.O.C. @ 420'. Spot 25 sx. cement @ 420'. P.O.O.H. w/tubing and squeezed casing to 500# Max. Hooked up to 8 5/8" annulus, pumped into S.P. w/55 sx. cement w/100# hulls. S.I. 200#.

Remarks:    

I did  observe the plugging.

*Dennis L. Hamel*

DATE 9-12-91  
INV. NO. 33096

*Del. S.*

(agent)  
Form CP-2/3