

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-185-20323-00-00
Spot: NEWSW Sec/Twnshp/Rge: 5-22S-14W
990 feet from S Section Line, 1650 feet from E Section Line
Lease Name: MORRISON-LONG A Well #: 6
County: STAFFORD Total Vertical Depth: 3876 feet

Operator License No.: 30458
Op Name: RJM COMPANY
Address: PO BOX 256
CLAFLIN, KS 67525

String	Size	Depth (ft)	Pulled (ft)	Comment
PROD	4.5	3862	0	WITH 125 SX CMT
SURF	8.625	525		WITH 375 SX CMT

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 05/08/2012 9:30 AM
Plug Co. License No.: 6901 Plug Co. Name: D.S & W WELL SERVICING, INC.
Proposal Rcvd. from: TIM DICKSON Company: D.S & W WELL SERVICING, INC. Phone: (620) 793-5838

Proposed Plugging Method: RUN TBG TO 3100'. SPOT 10 SX GEL & 50 SX CMT. PERFORATE 4 1/2" @ 880'. SET TBG @ 880'. CIRCULATE 4 1/2" CASING & 4 1/2" X 8 5/8" ANNULUS TO SURFACE WITH CMT. LAY DOWN TBG & TOP OFF CASING WITH CMT.

Plugging Proposal Received By: STEVE PFEIFER Witness Type: COMPLETE (100%)
Date/Time Plugging Completed: 05/10/2012 10:30 AM KCC Agent: STEVE PFEIFER

Actual Plugging Report:

Perfs:

APP. 700' OF TBG LEFT IN HOLE. TOP OF FISH @ 3120'. CASING LEAK DEPTH UNKNOWN RUN TBG TO 3114'. SPOT 10 SX GEL & 50 SX CMT. PULLED TBG UP TO 883'. PUMPED 400 SX CMT DOWN TBG. HAD RETURNS UP CASING/SURFACE PIPE ANNULUS. CMT DID NOT CIRCULATE. NEVER ESTABLISHED RETURNS UP TBG/CASING ANNULUS. SHUT DOWN TO LET CMT SET. 5/9/12: RUN TBG IN TO TAG CMT. FOUND CMT AT 2511'. (2511' WOULD BE APP. TOP OF BOTTOM PLUG.) NO FILL FROM 400 SX PUMPED FOR TOP PLUG. PULLED TBG UP TO 883' PUMPED 400 SX CMT. HAD GOOD RETURNS UP 4 1/2" X 8 5/8" ANNULUS. CMT DID NOT CIRCULATE. SHUT DOWN TO LET CMT SET. 5/10/12: RUN TBG TO 1007' NEVER TAGGED ANY CMT. PICKED TBG UP TO 883'. BROKE CIRCULATION. CIRCULATED OUT SOME WATERED OUT CMT. SHUT CASING/SURFACE PIPE ANNULUS PART WAY & CIRCULATED 4 1/2" CASING TO SURFACE W/CMT. SHUT IN TBG/CSG ANNULUS & FULLY OPENED CASING/ SURFACE PIPE ANNULUS. RESUMED PUMPING DOWN TBG. HAD EXCELLENT RETURNS OUT CASING/SURFACE PIPE ANNULUS. CASING/SURFACE PIPE ANNULUS WOULD ALSO FLOW. BELIEVE SALT SECTION WASHED OUT & ALSO WATERING OUT CMT. PUMPED 275 SX CMT. PULLED TBG OUT. PUMPED DOWN CASING/SURFACE PIPE ANNULUS TO TOP OUT 4 1/2" CASING. SHUT IN 4 1/2" CASING. PUMPED DOWN CASING/SURFACE PIPE ANNULUS WITH 80 SX CMT. PRESSURED TO 300#. STAGED INTO W/ANOTHER 20 SX CMT AT 3/4 BPM @ 200-250#. PRESSURE HELD. SHUT IN AT 250#.

Remarks: USED 60/40 POZMIX 4% GEL BY COPELAND ACID.

Plugged through: TBG

District: 01

Signed

Steve Pfeifer
5/10/12 (TECHNICIAN)

RECEIVED

MAY 11 2012

KCC DODGE CITY

RECEIVED

MAY 24 2012 CP-2/3

KCC WICHITA

BMV