

test hole report Layne-Western Company, Inc.

Contract Nam	neH	amm Quarr	cies	TEST HOLE
Job No A-439				
CityGrantville				State Kansas Driller V. Campbell
Test Hole Loc	ationSE1/4,	SE 1/4, S	Sect. 16	6, Tlls, Rl7E, Along U.S. Highway 24
				tion from Permanent Landmark or Previous Test Hole
	•		ż	TEST LOG
FROM	то	MARSH FUNNEL VISCOSITY	MUD PIT LOSS INCHES	Static Water Level 28 Measurer Hours After Completion
		SECONDS		
0.0'	1.0'			Topsoil
1.0'	33.0'			Brown silty clay, stiff
33.0'	35.0'			Brown med. to coarse sand w/trace fine sand
35.0'	40.0'			Same
40.0	43'5"			Same
43'5"	45.0'	48	1"	Gray brown med. to coarse sand w/trace fine sand
45.0'	47.0'	48	1/2"	Gray brown med. to fine sand w/trace coarse sand
47.0'				Gray brown weathered limestone
47.0'	Total	depth		
		Portabl	e	
				XX
21	- 8/	1 200		