

Manate, KS 66720
or 800-467-8676

**FIELD TICKET & TREATMENT REPORT
CEMENT**

CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
5337	Redd - McPherson 6-B	25	30s	16E	Wilson

TRUCK #	DRIVER	TRUCK #	DRIVER
445	DAVE		
445			
479	CLIFF		
439	RUSS		

CUSTOMER: McPherson Drilling L.L.C.
MAILING ADDRESS: P.O. Box 127
CITY: Sycamore STATE: KS ZIP CODE: 67363
JOB TYPE: Longstring HOLE SIZE: 5 3/4 HOLE DEPTH: 960' CASING SIZE & WEIGHT: 2 7/8 8" D
CASING DEPTH: 950' DRILL PIPE: _____ TUBING: _____ OTHER: _____
SLURRY WEIGHT: 13.6 SLURRY VOL: 32 Bbl WATER gal/sk: 7 CEMENT LEFT in CASING: 0
DISPLACEMENT: 5.5 DISPLACEMENT PSI: 450 MIX PSI: 875 SHUT IN RATE: _____

REMARKS: Safety meeting. Rig up to 2 7/8 Tubing, Break circulation w/ Fresh water Pump 3 SKs Gel Flush = 150' 5 Bbl spacer, mix 140 SKs 60/40 Pozmix cement w/ 2% Gel 1% CaCl2 AT 13.6 gal yield 1.28 Shut Down, wash out Pump + Lines Drop 2 Plugs, Displace w/ 5.5 Bbl fresh water. Final Pump PSI w/ 450' Ramp Plug to 875' close well IN at 875' NO FLOAT SHOE on Bottom. 5 Bbl Slurry To Pit. Job complete, Tear Down.

Thanks
Russ, Dave, Cliff

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	975.00	975.00
5406	40	MILEAGE 1 st well of 2	4.00	160.00
1131	140 SKs	60/40 Pozmix	11.95	1673.00
1118 B	240 #	Gel = 2%	.20	48.00
1102	120 #	CaCl2 = 1%	.70	84.00
1118 B	150 #	Gel Flush	.20	30.00
5407	6 Tons	Ton Mileage Bulk Truck	MIC	330.00
4402	2	2 7/8 Top Rubber Plugs	28.00	56.00
<div style="border: 1px solid black; border-radius: 50%; padding: 10px; display: inline-block;"> 5% Discount on Pump <113.16> \$3301.31 due </div>				
			6.3%	SALES TAX
				ESTIMATED TOTAL
				3356.00
				119.13
				3475.13

Ravin 3737
AUTHORIZATION by Ron McPherson TITLE owner DATE 5-6-2011

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.