

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 4671

Date	Sec.	Twp.	Range	County	State	On Location	Finish
7-6-11	6	21	14	Stafford	Kansas		7:00 PM
Lease <i>Plister</i>	Well No. <i>26</i>		Location <i>Radium SW 1/4 N10</i>				
Contractor <i>Mallard Drilling</i>				Owner			
Type Job <i>Surface</i>				To Quality Oilwell Cementing, Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.			
Hole Size <i>12 1/4</i>	T.D. <i>875</i>		Charge To <i>Hess Oil Co.</i>				
Csg. <i>83</i>	Depth		Street				
Tbg. Size	Depth		City				
Tool <i>Baffle Plate</i>	Depth <i>833</i>		State				
Cement Left in Csg. <i>42</i>	Shoe Joint		The above was done to satisfaction and supervision of owner agent or contractor.				
Meas Line	Displace <i>5.33</i>		Cement Amount Ordered <i>425 Common 3000 2000</i>				
EQUIPMENT				<i>1/4 # flow seal part</i>			
Pumptrk <i>1</i>	No.	Cementer <i>Steve</i>	Common <i>425</i>				
Bulktrk <i>12</i>	No.	Driver <i>Lisa</i>	Poz. Mix				
Bulktrk	No.	Driver <i>Doug</i>	Gel. <i>8</i>				
JOB SERVICES & REMARKS				Calcium <i>15</i>			
Remarks:				Hulls			
Rat Hole				Salt			
Mouse Hole				Flowseal <i>200#</i>			
Centralizers				Kol-Seal			
Baskets				Mud CLR 48			
D/V or Port Collar				CFL-117 or CD110 CAF 38			
<i>Cement did Circulate</i>				Sand			
				Handling <i>450</i>			
				Mileage			
				FLOAT EQUIPMENT			
				Guide Shoe			
				Centralizer			
				Baskets <i>1</i>			
				AFU Inserts			
				Float Shoe			
				Latch Down			
				<i>Baffle Plate</i>			
				<i>Rubber Plug</i>			
				Pumptrk Charge <i>long Surface</i>			
				Mileage <i>15</i>			
X Signature <i>Paul Jurgensen</i>				Tax			
				Discount			
				Total Charge			

JOB LOG

SWIFT Services, Inc.

DATE 7-12-11 PAGE NO.

CUSTOMER HESS OIL CO. WELL NO. #2 LEASE PFISTER JOB TYPE 5/2" LONGSTRING TICKET NO. 20888

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	1700							ON LOCATION
	1830							START 5/2" CASING IN WELL
								TD-3830 SET= 3817'
								TP-3820 5/2" 15.5
								ST-17'
								CENTRALIZER (TURBO)- 1,2,3,4,5
								CMT BSKT - 6
	2015						1100	DROP BALL - CIRCULATE - SET PACKERSHOE
	2048	6	12		✓		400	PUMP 500 GAL MUDFLUSH
	2050	6	20		✓		400	PUMP 20 BBLs KCL-FLUSH
	2055		7.5					PLUG RH (30SKS) MH (20SKS)
	2100	4	36		✓		250	MIX CEMENT 150 SKS EA-2 @ 15.4 PPG
	2110							WASH OUT PUMP - LOWER
	2111							RELEASE LATCH DOWN PLUG
	2115	7	0		✓			DISPLACE PLUG
	2120	6	90.5				1500	PLUG DOWN - PSE UP LATCH IN PLUG
	2130						OK	RELEASE PSE-HEW
								WASH TRUCK
	2200							JOB COMPLETE

THANK YOU
WAYNE, JEFF, ROB