


QUEST

Resource Corporation



211 W. 14TH STREET,
CHANUTE, KS 66720
620-431-9500

120th Brown N 100' ENTO

AFE
D11073

TICKET NUMBER

7119

FIELD TICKET REF #

FOREMAN Joe Blanchard

SSI 631350

API 15-133-27574

TREATMENT REPORT & FIELD TICKET CEMENT

DATE	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
7-21-11	Gilbreath Jim 1-2	1	29	17	NO

FOREMAN / OPERATOR	TIME IN	TIME OUT	LESS LUNCH	TRUCK #	TRAILER #	TRUCK HOURS	EMPLOYEE SIGNATURE
Joe Blanchard	6:00	10:00		904850		4	Joe Blanchard
Justin Jansen	6:00			903255		↓	Justin Jansen
Wes Gahman	6:00			903400	932705		Wes Gahman
Dustin Porter	6:00			903600			Dustin Porter
Joe Rogers	6:15			903142	932900		Joe Rogers
Nathan Gahman	9:00						Nathan Gahman

JOB TYPE Longstring HOLE SIZE 7 7/8 HOLE DEPTH 1181 CASING SIZE & WEIGHT 5 1/2 14#
 CASING DEPTH 1175.99 DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT 13.5 SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 27.99 DISPLACEMENT PSI _____ MIX PSI _____ RATE 4bpm

REMARKS:

washed 50 5 1/2 casing swept 1 sk gel. Installed plug Head Pump 16 BBI dye & 200 SKS of cement to get dye to surface. Flush pump. Pump wiper plug to bottom & set float shoe.

started casing 7:30 started cement 9:00

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION OF SERVICES OR PRODUCT	TOTAL AMOUNT
904850	4 hr	Foreman Pickup	
903255	4 hr	Cement Pump Truck	
903600	4 hr	Bulk Truck	
903400	4 hr	Transport Truck	
932705	4 hr	Transport Trailer	
		80 Vac	
	1175.99	Casing 5 1/2	
	7	Centralizers	
	1	Float Shoe	
	1	Wiper Plug	
	2	Frac Baffles 4" x 4 1/2"	
	150 SK	Portland Cement	
	40 SK	Gilsonite	
	2 SK	Flo-Seal	
	16 SK	Premium Gel	
	6 SK	Cal Chloride	
	1	5 1/2 BASKET	
	7000gal	City Water	
903142	4 hr	Casing tractor	
932900	4 hr	Casing trailer	

DD. Thornton Drilling 07-19-11 Tuesday @ 3PM.

Pipe#	Length	Running Total	Baffle Location	POSTROCK ENERGY CORP - CASING TALLY SHEET
1	39.85	39.85		Date: 7/19/11
2	39.43	79.28	Cement Basket	Well Name & #: Gilbreath, Jim A. 1-2
3	38.69	117.97		Township & Range: 29S-17E
4	38.21	156.18	@ 156 ft.	County/State: Neosho / Kansas
5	39.01	195.19		SSI #: 631350
6	38.32	233.51		AFE#: D11073
7	39.06	272.57		Road Location: 120th & Brown, N & E into
8	39.26	311.83		API# 15-133-27574
9	40.24	352.07		
10	39.27	391.34		
11	39.77	431.11		
12	39.68	470.79		
13	38.46	509.25		
14	38.85	548.10		
15	39.66	587.76		
16	38.37	626.13		
17	39.74	665.87	← Set Upper Baffle @ 665.87 ft. Big Hole.	
18	39.67	705.54		
19	39.74	745.28		
20	40.05	785.33		
21	39.90	825.23		
22	38.95	864.18		
23	39.35	903.53		
24	38.79	942.32	← Set Lower Baffle @ 942.32 ft. Small Hole.	
25	39.37	981.69		
26	39.07	1020.76		
27	38.44	1059.20		
28	39.02	1098.22		
29	38.71	1136.93		
30	38.97	1175.90	Tally Bottom	
Use all 30 joints + No Sub.				
Be Safe! Drink liquids. Take Breaks.				

Miss Top 1047 ft.
Log Bottom 1175.40 ft.
Tally Bottom 1175.90 ft.
Driller TD 1181 ft.

Teamwork works! Put Safety 1st!

D.K. Ke Rossy
 Sr. Geologist
 Cell 6203059900
 07-19-2011