

ALLIED CEMENTING CO., LLC.

038743

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT:

Coast On-roads

DATE <u>5-7-11</u>	SEC <u>14</u>	TWP <u>18S</u>	RANGE <u>22W</u>	CALLED OUT	ON LOCATION	JOB START <u>1:30 pm</u>	JOB FINISH <u>2:00 pm</u>
LEASEE <u>Gilley</u>	WELL # <u>1-14</u>	LOCATION <u>Barzane 605 North on 00 Rd 3</u>		COUNTY <u>Neosho</u>	STATE <u>KS</u>		
OLD OR NEW (Circle one) _____ miles west 1 mile South into _____							

CONTRACTOR Maverick Drilling
 TYPE OF JOB Rotary plug
 HOLE SIZE 7 7/8 I.D. 4456
 CASING SIZE _____ DEPTH _____
 TUBING SIZE _____ DEPTH _____
 DRILL PIPE 4 1/2 DEPTH 1650
 TOOL _____ DEPTH _____
 PRES. MAX _____ MINIMUM _____
 MEAS. LINE _____ SHOE JOINT _____
 CEMENT LEFT IN CSG. _____
 PERFS. _____
 DISPLACEMENT Fresh washed

OWNER Red Oak Energy

CEMENT
 AMOUNT ORDERED 250SK 60/40 196gal
1/4 Flo

COMMON	@	<u>16.25</u>	<u>2.437.50</u>
POZMIX	@	<u>850</u>	<u>850.00</u>
GEL	@	<u>9.9</u>	<u>191.25</u>
CHLORIDE	@		
ASC	@		
<u>Flow Seal 62.0 #</u>	@	<u>2.70</u>	<u>167.40</u>
HANDLING	@	<u>2.70</u>	<u>704.70</u>
MILEAGE	@	<u>261 X 524.11</u>	<u>1.492.92</u>
TOTAL			<u>5843.22</u>

EQUIPMENT
 PUMP TRUCK CEMENTER Bobby Rollins
 # 366 HELPER Bobby Rollins
 BULK TRUCK DRIVER Kevin W.
 # 841
 BULK TRUCK DRIVER _____
 # _____

REMARKS:
1st plug at 1650 ft 580 SK mixed
2nd plug at 750 ft 805 SK mixed
3rd plug at 300 ft 50 SK mixed
4th plug at 60 ft 20 SK mixed
RT H mix 30 SK
MH mix 20 SK

DEPTH OF JOB	<u>1650</u>
PUMP TRUCK CHARGE	<u>1250.00</u>
EXTRA FOOTAGE	@
MILEAGE	@ <u>7.00</u>
MANIFOLD	@
TOTAL	<u>1978.00</u>

CHARGE TO: Red Oak Energy
 STREET _____ STATE _____ ZIP _____

PLUG & FLOATEQUIPMENT

Flow Seal 62.0 #	@	
Flow Seal 62.0 #	@	
Flow Seal 62.0 #	@	
Flow Seal 62.0 #	@	
Flow Seal 62.0 #	@	

To Allied Cementing Co., LLC.
 You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

TOTAL _____

SALES TAX (If Any) _____
 TOTAL CHARGES 5843.22
 DISCOUNT _____ IF PAID IN 30 DAYS

PRINTED NAME Carl E. Farmer
 SIGNATURE Carl E. Farmer

Stand your L

ALLIED CEMENTING CO., LLC. 038802

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT:

Guest Bend

DATE	4-29-11	SEC.	14	TWP.	18S	RANGE	22 W	CALLED OUT	ON LOCATION	JOB START	10:00pm	JOB FINISH	10:00 pm	
LEASEE	Gilley	WELL #	1-14	LOCATION				Bazine vs DD RD	COUNTY	Ness	STATE	KS		
OLD OR NEW (Circle one)														

CONTRACTOR Maurick Rig 106 OWNER Red Oak Energy

TYPE OF JOB	<u>Surface</u>
HOLE SIZE	<u>12 1/4</u>
CASING SIZE	<u>8 3/4</u>
TUBING SIZE	T.D. <u>266</u>
DRILL PIPE	DEPTH <u>261</u>
TOOL	DEPTH
PRES. MAX	DEPTH
MEAS. LINE	MINIMUM
CEMENT LEFT IN CSG.	SHOE JOINT
PERFS.	<u>15</u>
DISPLACEMENT	<u>15.50 BBLs</u>

CEMENT
AMOUNT ORDERED 175SX Class A + 3%cc + 2%Gel

COMMON	<u>175</u>	@	<u>16.25</u>	<u>2.843.75</u>
POZMIX		@		
GEL	<u>3</u>	@	<u>21.25</u>	<u>63.75</u>
CHLORIDE	<u>6</u>	@	<u>58.20</u>	<u>349.20</u>
ASC		@		

EQUIPMENT

PUMP TRUCK	CEMENTER <u>wayne</u>
#	<u>366</u> HELPER <u>G-cs</u>
BULK TRUCK	DRIVER <u>Kevin</u>
#	<u>344-170</u>
BULK TRUCK	DRIVER
#	

HANDLING	<u>184</u>	@	<u>2.25</u>	<u>414.00</u>
MILEAGE	<u>184 X 52 X .11</u>	@		<u>1052.48</u>
TOTAL				<u>4.723.18</u>

REMARKS:

Pipe on bottom Break circulation with Rig mud
Ran 5 BBLs Ahead.
Mix 175 SX Class A + 3%cc + 2%Gel
Shut Down Release Plus
Displace 15.50 BBLs fresh water
Shut in Rig Down

SERVICE

DEPTH OF JOB	<u>261</u>	
PUMP TRUCK CHARGE	<u>1126.00</u>	
EXTRA FOOTAGE		
MILEAGE	<u>104</u>	
MANIFOLD		
	<u>7.00</u>	
	<u>728.00</u>	
	<u>4.00</u>	
	<u>416.00</u>	
TOTAL		<u>2269.00</u>

CHARGE TO: Red Oak Energy

STREET _____
CITY _____ STATE _____ ZIP _____

PLUG & FLOAT EQUIPMENT

Bubble float	@	
Generator	@	
<u>1 Rubber Plug</u>	@	<u>79.00</u>
<u>1 Cementizer</u>	@	<u>45.00</u>

To Allied Cementing Co., LLC.
You are hereby requested to rent cementing equipment