



QUALITY OILWELL CEMENTING, INC.

PO Box 32 - 740 West Wichita Ave, Russell KS 67665
 Phone: 785-324-1041 fax: 785-483-1087
 Email: cementing@ruraltel.net

Date: 4/4/2012
 Invoice # 273

P.O.#:
 Due Date: 5/4/2012
 Division: Russell

Invoice

Contact:
 Samuel Gary Jr & Associates Inc
Address/Job Location:
 Samuel Gary Jr & Associates Inc
 1815 11th Street
 Great Bend, KS 67530

RECEIVED

APR 09 2012

**SAMUEL GARY JR.
 & ASSOCIATES, INC.**

DRLG COMP W/O LOE GG

Account	8200-138
Well/Prospect	
Deck	
AFB	
Approval	<i>[Signature]</i>
Description	

Reference:
 HERRMAN ET AL 1-12

Description of Work:
 PROD LONG STRING

Services / Items Included:

	Quantity	Price	Taxable	Item	Quantity	Price	Taxable
Labor		\$ 937.80	No	Salt (Fine)	19	\$272.41	Yes
Common-Class A	225	\$ 2,819.19	Yes	Pump Truck Mileage-Job to Nearest Camp	24	\$245.99	No
Gilsonite	1057	\$ 1,628.35	Yes	Latch Down Plug & Baffle, 5 1/2"	1	\$230.05	Yes
CFL 117	176	\$ 1,113.46	Yes	Bulk Truck Mileage-Job to Nearest Bulk Plant	24	\$143.95	No
8 5/8" Basket	3	\$ 973.62	Yes	Flo Seal	56	\$115.03	Yes
Bulk Truck Matl-Material Service Charge	254	\$ 521.73	No	KCL	2	\$61.33	Yes
CD-110	117	\$ 480.65	Yes				
5 1/2" Turbolizer	8	\$ 476.54	Yes				
Mud Clear	500	\$ 380.00	Yes				
Defoamer A or CAF-38	50	\$ 359.46	Yes				
Auto Fill Float Shoe, 5 1/2"	1	\$ 314.27	Yes				

Invoice Terms:

Net 30

SubTotal: \$ 11,073.84

Discount Available ONLY if Invoice is Paid & Received
 within listed terms of invoice: \$ (1,661.08)

SubTotal for Taxable Items: \$ 7,840.71

SubTotal for Non-Taxable Items: \$ 1,572.05

Total: \$ 9,412.76

Tax: \$ 493.96

Amount Due: \$ 9,906.73

Applied Payments:

Balance Due: \$ 9,906.73

6.30% Rush County Sales Tax

Thank You For Your Business!

Past Due Invoices are subject to a service charge (annual rate of 24%)
 This does not include any applicable taxes unless it is listed.
 ©2008-2013 Straker Investments, LLC. All rights reserved.

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 273

Date	3/30/12	Sec.	12	Twp.	16	Range	17	County	Rush	State	KS	On Location		Finish	5:45 PM
------	---------	------	----	------	----	-------	----	--------	------	-------	----	-------------	--	--------	---------

Lease	Herrman Et Al	Well No.	1-12	Location	Loretta, 1 E, 1/2 N, E into
-------	---------------	----------	------	----------	-----------------------------

Contractor	VAL Rig #6	Owner	To Quality Oilwell Cementing, Inc.
------------	------------	-------	------------------------------------

Type Job	Production string	You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.	
----------	-------------------	--	--

Hole Size	7 1/2"	T.D.	3700'	Charge To	Sam Gary Jr. + Associates, Inc
-----------	--------	------	-------	-----------	--------------------------------

Csg.	5 1/2" 15.50#	Depth	3696'	Street	
------	---------------	-------	-------	--------	--

Tbg. Size		Depth		City		State	
-----------	--	-------	--	------	--	-------	--

Tool		Depth		The above was done to satisfaction and supervision of owner agent or contractor.		
------	--	-------	--	--	--	--

Cement Left in Csg.	42'	Shoe Joint	42'	Cement Amount Ordered	22 5/8 x 2-PRO-C 10% Salt
---------------------	-----	------------	-----	-----------------------	---------------------------

Meas Line		Displace	87 Bbls.	Common	5% Gilsontite, 1/4# Floer, 3% CD-110,
-----------	--	----------	----------	--------	---------------------------------------

EQUIPMENT

Pumptrk	9	No.		Cementor	Paul
Bulktrk	10	No.		Helper	
Bulktrk	PV	No.		Driver	Matt
				Driver	Doug

JOB SERVICES & REMARKS

Remarks:		Calcium	CD-110 117#
Rat Hole	30 5/8	Hulls	KCL 2 gal
Mouse Hole	20 5/8	Salt	19
Centralizers	1, 3, 5, 7, 9, 11, 13, 15	Flowseal	56 #
Baskets	3, 9, 15	Kol-Seal	1057 #
D/V or Port Collar		Mud CLR 48	500 gal / 20 Bbls. KCL
Est. Circ.		CFL-117 or CD110	CAF 38 - 50 #
Pump 500 gal Mud Clear - 48		Sand	176 #
Plug Rat / Mouse		Handling	
Mix 17 5/8 down 5 1/2"		Mileage	5 1/2" FLOAT EQUIPMENT
Displace - First 20 Bbls. KCL		Guide Shoe	
Land Plug @ 1500'		Centralizer	8 - Turbos
Float Weld		Baskets	3
2 1/2 PSI 800'		AFU Inserts	
		Float Shoe	1
		Latch Down	1
		Rotating Head	

Pumptrk Charge	Prod Long String
----------------	------------------

Mileage	24
---------	----

Tax	
-----	--

Discount	
----------	--

Total Charge	
--------------	--

X Signature

[Handwritten Signature]

Thank You!!