

ALLIED OIL & GAS SERVICES, LLC

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT:

Northlake

DATE <u>12-18-12</u>	SEC. <u>2</u>	TWP. <u>18S</u>	RANGE <u>24W</u>	CALLED OUT <u>4:00 PM</u>	ON LOCATION <u>5:30 PM</u>	JOB START <u>8:30 PM</u>	JOB FINISH <u>9:00 PM</u>
LEASE <u>Melody</u>	WELL # <u>3</u>	LOCATION <u>3 miles North of New City</u>	COUNTY <u>NEW</u>	STATE <u>TX</u>			
OLD OR NEW (Circle one) <u>NEW</u>		<u>at Bl 170 West 3 miles</u>					

CONTRACTOR Duke Drilling
 TYPE OF JOB Surface
 HOLE SIZE 12 1/4" T.D. 222'
 CASING SIZE 8 5/8" DEPTH 222.04'
 TUBING SIZE _____ DEPTH _____
 DRILL PIPE _____ DEPTH _____
 TOOL _____ DEPTH _____
 PRES. MAX 500 MINIMUM _____
 MEAS. LINE _____ SHOE JOINT 20'
 CEMENT LEFT IN CSG. 1.272 bbls
 PERFS. _____
 DISPLACEMENT 12-85 bbls

OWNER Trans Pacific Oil Corp.

CEMENT AMOUNT ORDERED 150 sacks
Class A 3/4 gal 2 1/2 gal

EQUIPMENT
 PUMP TRUCK CEMENTER Patrick Helgeson
 # 398 HELPER Josh Isaac
 BULK TRUCK DRIVER Dan Greenoux
 # 3241
 BULK TRUCK DRIVER _____
 # _____

COMMON	<u>150</u>	@ <u>17.96</u>	<u>2,685.00</u>
POZMIX		@	
GEL	<u>3</u>	@ <u>23.40</u>	<u>70.20</u>
CHLORIDE	<u>5</u>	@ <u>64.00</u>	<u>320.00</u>
ASC		@	
HANDLING	<u>162.4</u>	@ <u>2.48</u>	<u>401.78</u>
MILEAGE	<u>7.4 x 6.8 x</u>	@ <u>2.60</u>	<u>115.94</u>
			TOTAL <u>3,592.92</u>

REMARKS:

Pumped 5 bbls of Fresh Water Spacer
Ordered 3 bbls of cement @ 15.20/bbl
Ordered rubber plug
Displaced well with 12.5 bbls of Fresh water -
Completed 10 bbls of cement to Surface

CHARGE TO: Trans Pacific Oil
 STREET _____
 CITY _____ STATE _____ ZIP _____

SERVICE

DEPTH OF JOB	<u>222</u>		
PUMP TRUCK CHARGE	<u>1512.25</u>		
EXTRA FOOTAGE	@		
MILEAGE	<u>11.4 x 6</u>	@ <u>7.70</u>	<u>86.20</u>
MANIFOLD	@		
	<u>1.0 x 6</u>	@ <u>4.40</u>	<u>44.00</u>
			TOTAL <u>1,584.80</u>

PLUG & FLOAT EQUIPMENT

	@		
	@		
	@		
	@		
	@		

TOTAL _____

To: Allied Oil & Gas Services, LLC.
 You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Rich Wheeler
 SIGNATURE Rich Wheeler

SALES TAX (If Any) 193.73
 TOTAL CHARGES 5,177.42
 DISCOUNT 25.80 1,294.35
 IF PAID IN 30 DAYS
3,883.11

JOB LOG

SWIFT Services, Inc.

DATE 1-1-13 PAGE NO. 1

CUSTOMER Trans Pacific WELL NO. #3 LEASE Melody Unit JOB TYPE Cement 4 1/2" Longstring TICKET NO. 23828

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS 4 1/2" 10.5"
				T	C	TUBING	CASING	
								TD - 4470 TA - 4463 ST 4463
								Shoe JT # 1 42' Set @ 4463
								P.L. # 68 1642'
								Centralizer - # 1 # 2 # 3 # 4 # 6 # 8 # 10 # 12 # 67 # 69
								Basket - # 4 # 68
								200 sks EA-2 w/ 1/4" Floccle
	0700							on Location
	0850							start 4 1/2" 10.5" Casing in well
	1045							Drop Ball Circulate
	1125	6 3/4	12		✓		300	Pump 500 gal Mud Flush
		6 3/4	20		✓		300	Pump 20 bbl 14CL Flush
			7					Plug RH (30 sks)
	1135	4 1/2	40		✓		200	mix 170 sks EA-2 @ 15.5 ppm Release Latch Down Plug Wash out Pump + Lines
	1155	6 3/4	Ø		✓		Ø	Start Displacement
		6 3/4	50		✓		300	Lift PSE
		6 3/4	70.2		✓		850	Max Lift PSE
	1205	6 3/4	70.3		✓		1500	Land Latch Down Plug
								Release PSE Hold
								wash up truck
	1245							Job Complete
								Thank you Dave TS Isaac

JOB LOG

SWIFT Services, Inc.

DATE 1-10-13 PAGE NO. 7

CUSTOMER Trans Pacific WELL NO. #3 LEASE Melody #3 unit JOB TYPE Cement Port Collar TICKET NO. 23831

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
								P.C. - 1645' 2 3/8 x 4 1/2 240 sks SMD w/ 1/4" Floccate
	1000							on location
	1020	0	0		✓		1000	Pressure Test Hold open Port Collar
	1025	3	3		✓		400	Injection Rate
	1030	3 1/2	89 10 82		✓		300	mix 160 sks SMD Cement Fluid circulate 15 sks to pit Cement to surface
		3	6		✓		450	Start Displacement
	1100							Close Port Collar
		0	0		✓		1000	Pressure Test Hold Run 5 Jts
	1117	3 1/2	20		✓	✓	350	Reverse Cmt Clean wash up Trucks
	1200							Job Complete

RECEIVED
JAN 14 2013

BY: _____
Thank You
Dave JS Flint