

#255781

CEMENT FIELD TICKET AND TREATMENT REPORT

Customer	Nemaha	State, County	Chautauqua, Kansas	Cement Type	CLASS A
Job Type	Surface	Section		Excess (%)	50
Customer Acct #	5678	TWP		Density	13.6/14.5
Well No.		RGE		Water Required	7.2/7.29
Mailing Address	Lampson	Formation		Yield	1.47/1.51
City & State	2A-23-32 SWD	Hole Size	12 1/4	Slurry Weight	
Zip Code		Hole Depth	513	Slurry Volume	
Contact		Casing Size	9 5/8 INCH,	Displacement	40.1
Email		Casing Depth	520	Displacement PSI	900
Cell		Drill Pipe		MIX PSI	400
Dispatch Location	BARTLESVILLE	Tubing	2 3/8	Rate	3.5

Code	Cement Pump Charges and Mileage	Quantity	Unit	Price per Unit	
5401S	CEMENT PUMP (SURFACE PIPE)	1	2 HRS MAX	\$825.00	\$ 825.00
5406	EQUIPMENT MILEAGE (ONE-WAY)	60	PER MILE	\$4.00	\$ 240.00
5407A	TON MILEAGE DELIVERY	400	PER MILE	\$1.34	\$ 536.00
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
5402	FOOTAGE	520	PER FOOT	\$0.00	\$ -
				0.22	\$ 114.40

Cement, Chemicals and Water			EQUIPMENT TOTAL		
1131	60/40 POZMIX CEMENT W/ NO ADDITVES (40% POZ)	140	0	\$12.65	\$ 1,771.00
1107A	PHENOSEAL	120	0	\$1.29	\$ 154.80
1111	GRANULATED SALT (50#) SELL BY #	150	0	\$0.37	\$ 55.50
1118B	PREMIUM GEL/BENTONITE (50#)	400	0	\$0.21	\$ 84.00
3123	DIACEL FL, FLUID LOSS (50#/SX) sell by #	112.0	0	\$13.75	\$ 1,540.00
1126	OWC. CEMENT (CAL SEAL) 6%OWC. 2% CAL.CLORIDE 2% GE	50	0	\$18.80	\$ 940.00
1123	CITY WATER (PER 1000 GAL)	9.6	0	\$16.50	\$ 158.40
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
					\$ 4,703.70

Water Transport			CHEMICAL TOTAL		
5501C	WATER TRANSPORT (CEMENT)	4	WATER TRANSPORT (CEME	\$112.00	\$ 448.00
5501C	WATER TRANSPORT (CEMENT)	4	WATER TRANSPORT (CEME	\$112.00	\$ 448.00
0			0	\$0.00	\$ -
					\$ 896.00

Cement Floating Equipment (TAXABLE)			TRANSPORT TOTAL		
0	Cement Basket			\$0.00	\$ -
0	Centralizer		0	\$0.00	\$ -
0			0	\$0.00	\$ -
0	Float Shoe		0	\$0.00	\$ -
0			0	\$0.00	\$ -
0	Float Collars		0	\$0.00	\$ -
0			0	\$0.00	\$ -
0	Guide Shoes		0	\$0.00	\$ -
0			0	\$0.00	\$ -
0	Baffle and Flapper Plates		0	\$0.00	\$ -
0			0	\$0.00	\$ -
0	Packer Shoes		0	\$0.00	\$ -
0			0	\$0.00	\$ -
0	DV Tools		0	\$0.00	\$ -
0			0	\$0.00	\$ -
0	Ball Valves, Swedges, Clamps, Misc.		0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
4415	9 5/8" RUBBER PLUG (TOP)	1	PER UNIT	\$152.00	\$ 152.00
0	Downhole Tools			\$0.00	\$ -

TRUCK#	DRIVER NAME
656	John Wade
398	James Ness
699/1219	Jonathon F
403/190	Matt M.
413/1125	Jeff F.

	CEMENT FLOATING EQUIPMENT TOTAL	\$ 152.00
	SUB TOTAL	\$ 7,467.10
8.30%	SALES TAX	\$ 620.53
	TOTAL	\$ 8,087.63
10%	(-DISCOUNT)	\$ 808.76
	DISCOUNTED TOTAL	\$ 7,278.87

AUTHORIZATION 

DATE 1/4/13

TITLE 

FOREMAN 

ACKNOWLEDGE THAT THE PAYMENT TERMS, UNLESS SPECIFICALLY AMENDED IN WRITING ON THE FRONT OF THE FORM OR IN THE CUSTOMER'S ACCOUNT RECORDS, AT OUR OFFICE, AND CONDITIONS OF SERVICE ON THE BACK OF THIS FORM ARE IN EFFECT FOR SERVICES IDENTIFIED ON THIS FORM.

12

CEMENT FIELD TICKET AND TREATMENT REPORT

Customer	Nemaha	State, County	Chautauqua , Kansas	Cement Type	CLASS A
Customer Acct #	Surface	Section		Excess (%)	50
Well No.	0	TWP		Density	13.6/14.5
Mailing Address	Lampson	RGE		Water Required	7.2/7.29
City & State	0	Formation	0	Yeild	1.47/1.51
Zip Code	0	Hole Size	12 1/4	Slurry Weight	0
Contact	0	Hole Depth	513	Slurry Volume	0
Email	0	Casing Size	9 5/8INCH,	Displacement	40.1
Cell	0	Casing Depth	520	Displacement PSI	900
Office	0	Drill Pipe	0	MIX PSI	400
Dispatch Location	BARTLESVILLE	Tubing	2 3/8	Rate	3.5

REMARKS

Washed about 15' of casing with 150# gel sweep. Shut down and let rig tie casing down. Pumped water until we got circulation than ran 140 Sacks 60/40 Poz cement. Than we ran 50 sacks OWC cement. Shut down and droped plug and displaced 40.1 bbl water to land plug at 900psi. plug held. Shut in well for customer. Cement to surface. Washed pit for rig to set cellar. Thank You.

SAFTY MEETING

25726



CEMENT FIELD TICKET AND TREATMENT REPORT

Customer	NEMAHA	State, County	Chautauqua, Kansas	Cement Type	CLASS A
Job Type	LS	Section	23	Excess (%)	20
Customer Acct #	5479	TWP	32	Density	13.6, 14.5
Well No.	LAMPSON 2A 23 32 9 SWD	RGE	9	Water Required	7.2, 7.28
Mailing Address		Formation		Yeild	1.47, 1.45
City & State		Hole Size	8.750	Slurry Weight	
Zip Code		Hole Depth		Slurry Volume	65, 23
Contact		Casing Size	7	Displacement	101, 23
Email		Casing Depth	2639	Displacement PSI	500, 200
Cell		Drill Pipe		MIX PSI	200, 200
Dispatch Location	BARTLESVILLE	Tubing		Rate	4-5BPM

Code	Cement Pump Charges and Mileage	Quantity	Unit	Price per Unit	
5401	CEMENT PUMP (2 HOUR MAX)	1	2 HRS MAX	\$1,030.00	\$ 1,030.00
5406	EQUIPMENT MILEAGE (ONE-WAY)	60	PER MILE	\$4.00	\$ 240.00
5407A	TON MILEAGE DELIVERY	500	PER MILE	\$1.34	\$ 670.00
5609	MISC PUMP (CEMENT TRUCK)	4	PER HOUR	\$200.00	\$ 800.00
5619	7" PLUG CONTAINER	1	0	\$215.00	\$ 215.00
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
5402	FOOTAGE	2,639	PER FOOT	0.22	\$ 580.58
EQUIPMENT TOTAL					\$ 3,535.58

Cement, Chemicals and Water					
1131	60/40 POZMIX CEMENT W/ NO ADDITVES (40% POZ)	250	0	\$12.55	\$ 3,137.50
1118B	PREMIUM GEL/BENTONITE (50#)	500	0	\$0.21	\$ 105.00
1111	GRANULATED SALT (50#) SELL BY #	300	0	\$0.37	\$ 111.00
3123	DIACEL FL, FLUID LOSS (50#/SX) sell by #	200	0	\$13.75	\$ 2,750.00
1107A	PHENOSEAL	80	0	\$1.29	\$ 103.20
1123	CITY WATER (PER 1000 GAL)	5	0	\$16.50	\$ 82.50
0			0	\$0.00	\$ -
1126	OWC. CEMENT (CAL SEAL) 6%OWC. 2% CAL. CLORIDE 2% GE	90	0	\$18.80	\$ 1,692.00
1107A	PHENOSEAL	40	0	\$1.29	\$ 51.60
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
CHEMICAL TOTAL					\$ 8,032.80

Water Transport					
5501C	WATER TRANSPORT (CEMENT)	10	WATER TRANSPORT (CEME	\$112.00	\$ 1,120.00
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
TRANSPORT TOTAL					\$ 1,120.00

Cement Floating Equipment (TAXABLE)					
Cement Basket					
0			0	\$0.00	\$ -
Centralizer					
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
Float Shoe					
0			0	\$0.00	\$ -
Float Collars					
0			0	\$0.00	\$ -
Guide Shoes					
0			0	\$0.00	\$ -
Baffle and Flapper Plates					
0			0	\$0.00	\$ -
Packer Shoes					
0			0	\$0.00	\$ -
DV Tools					
0			0	\$0.00	\$ -
Ball Valves, Swedges, Clamps, Misc.					
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
0			0	\$0.00	\$ -
Plugs and Ball Sealers					
0			0	\$0.00	\$ -
Downhole Tools					
0			0	\$0.00	\$ -
CEMENT FLOATING EQUIPMENT TOTAL					\$ -

TRUCK#	DRIVER NAME
700 T133	Donnie Tate
699 T219	MATT MI
403 T90	FRANK B
	JAMES W
	MARK <i>Cassell</i>

SUB TOTAL	\$ 12,688.38
SALES TAX	\$ 644.73
TOTAL	\$ 13,333.11
(-DISCOUNT)	\$ 1,336.94
DISCOUNTED TOTAL	\$ 12,019.60

AUTHORIZATION _____
DATE _____

TITLE _____
FOREMAN *Donnie Tate*

49

CEMENT FIELD TICKET AND TREATMENT REPORT

Customer	NEMAHA	State, County	Chautauqua , Kansas	Cement Type	CLASS A
Customer Acct #	LS	Section	23	Excess (%)	20
Well No.	0	TWP	32	Density	13.6,14.5
Mailing Address	LAMPSON 2A 23 32 9 SWD	RGE	9	Water Required	7.2,7.28
City & State	0	Formation	0	Yeild	1.47,1.45
Zip Code	0	Hole Size	8.750	Slurry Weight	0
Contact	0	Hole Depth	0	Slurry Volume	65.23
Email	0	Casing Size	7	Displacement	101,23
Cell	0	Casing Depth	2639	Displacement PSI	500200
Office	0	Drill Pipe	0	MIX PSI	200200
Dispatch Location	BARTLESVILLE	Tubing	0	Rate	4-5BPM

REMARKS

ARRIVE ON LOC AT 4:30PM AND SPOT. SAFTY MTG RIG UP. TOOL MAN DROP 1ST DART. WAIT THEN PRESSURE UP IN 200# INCREMENTS FROM 200. TOOL POPPED AT 1400. EST CIRC AND GO TO CMT. RUN 250SX 60/40 POZ WITH 2% GEL 2% SALT .8 FL AND .25 # PHENO. WASH OUT PUMP AND LINES AND RELEASE PLUG. DISP 101 LANDING PLUG AT 2200# LET SET FOR MIN AND RELEASE. PRESSURE BACK UP TO 2500# AND RELEASE. DROP 2ND DART AND PRESSURE UP TO 1100# AND DVTOOL OPENED ESTABLISHED CIRC THEN KNOCK OFF AND RIG HOOKED UP AND CIRC FOR 4HRS.(8:30PM-12:30AM). RIG UP, EST CIRC WITH H2O. RUN 90 SX CLASSA CMT WITH 6% OWC 2% CAL 2% GEL AND .25# PHENO. WASH OUT PUMP AND LINES AND RELEASE PLUG. DISP 23 BBLS TO LAND PLUG. PLUG LANDED AT 2300# WAIT 2 MIN THEN RELEASE AND PRESSURE BACK UP TO 2500 AND WAIT 2 MIN AND RELEASE. PLUG HELD. RIG DOWN AND WASH UP. 3 BBLS SLURRY TO PIT OFF LOCATION BY 2AM THANK YOU

Nemaha Oil and Gas, LLC

DBLC COMP Date: 3/2/13
 Well Name: Lampson 2A 23-32-9SWD
 AFE #: 101FC12004 Cost Code: 1510.14
 Field Approval: Dusty Weath
 Supervisor: _____