

Skyy Drilling, L.L.C.
Park Place – Becker Building
11551 Ash Street, Suite # 205
Leawood, Kansas 66211
Office (913) 499-8373
Fax (913) 766-1310

May 29, 2013

Company: Haas Petroleum, LLC
11551 Ash Street, # 205
Leawood, Kansas 66211

Lease: Haas - Well # 20 HP
County: Woodson
Spot: NW NW NW NW Sec 26, Twp 23, R 14 E
API: 15-207-28510-00-00
TD: 1725'
Spud: March 29, 2013

Total Footage 1725' @ \$13.00 Per Foot:
Total Rig Time 16 Hours @ \$250.00 Per Hour
25 Sacks Cement @ \$11.00 Per Sack
Total Dozer Work 6 Hours \$100.00 Per Hour



CONSOLIDATED
Oil Well Services, LLC

PO Box 884, Chanute, KS 66720
620-431-9210 or 800-467-8676

API # 15-207-28510

TICKET NUMBER 41446

LOCATION Eureka KS

FOREMAN Shannon Feck

FIELD TICKET & TREATMENT REPORT

CEMENT

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
4-8-13	3451	Haas # 20 HP	26	235	14 F	Woodson
CUSTOMER <u>Haas Petroleum</u>			SKY4			
MAILING ADDRESS <u>11551 Ash St Ste 205</u>			Orlg			
CITY <u>Leawood</u>		STATE <u>KS</u>	ZIP CODE <u>66211</u>			
TRUCK #		DRIVER		TRUCK #		DRIVER
445		Dave G				
515		merle R				
611		Joey K				
637		Jim m				

JOB TYPE 45 0 HOLE SIZE _____ HOLE DEPTH 1724' CASING SIZE & WEIGHT 4 1/2" @ 9.50#
 CASING DEPTH 1720' 6" DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT 12.9 + 13.2 SLURRY VOL _____ WATER gal/sk _____ CEMENT LEFT in CASING 0
 DISPLACEMENT 28 3/4 DISPLACEMENT PSI 800 MIX PSI Bump Plug @ 1200 RATE _____

REMARKS: Safety Meeting, Rig up to 4 1/2" casing, Break circulation w/ 10 Bbl H2O, mixed 150 SKS 60/40 pozmix cement w/ 8% gel + 1# pheno seal/SK @ #/gal as our lead cement. Tailed in w/ 50 SKS Thickset Cement w/ 5# Kol-seal/sk @ #/gal. Shut down wash out pump + lines. Displace w/ 28 3/4 Bbl H2O, Final pumping pressure of 800 psi, bumped plug @ 1200 psi. Plug + float held. Good circulation @ all times. 8-10 Bbl Slurry to pit. Job complete.

'Thanks Shannon + crew'

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	1030.00	1030.00
5406	50	MILEAGE	4.00	200.00
1131	150 SKS	60/40 pozmix cement } Lead	12.55	1882.50
1118 B	1035 #	gel @ 8% } cement	.21	217.35
1107 A	150 #	pheno seal @ 1#/SK	1.29	193.50
1126 A	50 SKS	Thick set cement } Tail	19.20	960.00
1110 A	250 #	Kol-seal @ 5#/SK } cement	.46	115.00
5407	8.55 Tons	Ton mileage bulk Truck x 2	m/c	700.00
5502 C	3 Hrs	80 Bbl Vac Truck	90.00	270.00
1123	3000 gal	city H2O	16.50/1000	49.50
4404	1	4 1/2" Rubber Plug	45.00	45.00
ENTERED				
			Sub Total	5662.85
			SALES TAX 7.3%	252.80
			ESTIMATED TOTAL	5915.65

Ravin 3737

AUTHORIZATION [Signature] TITLE Tulparovka DATE _____

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.