

ALLIED OIL & GAS SERVICES, LLC 054191

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Russell

Nutsch-Buss A

DATE <u>5.6.13</u>	SEC <u>2</u>	TWP <u>10</u>	RANGE <u>20</u>	CALLED OUT	ON LOCATION	JOB START <u>3:00 pm</u>	JOB FINISH <u>3:30 pm</u>
LEASE <u>Nutsch-Buss #10</u>	WELL # <u>J-2</u>	LOCATION <u>Plainville, KS</u>	COUNTY <u>Rooks</u>	STATE <u>KS</u>			
OLD OR (NEW) (Circle one)	<u>5w 1/2 S Wet into</u>						

CONTRACTOR <u>American Eagle #2</u>	OWNER
TYPE OF JOB <u>SURFACE</u>	
HOLE SIZE <u>12 1/4</u>	T.D.
CASING SIZE <u>8 5/8</u>	DEPTH <u>210.93</u>
TUBING SIZE	DEPTH
DRILL PIPE	DEPTH
TOOL	DEPTH
PRES. MAX	MINIMUM
MEAS. LINE	SHOE JOINT <u>15'</u>
CEMENT LEFT IN CSG. <u>15'</u>	
PERFS.	
DISPLACEMENT <u>13.10 bbl</u>	<u>4.20</u>

CEMENT	
AMOUNT ORDERED <u>140 sk</u>	<u>4AD</u>
<u>3% cc</u>	<u>2% gel</u>
COMMON	<u>110 sk @ 17.90 #2,864.00</u>
POZMIX	@
GEL	<u>3 sk @ 23.40 #70.20</u>
CHLORIDE	<u>4 sk @ 64.00 #384.00</u>
ASC	@
HANDLING	<u>173.51 1/2 @ 2.48 #430.31</u>
MILEAGE	<u>292.67 T/m @ 2.60 #760.94</u>
TOTAL <u>#4,509.45</u>	

EQUIPMENT

PUMP TRUCK CEMENTER <u>Joey P.</u>	
# <u>409</u> HELPER <u>Danny S.</u>	
BULK TRUCK	
# <u>410</u> DRIVER <u>Joe B.</u>	
BULK TRUCK	
# DRIVER	

REMARKS:

* Circulated mud to surface.
Pumped cement @ 24.3 bbl - 160 sk.
Displacement cement @ 13.10 bbl
Cement circulated to surface!
Munks!

SERVICE

DEPTH OF JOB <u>220.73</u>	
PUMP TRUCK CHARGE	<u>\$1,512.25</u>
EXTRA FOOTAGE	@
MILEAGE <u>Heavy 37m</u>	@ <u>7.70 #284.90</u>
MANIFOLD <u>Light 37m</u>	@ <u>4.40 #162.80</u>
TOTAL <u>#1,959.95</u>	

CHARGE TO: Trans Pacific OIL
STREET _____
CITY _____ STATE _____ ZIP _____

PLUG & FLOAT EQUIPMENT

— 0 —	@	— 0 —
	@	
	@	
	@	
	@	
	@	
TOTAL _____		

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME _____
SIGNATURE [Signature]

SALES TAX (If Any) 209.04
TOTAL CHARGES \$6,469.40
DISCOUNT 1746.74 IF PAID IN 30 DAYS
before tax net 4722.66

RECEIVED
MAY 20 2013

BY: _____

JOB LOG

SWIFT Services, Inc.

DATE 5-13-13 PAGE NO. 1

CUSTOMER
Trans Pacific Oil Co

WELL NO.
A #1-2

LEASE
Alutsch-Bass Unit

JOB TYPE
Longstring

TICKET NO.
23997

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	2145							on loc w/FE
								RTD 3815' LTD 3816' 5 1/2" x 14" x 3813' x 20' Cent 1,2,3,5,6,8,10,12,52 Basket 1,50 P.C. 51 @ 1687'
	0010							Start FE
	0145							Break Circ + set Pkw Shoe
	0220	2.5	7					Plug RH 30 sks EA-2
		5	0			200		start 500gal Mud Flush
		5	12/0			200		start 20 bbl KCL Flush
		5	20/0			200		start 175 sks EA-2
	0240		35					End Cement Wash V&L Drop L.D. Plug
	0245	6	0			150		Start Displacement
		5	66			200		Catch Cement
	0300		92.5			750 1400		Land Plug Release Pressure Float Held

Thank you

Nick, David E. + John J

JOB LOG

SWIFT Services, Inc.

DATE 5-29-13 PAGE NO. 1

CUSTOMER TRANS PACIFIC OIL Co WELL NO. A-1 LEASE NUTSCH - BUSS JOB TYPE Tool-Cmt Port Collar TICKET NO. 24614-24615

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL/GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	0800							ON LOCATION
								TUBING - 2 7/8
								CASING - 5 1/2 RBP - 3000' (27 OUT)
								PORT COLLAR - 1687'
	0845							START 5 1/2 TSO-RBP IN WELL
	0945							SET RBP - 3000'
	1030		70	✓				CIRCULATE WELL CLEAN
	1100				✓		1000	PRE TEST RBP
	1115		13	✓				SPOT SAND 2 SKS PULL TUBING TO PORT COLLAR
	1200				✓		1000	PRE TEST
	1210	3	3	✓		400		OPEN PORT COLLAR - ZNS RATE
	1220	4	83	✓		400		MIX CEMENT 150 SKS SMD = 11.2 PAG
			16					PLUG RH (50 SKS)
	1245	4	9	✓		600		DISPLACE CEMENT
	1250			✓		1000		CLOSE PORT COLLAR - PRE TEST HEAD
								CIRCULATE 15 SKS CEMENT TO PRT
	1305	4	25		✓		500	RUN 5 JTS - CIRCULATE CLEAN
								WASH TRUCK
	1345	4	70		✓		500	RUN TUBING - CIRCULATE SAND OFF RBP
								LEAVE RBP SET - PULL 1 JT
								SWAB DOWN IN A.M. - PULL RBP
	1430							JOB COMPLETE

THANK YOU
 WAYNE, NICK, JOHN
RECEIVED
 MAY 31 2013

BY: