

Skyy Drilling, L.L.C.
Park Place – Becker Building
11551 Ash Street, Suite # 205
Leawood, Kansas 66211
Office (913) 499-8373
Fax (913) 766-1310

August 13, 2013

Company: Haas Petroleum, LLC
11551 Ash Street, # 205
Leawood, Kansas 66211

Lease: Arnold – Well # 3 I HP
County: Woodson
Spot: SW NE NE NE Sec 35, Twp 23, R 14 E
API: 15-207-28611-00-00
TD: 1735'

Total Footage 1735'
Total Rig Time 21 Hours
25 Sacks Cement
Total Dozer Work 6 Hours
TOTAL



CONSOLIDATED
Oil Well Services, LLC

INTERED

TICKET NUMBER 43413

LOCATION FUCKS

FOREMAN Rich Leaford

PO Box 884, Chanute, KS 66720
620-431-9210 or 800-467-8876

FIELD TICKET & TREATMENT REPORT
CEMENT

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
8-9-13	3451	Arnold # 31hp	35	23	14E	Wardon
CUSTOMER			TRUCK #	DRIVER	TRUCK #	DRIVER
Hags Petroleum			485	Alan M.		
MAILING ADDRESS			479	Calby		
11551 Ash St. ste 205			667	Merle		
CITY	STATE	ZIP CODE	637	Jim		
Leawood	KS	66211				

JOB TYPE L/S 0 HOLE SIZE 6 3/4" HOLE DEPTH 1735' CASING SIZE & WEIGHT 4 1/2"
 CASING DEPTH 1736 DRILL PIPE _____ TUBING _____ OTHER _____
 SLURRY WEIGHT 12.8"/13.5" SLURRY VOL 600 bbl WATER gal/sk 8.0 9.0 CEMENT LEFT IN CASING 0'
 DISPLACEMENT 28' bbl DISPLACEMENT PSI 700 ~~MAX~~ PSI 1100 bump plug RATE _____

REMARKS: Safety meeting - Rig up to 4 1/2" casing. Break circulation w/ 10 bbl fresh water.
 Mixed 150 sacks 60/40 Perm cement w/ 8% gel + 1# phenoseal/sk @ 12.8"/gal. Tail in w/ 50
 sacks thickset cement w/ 5# Kal-sol/sk @ 13.5"/gal. Washout pump & lines, release plug. Displace
 w/ 28' bbl fresh water. Final pump pressure 700 PSI. Bump plug @ 1100 PSI. Release pressure, float
 & plug head. Good cement returns to surface @ 11 bbl slurry to pit. Job complete. Rig down.

"Thank You"

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	1085.00	1085.00 ✓
5406	45	MILEAGE	4.20	189.00 ✓
1131	150 sacks	60/40 Perm cement	13.18	1977.00 ✓
1118B	1032"	8% gel	.22	227.04 ✓
1107A	150"	1# phenoseal/sk	1.35	202.50 ✓
1126A	50 sacks	thickset cement	20.16	1008.00 ✓
1116A	250"	5# Kal-sol/sk	.46	115.00 ✓
5407	9.2	ten mileage built trucks x 2	9.2 x 2	736.00 ✓
5588C	3 1/2 hrs	80 bbl var. rate	90.00	315.00 ✓
1113	3000 gals	city water	17.30/1000	51.90 ✓
4404	1	4 1/2" top rubber plug	47.25	47.25 ✓
			Subtotal	5953.69
			SALES TAX 7.15%	259.45 ✓
			ESTIMATED TOTAL	6213.14 ✓

26131A

AUTHORIZATION [Signature] TITLE Toledo DATE _____

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form