

ALLIED OIL & GAS SERVICES, LLC 061769

Federal Tax I.D. # 20-8651475

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Great Bend

DATE <u>9-6-13</u>	SEC. <u>24</u>	TWP. <u>17</u>	RANGE <u>26</u>	CALLED OUT	ON LOCATION	JOB START <u>6 am</u>	JOB FINISH <u>6:30 pm</u>
LEASE <u>Norton C</u>		WELL# <u>H</u>		LOCATION <u>Utica 1/2 E 5 South E into</u>		COUNTY <u>Ness</u>	STATE <u>KS</u>
OLD OR <input checked="" type="radio"/> NEW (Circle one)							

CONTRACTOR Duke 41
 TYPE OF JOB Surface
 HOLE SIZE 12 1/2 T.D.
 CASING SIZE 8 7/8 DEPTH 222.71
 TUBING SIZE 4 1/2 DEPTH
 DRILL PIPE DEPTH
 TOOL DEPTH
 PRES. MAX MINIMUM
 MEAS. LINE SHOE JOINT
 CEMENT LEFT IN CSG. 15 ft
 PERFS.
 DISPLACEMENT 13.23

OWNER
 CEMENT
 AMOUNT ORDERED 150 sks Class A 3% cc
2% gel

EQUIPMENT
 PUMP TRUCK CEMENTER Josh Loral
 # 366 HELPER Ben Wavel
 BULK TRUCK
 # 609-112 DRIVER Dan Casper
 BULK TRUCK
 # DRIVER

COMMON	<u>150</u>	@ <u>17.90</u>	<u>2,685.00</u>
POZMIX		@	
GEL	<u>3</u>	@ <u>23.40</u>	<u>70.20</u>
CHLORIDE	<u>5</u>	@ <u>64.00</u>	<u>320.00</u>
ASC		@	
HANDLING	<u>162.09</u>	@ <u>2.48</u>	<u>401.98</u>
MILEAGE	<u>7.4 x 33 x</u>	<u>2.60</u>	<u>634.92</u>
TOTAL			<u>4,112.10</u>

REMARKS:

On locating rig up, had safety meeting
Run 8 7/8 casing, break circulation w/ rig mud
Hook up cement pump, pressure test 500 psi
pump 5 bbls Freshwater ahead
Mix 150 sks Class A 3% cc 2% gel
Displaces 13.23 bbls Freshwater
Cement did circulate
Rig down 6:30 pm

SERVICE

DEPTH OF JOB			
PUMP TRUCK CHARGE	<u>1512.25</u>		
EXTRA FOOTAGE	@		
MILEAGE <u>Hum</u>	<u>33</u>	@ <u>7.70</u>	<u>254.10</u>
MANIFOLD	@		
<u>Hum</u>	<u>33</u>	@ <u>4.40</u>	<u>145.20</u>
TOTAL			<u>1,911.55</u>

CHARGE TO: Trans Pacific
 STREET _____
 CITY _____ STATE _____ ZIP _____

PLUG & FLOAT EQUIPMENT

_____	@	_____	_____
_____	@	_____	_____
_____	@	_____	_____
_____	@	_____	_____
_____	@	_____	_____
TOTAL			_____

To: Allied Oil & Gas Services, LLC.
 You are hereby requested to rent cementing equipment and furnish cement and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any) _____
 TOTAL CHARGES 6,023.65
1,204.73
 DISCOUNT _____ IF PAID IN 30 DAYS
4,818.92

PRINTED NAME Rich Wheeler

SIGNATURE X Rich Wheeler

Thank you!! No Copy

Longstring

SWIFT Services, Inc.

JOB LOG

DATE 14 Sep 13 PAGE NO.

CUSTOMER TRANS PACIFIC OIL

WELL NO.

LEASE WORTON C#4

JOB TYPE 52 LONGSTRING

TICKET NO. 25569

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	1200							ON LOCATION
	0600							START PIPE 5 1/2" - 15.5' # RTD @ 4438 SET @ 4431 SHOE JT. 10.48' CENTRALIZERS 1, 2, 3, 5, 7, 9, 11, 62 BASKETS 2, 63 PORT COLLAR # 63 @ 1804
	0815							SET PACKER SHOE - CIRCULATE
	0853	6	12	✓		300		Pump 500 gal MUD FLUSH
		6	20	✓		300		Pump 20 Bbl KIL
	0904		7					PLUG RA - 30 SX
	0907	4	35	✓				MIX 145 SX EAD
	0918							WASH OUT PUMP & LINES
	0921	6		✓				START DISPLACING PLUG
	0939	6	105 1/2	✓		1500		PLUG DOWN LATCH PLUG IN
	1042							RELEASE PSI - DRY
	1045							WASH TRUCK
	1015							JOB COMPLETE
								THANKS #115
								JASON JEFF ROB

JOB LOG

SWIFT Services, Inc.

DATE 20 SEP 13 PAGE NO.

CUSTOMER TRANS PACIFIC OIL WELL NO. LEASE NORTON C # 4 JOB TYPE CEMENT PORT COLLAR TICKET NO. 25575

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	1030							ON LOCATION
								PORT COLLAR @ 1804
	1155				✓		1000	TEST-HELD
	1156							OPEN PORT COLLAR
	1158	4	80	✓	✓	200		MIX 145 SX SMD
		3	9	✓	✓			DISPLACE CEMENT
					✓			CIRCULATE CEMENT TO SURFACE
	1222							CLOSE PORT COLLAR-TEST-HELD
								Run 4 JTS
	1231	4	20		✓		300	REVERSE CLEAN
	1240							WASH TRUCK
	1300							JOB COMPLETE
								THANKS #115
								JASON JEFF DAUE