

GLOBAL CEMENTING, L.L.C.

1252

REMIT TO: 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS - Horie, KS

DATE <u>2-25-14</u>	SEC. <u>26</u>	TWP. <u>10</u>	RANGE <u>32</u>	CALLED OUT	ON LOCATION	JOB START <u>10:00am</u>	JOB FINISH <u>11:50am</u>
LEASE <u>JF Alber's</u>	WELL #. <u>1</u>	LOCATION			COUNTY <u>Thomas</u>	STATE <u>KS</u>	
OLD OR (NEW) (CIRCLE ONE)							

CONTRACTOR Oil #7

TYPE OF JOB Surface

HOLE SIZE 13 7/8 T.D. 2166

CASING SIZE 8 5/8 DEPTH 270

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX 2000 MINIMUM 400

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG. 2000

PERFS

DISPLACEMENT 15.9

EQUIPMENT

PUMP TRUCK CEMENTER Heath

1 HELPER Cody

BULK TRUCK DRIVER Fric

134

BULK TRUCK DRIVER

#

OWNER

CEMENT AMOUNT ORDERED 2000000 3/4 CC 2 1/2 bagel

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

REMARKS:

Ran to 115 of 8 5/8 casing and landing it

Est Circulation

Mix up and mix 2000 and disp 15.9 bbl at

420 - shut in @ 20 ps

ement did Circulate to surface

CHARGE TO: Energy Exploration

STREET

CITY STATE ZIP

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME James Shultz

SIGNATURE [Signature]

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

@

@

@

@

TOTAL

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS

DATE <u>3-8-14</u>	SEC. <u>26</u>	TWP. <u>10</u>	RANGE <u>32</u>	CALLED OUT	ON LOCATION	JOB START <u>2:00pm</u>	JOB FINISH <u>3:00pm</u>
LEASE <u>JE Albers</u>	WELL #. <u>1</u>	LOCATION			COUNTY <u>Thomas</u>	STATE <u>CO</u>	
OLD OR <input checked="" type="radio"/> NEW (CIRCLE ONE)					1		

CONTRACTOR 001 47

TYPE OF JOB Patway Plug

HOLE SIZE 2 1/8" T.D. 1710

CASING SIZE _____ DEPTH _____

TUBING SIZE _____ DEPTH _____

DRILL PIPE _____ DEPTH _____

TOOL _____ DEPTH _____

PRES. MAX _____ MINIMUM _____

MEAS. LINE _____ SHOE JOINT _____

CEMENT LEFT IN CSG. _____

PERFS _____

DISPLACEMENT _____

EQUIPMENT _____

PUMP TRUCK CEMENTER Heath

01 HELPER Cody

BULK TRUCK _____

133 DRIVER Heath

BULK TRUCK _____

_____ DRIVER _____

OWNER _____

CEMENT AMOUNT ORDERED 220s x 60/40 40/60 gel

1 1/4" ETO

COMMON _____ @ _____

POZMIX _____ @ _____

GEL _____ @ _____

CHLORIDE _____ @ _____

ASC _____ @ _____

_____ @ _____

_____ @ _____

_____ @ _____

_____ @ _____

_____ @ _____

_____ @ _____

HANDLING _____ @ _____

MILEAGE _____ @ _____

TOTAL _____

REMARKS:

1st Plug @ 2605' = 253x

2nd Plug @ 1740' = 1005x

3rd Plug @ 315' = 405x

come out of hole and push wiper plug

and top off with 10x

RH = 30 MH = 15

CHARGE TO: Eternity Exploration

STREET _____

CITY _____ STATE _____ ZIP _____

SERVICE

DEPTH OF JOB _____

PUMP TRUCK CHARGE _____

EXTRA FOOTAGE _____ @ _____

MILEAGE _____ @ _____

MANIFOLD _____ @ _____

_____ @ _____

TOTAL _____

Global Cementing, L.L.C.,
 You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PLUG & FLOAT EQUIPMENT

_____ @ _____

3 1/2" dry hole plug @ _____

_____ @ _____

_____ @ _____

_____ @ _____

TOTAL _____

PRINTED NAME James Schultz

SIGNATURE [Signature]

SALES TAX (If Any) _____

TOTAL CHARGES _____

DISCOUNT _____ IF PAID IN 30 DAYS