

JOB SUMMARY			PROJECT NUMBER SOK 3334	TICKET DATE 01/15/14
COUNTY Harper	State Kansas	COMPANY Bridge Exploration & Produc	CUSTOMER REP Jackie Kennedy	
LEASE NAME West 3508	Well No. 1-5H	JOB TYPE Surface	EMPLOYEE NAME marcos quintana	

EMP NAME macos quintana					
0.00					
Wallace Berry					
nate cotta					

Form. Name _____ Type: _____
 Packer Type _____ Set At **0**
 Bottom Hole Temp. **80** Pressure _____
 Retainer Depth _____ Total Depth **800**

	Called Out	On Location	Job Started	Job Completed
Date	1/15/2014	1/15/2014	1/15/2014	1/15/2014
Time	230	730	1900	2015

Tools and Accessories		
Type and Size	Qty	Make
Auto Fill Tube	0	IR
Insert Float Val	0	IR
Centralizers	0	IR
Top Plug	0	IR
HEAD	0	IR
Limit clamp	0	IR
Weld-A	0	IR
Texas Pattern Guide Shoe	0	IR
Cement Basket	0	IR

Well Data						
	New/Used	Weight	Size	Grade	From	To
Casing		36#	9"		Surface	800
Liner						
Liner						
Tubing			0			
Drill Pipe						
Open Hole			12 1/4"		Surface	800
Perforations						Shots/Ft.
Perforations						
Perforations						

Materials			
Mud Type	WBM	Density	9 Lb/Gal
Disp. Fluid	Fresh Water	Density	8.33 Lb/Gal
Spacer type	resh Water BBL.		10 8.33
Spacer type	BBL.		
Acid Type	Gal.		%
Acid Type	Gal.		%
Surfactant	Gal.		In
NE Agent	Gal.		In
Fluid Loss	Gal/Lb		In
Gelling Agent	Gal/Lb		In
Fric. Red.	Gal/Lb		In
MISC.	Gal/Lb		In


Hours On Location		Operating Hours		Description of Job
Date	Hours	Date	Hours	
1/15	12.0	1/15	1.5	Surface
Total	12.0	Total	1.5	

Perfpac Balls _____ Qty. _____
 Other _____
 Other _____
 Other _____
 Other _____
 Other _____

Pressures			
MAX	1,500 PSI	AVG	200
Average Rates in BPM			
MAX	6 BPM	AVG	5
Cement Left in Pipe			
Feet	45	Reason	SHOE JOINT


Cement Data						
Stage	Sacks	Cement	Additives	W/Rq.	Yield	Lbs/Gal
1	250	TEX Lite Premium Plus 65	(6% Gel) 2% Calcium Chloride - 1/2pps Cello-Flake - .5% C-41P	11.11	2.01	12.40
2	130	Premium Plus (Class C)	2% Calcium Chloride - 1/2pps Cello-Flake	6.32	1.32	14.80
3	*100	Premium Plus (Class C)	*2% Calcium Chloride on side to use if necessary	*6.32	*1.32	*14.8

Summary								
Preflush		Type:		Preflush:	BBI	10.00	Type:	Fresh Water
Breakdown		MAXIMUM	1,500 PSI	Load & Bkdn:	Gal - BBI	N/A	Pad:Bbl -Gal	N/A
		Lost Returns-N	NO/FULL	Excess /Return	BBI	27	Calc. Disp Bbl	57
		Actual TOC	SURFACE	Calc. TOC:		SURFACE	Actual Disp.	57.00
Average		Bump Plug PSI:	800	Final Circ.	PSI:	300	Disp:Bbl	57.00
ISIP	5 Min.	10 Min	15 Min	Cement Slurry:	BBI	120.0		
				Total Volume	BBI	187.00		

CUSTOMER REPRESENTATIVE  SIGNATURE

O-TEX

Pumping, LLC



Trailer Number: 36824/19147

Driver Name: _____

Front Pot
LEAD

CEMENT ADDITIVES

Cement 65/35 CLASS C/POZ

250 sks

	6% GEL	
	2% CALCIUM	
	1/4 PPS FLAKE	
	.5% C-41P	

Rear Pot
TAIL

Cement CLASS C

130 sks

COMPANY: Sandridge

DATE: 1/13/2014

LEASE: West 3508 1-5H

TICKET: SOK 3334

JOB SUMMARY			PROJECT NUMBER SOK 3365	TICKET DATE 01/25/14
COUNTY Harper	STATE Kansas	COMPANY Sandridge Exploration & Production	CUSTOMER REP Jackie Kennedy	
LEASE NAME West 3508	Well No. 1-5H	JOB TYPE Intermediate	EMPLOYEE NAME Arthur Setzer	

EMP NAME Arthur Setzer	Barry Barkley				
Jared Green					
Randall Irvin					
David Settlemler					

Form. Name _____ Type: _____

Packer Type _____ Set At **3,466**

Bottom Hole Temp. **165** Pressure _____

Retainer Depth _____ Total Depth **5785**

Date	Called Out 1/24/2014	On Location 1/24/2014	Job Started 1/25/2014	Job Completed 1/25/2014
Time	10:00	14:00	0:30	3:00

Type and Size	Qty	Make
Auto Fill Tube	0	IR
Insert Float Va	0	IR
Centralizers	0	IR
Top Plug	0	IR
HEAD	0	IR
Limit clamp	0	IR
Weld-A	0	IR
Texas Pattern Guide Shoe	0	IR
Cement Basket	0	IR

	New/Used	Weight	Size	Grade	From	To	Max. Allow
Casing		26#	7"		Surface	5,785	5,000
Liner							
Liner							
Tubing			0				
Drill Pipe							
Open Hole			8 1/2"		Surface	5,807	Shots/Ft.
Perforations							
Perforations							
Perforations							

Mud Type	WBM	Density	9	Lb/Gal
Disp. Fluid	Fresh Water	Density	8.33	Lb/Gal
Spacer type	mud wash BBL.		30	9.00
Spacer type	BBL.			
Acid Type	Gal.		%	
Acid Type	Gal.		%	
Surfactant	Gal.		In	
NE Agent	Gal.		In	
Fluid Loss	Gal/Lb		In	
Gelling Agent	Gal/Lb		In	
Fric. Red.	Gal/Lb		In	
MISC.	Gal/Lb		In	

Hours On Location		Operating Hours		Description of Job
Date	Hours	Date	Hours	
1/24	10.0	1/25	3.0	Intermediate
1/25	3.0			
Total		13.0		
		Total	3.0	

Perpac Balls _____ Qty. _____

Other _____

Other _____

Other _____

Other _____


Other _____

Pressures	
MAX	2400
AVG	500
Average Rates in BPM	
MAX	6.5
AVG	5.5
Cement Left in Pipe	
Feet	90
Reason	SHOE JOINT

Stage	Sacks	Cement	Additives	WRq.	Yield	Lbs/Gal
1	260	50/50 POZ PREMIUM	4% Gel - 0.2% FL-17 - 0.1% C-51 - 0.2% C-20 - 0.1% C-37 - 0.4% C-41P	6.93	1.43	13.60
2	100	Premium	0.2% FL-17 - 0.1% C-51 - 0.1% C-20 - 0.4% C-41P	5.19	1.19	15.60
3	0	0		0	0.00	0.00

Summary			
Preflush Breakdown	Type: _____	Preflush: BBI	30.00
	MAXIMUM	Load & Bkdn: Gal - BBI	N/A
	Lost Returns-f	Excess /Return BBI	N/A
	Actual TOC	Calc. TOC:	2,694
Average	Bump Plug PSI:	Final Circ. PSI:	1,000
ICIP _____	5 Min. _____	Cement Slurry BBI	37.4
	10 Min. _____	15 Min. _____	Total Volume BBI
			335.40

CUSTOMER REPRESENTATIVE Jackie Kennedy SIGNATURE



Trailer Number: 73420/62674

Driver Name _____

Front Pot
LEAD

Cement 50/50 Class H/POZ
130 sks

Rear Pot
LEAD

Cement 50/50 Class H/POZ
130 sks


CEMENT ADDITIVES

4% GEL	4% GEL
.2% FL-17	.2% FL-17
.2% C-20	.2% C-20
.1% C-37	.1% C-37
.1% C-51	.1% C-51
.4% C-41P	.4% C-41P

COMPANY: Sandridge DATE: 1/24/2014

LEASE: West 3508 1-5H TICKET: SOK 3365

O-*Tex* Pumping, LLC



Trailer Number: 87278/62656

Driver Name _____

Front Pot
SPACER

Cement Gel Spacer
9 sks

CEMENT ADDITIVES

Bentonite	
	.2% FL-17
	.1% C-20
	.1% C-51
	.4% C-41P

Rear Pot
TAIL

Cement CLASS H
100 sks

COMPANY: Sandridge DATE: 1/24/2014

LEASE: West 3508 1-5H TICKET: SOK 3365



INVOICE

DATE	INVOICE #
12/21/2011	4882

BILL TO

NAMBERS - PROPERTY CO.
10150 PINEBRIAR MANOR
DOWNSIDE, NEAR GLENVIEW
DOWNSIDE, VA 22027

PAID TO

EDGE SERVICES, INC.
10150 PINEBRIAR MANOR
DOWNSIDE, VA 22027

COUNTY	STARTING D	WORK ORDER	FL NUMBER	PLANT NAME	Species
FAREHAM	12/21/2011	1414	1-101414	WEST BURNING	Opuntia

Description

FURNISHED BY THE SUPPLIER WITH THE FOLLOWING:

- 1. WEST BURNING
- 2. WEST BURNING
- 3. WEST BURNING
- 4. WEST BURNING
- 5. WEST BURNING
- 6. WEST BURNING
- 7. WEST BURNING
- 8. WEST BURNING
- 9. WEST BURNING
- 10. WEST BURNING

TOTAL NET AMOUNT

AFC 12/21/2011
 West Name west 3528 1-511
 Code 850-010
 Amount 19,152.25
 Co. Man Justin Fortman
 Co. Man Sig [Signature]
 Notes _____

Sales Tax (6.5%)	\$1,242.91
------------------	------------

TOTAL	\$19,152.25
--------------	--------------------