

The Road to Excellence Starts with Safety

Sold To #: 305021	Ship To #: 3283525	Quote #:	Sales Order #: 901074907
Customer: SANDRIDGE ENERGY INC EBUSINESS		Customer Rep: Webster, John	
Well Name: Dilbert SWD 3306	Well #: 1-35	API/UWI #: 15-077-22002	
Field:	City (SAP): ANTHONY	County/Parish: Harper	State: Kansas
Legal Description: Section 35 Township 33S Range 6W			
Contractor: UNIT		Rig/Platform Name/Num: 310	
Job Purpose: Cement Surface Casing			
Well Type: Development Well		Job Type: Cement Surface Casing	
Sales Person: FRENCH, JEREMY		Srvc Supervisor: OSBORN, JAMES	MBU ID Emp #: 518950

Job Personnel

HES Emp Name	Exp Hrs	Emp #	HES Emp Name	Exp Hrs	Emp #	HES Emp Name	Exp Hrs	Emp #
APPLEBEE, SCOTT Joy	12	521237	mahlock, richard	12	517538	OSBORN, JAMES David	12	518950
STOOPS, LEVI Keith	12	523378						

Equipment

HES Unit #	Distance-1 way	HES Unit #	Distance-1 way	HES Unit #	Distance-1 way	HES Unit #	Distance-1 way

Job Hours

Date	On Location Hours	Operating Hours	Date	On Location Hours	Operating Hours	Date	On Location Hours	Operating Hours
1/30/2014	12	2						

TOTAL Total is the sum of each column separately

Job				Job Times			
Formation Name	Formation Depth (MD)	Top	Bottom	Called Out	Date	Time	Time Zone
				On Location	30 - Jan - 2014	09:00	CST
Form Type			BHST	On Location	30 - Jan - 2014	11:00	CST
Job depth MD	664. ft		Job Depth TVD	664. ft	Job Started	30 - Jan - 2014	20:28
Water Depth			Wk Ht Above Floor	5. ft	Job Completed	30 - Jan - 2014	09:40
Perforation Depth (MD)	From		To	Departed Loc	30 - Jan - 2014	11:00	CST

Well Data

Description	New / Used	Max pressure psig	Size in	ID in	Weight lbm/ft	Thread	Grade	Top MD ft	Bottom MD ft	Top TVD ft	Bottom TVD ft
14.75" Open Hole				14.75				80.	700.		
9.625" Surface Casing	Unknown	950	10.75	9.95	45.5	BTC	J-55	.	700.		
Preset Conductor	Unknown		20.	19.124	94.			.	80.		

Tools and Accessories


Type	Size	Qty	Make	Depth	Type	Size	Qty	Make	Depth	Type	Size	Qty	Make
Guide Shoe					Packer					Top Plug	10.75	1	hes
Float Shoe					Bridge Plug					Bottom Plug			
Float Collar					Retainer					SSR plug set			
Insert Float										Plug Container	10.75	1	hes
Stage Tool										Centralizers			

Miscellaneous Materials

Gelling Agt	Conc	Surfactant	Conc	Acid Type	Qty	Conc	%
Treatment Fld	Conc	Inhibitor	Conc	Sand Type	Size	Qty	

Fluid Data

Stage/Plug #: 1										
Fluid #	Stage Type	Fluid Name	Qty	Qty uom	Mixing Density lbm/gal	Yield ft ³ /sk	Mix Fluid Gal/sk	Rate bbl/min	Total Mix Fluid Gal/sk	

Stage/Plug #: 1									
Fluid #	Stage Type	Fluid Name	Qty	Qty uom	Mixing Density lbm/gal	Yield ft ³ /sk	Mix Fluid Gal/sk	Rate bbl/min	Total Mix Fluid Gal/sk
1	Fresh Water		10.00	bbl	8.33	.0	.0	.0	
2	Lead Cement	EXTENDACEM (TM) SYSTEM (452981)	420.0	sacks	12.4	2.12	11.68		11.68
	3 %	CALCIUM CHLORIDE, PELLET, 50 LB (101509387)							
	0.25 lbm	POLY-E-FLAKE (101216940)							
	11.681 Gal	FRESH WATER							
3	Tail Cement	SWIFTCEM (TM) SYSTEM (452990)	200.0	sacks	15.6	1.2	5.32		5.32
	2 %	CALCIUM CHLORIDE, PELLET, 50 LB (101509387)							
	0.125 lbm	POLY-E-FLAKE (101216940)							
	5.319 Gal	FRESH WATER							
4	Displacement		60.00	bbl	8.33	.0	.0	.0	
Calculated Values		Pressures			Volumes				
Displacement	60	Shut In: Instant		Lost Returns	0	Cement Slurry	10	Pad	
Top Of Cement	surface	5 Min		Cement Returns	55	Actual Displacement	60	Treatment	
Frac Gradient		15 Min		Spacers	10	Load and Breakdown		Total Job	
Rates									
Circulating		Mixing		Displacement		Avg. Job			
Cement Left In Pipe	Amount	42 ft	Reason	Shoe Joint					
Frac Ring # 1 @	ID	Frac ring # 2 @	ID	Frac Ring # 3 @	ID	Frac Ring # 4 @	ID		
The Information Stated Herein Is Correct				Customer Representative Signature					
									

HALLIBURTON

Cementing Job Summary

The Road to Excellence Starts with Safety

Sold To #: 305021	Ship To #: 3283525	Quote #:	Sales Order #: 901096139
Customer: SANDRIDGE ENERGY INC EBUSINESS		Customer Rep: Webster, John	
Well Name: Dilbert SWD 3306	Well #: 1-35	API/UWI #: 15-077-22002	
Field:	City (SAP): ANTHONY	County/Parish: Harper	State: Kansas
Legal Description: Section 35 Township 33S Range 6W			
Contractor: *UNIT DRILLING*		Rig/Platform Name/Num: 310	
Job Purpose: Cement Intermediate Casing			
Well Type: Development Well		Job Type: Cement Intermediate Casing	
Sales Person: FRENCH, JEREMY		Srvc Supervisor: WALTON, SCOTTY	MBU ID Emp #: 478229

Job Personnel

HES Emp Name	Exp Hrs	Emp #	HES Emp Name	Exp Hrs	Emp #	HES Emp Name	Exp Hrs	Emp #
CHAMBERS, ANDREW Frank	16.0	544914	HILL, RICKEY Lester	16.0	457261	STANGL, TIMOTHY David Loui	16.0	333480
WALTON, SCOTTY Dwayne	16.0	478229						

Equipment

HES Unit #	Distance-1 way	HES Unit #	Distance-1 way	HES Unit #	Distance-1 way	HES Unit #	Distance-1 way

Job Hours

Date	On Location Hours	Operating Hours	Date	On Location Hours	Operating Hours	Date	On Location Hours	Operating Hours

TOTAL Total is the sum of each column separately

Job

Job Times

Formation Name	Date	Time	Time Zone
Formation Depth (MD) Top Bottom	Called Out	08 - Feb - 2014	07:00 CST
Form Type BHST	On Location	08 - Feb - 2014	13:00 CST
Job depth MD 5216. ft Job Depth TVD	Job Started	09 - Feb - 2014	01:50 CST
Water Depth Wk Ht Above Floor	Job Completed	09 - Feb - 2014	03:16 CST
Perforation Depth (MD) From To	Departed Loc	09 - Feb - 2014	05:00 CST

Well Data

Description	New / Used	Max pressure psig	Size in	ID in	Weight lbm/ft	Thread	Grade	Top MD ft	Bottom MD ft	Top TVD ft	Bottom TVD ft
9.875" Open Hole				9.875				700.	5216.		
7.625" Intermediate Casing	Unknown		7.625	6.969	26.4			5176.	5216.		
7.625" Intermediate Casing	Unknown		7.625	6.875	29.7	LTC	L-80	.	5176.		
9.625" Surface Casing	Unknown		10.75	9.95	45.5	BTC	J-55	.	700.		

Tools and Accessories

Type	Size	Qty	Make	Depth	Type	Size	Qty	Make	Depth	Type	Size	Qty	Make
Guide Shoe					Packer					Top Plug			
Float Shoe					Bridge Plug					Bottom Plug			
Float Collar					Retainer					SSR plug set			
Insert Float										Plug Container			
Stage Tool										Centralizers			

Miscellaneous Materials

Gelling Agt	Conc	Surfactant	Conc	Acid Type	Qty	Conc	%
Treatment Fld	Conc	Inhibitor	Conc	Sand Type	Size	Qty	

Fluid Data

HALLIBURTON

Cementing Job Summary

Stage/Plug #: 1										
Fluid #	Stage Type	Fluid Name	Qty	Qty uom	Mixing Density lbm/gal	Yield ft ³ /sk	Mix Fluid Gal/sk	Rate bbl/min	Total Mix Fluid Gal/sk	
1	HES Supplied Gel Water		30.00	bbl	8.33	.0	.0	.0		
	1.66 lbm/bbl	CAUSTIC SODA BEADS, 50 LB SK (100003650)								
	10 lbm/bbl	AQUAGEL - 100 LB BAG (101252566)								
2	Lead Cement	ECONOCEM (TM) SYSTEM (452992)	240.0	sacks	13.6	1.53	7.46		7.46	
	0.4 %	HALAD(R)-9, 50 LB (100001617)								
	2 %	BENTONITE, BULK (100003682)								
	7.459 Gal	FRESH WATER								
3	Tail Cement	HALCEM (TM) SYSTEM (452986)	320.0	sacks	15.6	1.18	5.2		5.2	
	0.4 %	HALAD(R)-9, 50 LB (100001617)								
	5.197 Gal	FRESH WATER								
4	Displacement		240.00	bbl	8.33	.0	.0	.0		
Calculated Values			Pressures			Volumes				
Displacement		Shut In: Instant		Lost Returns		Cement Slurry		Pad		
Top Of Cement		5 Min		Cement Returns		Actual Displacement		Treatment		
Frac Gradient		15 Min		Spacers		Load and Breakdown		Total Job		
Rates										
Circulating		Mixing		Displacement		Avg. Job				
Cement Left In Pipe	Amount	42 ft	Reason	Shoe Joint						
Frac Ring # 1 @	ID	Frac ring # 2 @	ID	Frac Ring # 3 @	ID	Frac Ring # 4 @	ID			
The Information Stated Herein Is Correct				Customer Representative Signature						



BASIN SERVICES, LLC
 P O BOX 4268
 ABILENE, TX 79608-4268
 Phone # (325)690-0053
 Fax # (325)698-0055

TICKET

TICKET NUMBER: WY-200-1
 TICKET DATE: 12/28/2013

ELECTRONIC

SANDRIDGE ENERGY
 ***** BILL IN ADP!! *****
 123 ROBERT S KERR AVE
 OKLAHOMA CITY, OK 73102-6406

YARD: WY WAYNOKA OK
 LEASE: Dilbert SWD 3306
 WELL#: 1-35
 RIG #: Horizon 5
 Co/St: HARPER, KS

DESCRIPTION	QUANTITY	RATE	AMOUNT
DRILLED 30" CONDUCTOR HOLE			
20" CONDUCTOR PIPE (.250 WALL)			
6' X 6' CELLAR TINHORN WITH PROTECTIVE RING			
DRILL & INSTALL 6' X 6' CELLAR TINHORN			
DRILLED 20" MOUSE HOLE (PER FOOT)			
16" CONDUCTOR PIPE (.250 WALL)			
MOBILIZATION OF EQUIPMENT & ROAD PERMITTING FEE			
WELDING SERVICES FOR PIPE & LIDS			
PROVIDED EQUIPMENT & LABOR TO ASSIST IN PUMPING			
E			
PROVIDED METAL LIDS (1 FOR CONDUCTOR & 2 FOR			
16" PIPE)			
7 YDS OF 10 SACK GROUT			
TAXABLE ITEMS			3,500.00
BID - TAXABLE ITEMS			10,000.00

Sub Total: 13,500.00
 Tax HARPER COUNTY (6.15 %): 215.25
TICKET TOTAL: \$ 13,715.25

I, the undersigned, acknowledge the acceptance of the above listed goods and/or services.

Approved Signature _____

