

OPERATOR

Company: Texas Coastal Operating Company
 Address: 222W. Las Colina Blvd.
 Irving, TX 75039

GEOLOGIST

Name: Steve Van Buskirk
 Company: Van Buskirk Geo-Consulting
 Address: 15171 Ridgefield Ln.
 Colorado Springs, CO 80921

SUMMARY

Geologist on site 1-17-08
 Began catching samples and drilling time 2350'.
 Drillstem Test 1 1-22-14 DST 2 1-23-14 Dst 3 1-23-14
 RTD 4530' 01-24-14
 Logged 1-24-14
 Set Pipe 1-25-14 Set Pipe Miss.Chert, Cherokee SS

Drill Stem Tests

DST1	DST 1 Cherokee Sand. 4288 to 4316 30" 45" 30" 45" Fall blow built to 5.25" Blow, no blow back @nd open Weck blow built to 3.5" Initial hydrostatic 2174 FIF-20 First final flow 20. Initial shut in 316 Second final flow: 110 Second final flow: 1.43 Final shut in 314 Final hydrostatic: 2175 Recovery: 5' Gassy Oil 98% oil, 110 Mud cut gassy oil, 58 oil, 60 mud and water cut Gassy oil 90% oil	
DST3	DST 2 4383-4430 Packer Failure Miss	
DST4	DST 3 4367-4330 packer torn off. Miss	
DST5		
DST6		

Comments

Cold and windy throughout drilling. Mud pit was set 150 yards to east uphill from rig.
 Fresh water was set uphill to west. Used gas detector from Earth Tech. Froze last night of drilling.
 No moisture, pad stayed in good condition.

