

R.J. Enterprises
22082 NE Neosho RD
Garnett, KS 66032

Wilson Melcher 17-A

Start 3-24-14

Finish 3-25-14

| | | | |
|-----|-------------|-----|----------------------------|
| 3 | soil | 3 | |
| 6 | clay/rock | 9 | |
| 40 | lime | 49 | |
| 37 | shale | 86 | |
| 6 | lime | 92 | |
| 122 | shale | 214 | |
| 34 | lime | 248 | |
| 34 | shale | 282 | set 20' of 7" |
| 11 | lime | 293 | ran 869.2' of 2 7/8 |
| 21 | shale | 314 | cemented to surface 84 sxs |
| 113 | lime | 427 | |
| 168 | shale | 595 | |
| 19 | lime | 614 | |
| 63 | shale | 677 | |
| 19 | lime | 696 | |
| 4 | shale | 700 | |
| 5 | lime | 705 | |
| 20 | shale | 725 | |
| 9 | lime | 734 | |
| 16 | shale | 750 | |
| 4 | lime | 754 | |
| 3 | shale | 757 | |
| 4 | lime | 761 | |
| 7 | shale | 768 | |
| 6 | lime | 774 | |
| 14 | shale | 788 | |
| 32 | sandy shale | 820 | good show |
| 20 | Bkn sand | 840 | good show |
| 4 | Dk sand | 844 | show |
| 28 | shale | 872 | T.D. |