

# QUALITY WELL SERVICE, INC.

6137

Federal Tax I.D. # 481187368

Home Office 324 Simpson St., Pratt, KS 67124

Office 620-727-3410  
Fax 620-672-3663

Rich's Cell 620-727-3409  
Brady's Cell 620-727-6964

Date	04-06-14	Sec.	15	Twp.	29s	Range	24w	County	Ford	State	KS	On Location	4:00AM	Finish	9:15AM	
Lease	Hornback		Well No.		1-15		Location Bloom, 2w, 3N 1/4 E, 5/16									
Contractor	Val #2							Owner Vincent								
Type Job	Surface							To Quality Well Service, Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.								
Hole Size	12 1/4		T.D.		646		Charge To Vincent									
Csg.	8 5/8		24 #		Depth		641		Street							
Tbg. Size	Depth							City								State
Tool	Depth							City								State
Cement Left in Csg.	41.58		Shoe Joint		42'		The above was done to satisfaction and supervision of owner agent or contractor.									
Meas Line	Displace		38.2 Bbls Fresh		Cement Amount Ordered 12.5sx MDC 12.5sx Common											
<b>EQUIPMENT</b>								2% gel + 3% cc + 1/4" Flo Seal								
Pumptrk	6		No.		Dand F.		Common 12.5									
Bulktrk	9		No.		mike		Poz. Mix									
Bulktrk	10		No.		Danik		Gel. 11sx									
Pickup	No.		Rich		Calcium 10sx											
<b>JOB SERVICES &amp; REMARKS</b>								Hulls								
Rat Hole								Salt								
Mouse Hole								Flowseal 66 1/4 #								
Centralizers								Kol-Seal								
Baskets								Mud CLR 48								
D/V or Port Collar								CFL-117 or CD110 CAF 38								
Run 15 jts 8 5/8 casing								Sand								
Break Circ. w/ Rig - Pump Spacer,								Handling 271								
Mix 12.5sx MDC & Mix 12.5sx tail								Mileage 50								
cement, Stop Pump - Release Plug - Start								<b>FLOAT EQUIPMENT</b>								
Disp. w/ Fresh H <sub>2</sub> O, Wash up on Plug - See								Guide Shoe								
increase in PSI; slow rate, Bump Plug at								Centralizer								
38.2 Bbls total Disp. - Shut in, Cement								Baskets								
Did Circ.								AFU Inserts								
								Float Shoe								
								Latch Down LVM 50								
								1- 8 5/8 Baffle Plate								
								1- 8 5/8 Wooden Plug								
								Pumptrk Charge Surface								
								Mileage 50x2								
								Tax								
								Discount								
X Signature <i>Scott A. [unclear]</i>								Total Charge								

# QUALITY WELL SERVICE, INC.

6141

Federal Tax I.D. # 481187368

Home Office 324 Simpson St., Pratt, KS 67124

Office 620-727-3410  
Fax 620-672-3663

Rich's Cell 620-727-3409  
Brady's Cell 620-727-6964

Date	04-16-14	Sec.	15	Twp.	29s	Range	24w	County	Ford	State	KS	On Location	8:00 AM	Finish	10:45 AM				
Lease	Hornback		Well No.	1-15		Location Bloom, 3w, 3n, 1/4e, s/s													
Contractor	Wal #2				Owner Vincent														
Type Job	Production				To Quality Well Service, Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.														
Hole Size	7 7/8		T.D. 5360																
Csg.	9 1/2		11.6"		Depth		5358									Charge To		Vincent oil	
Tbg. Size					Depth		Street												
Tool					Depth		City									State			
Cement Left in Csg.	16'		Shoe Joint		15.80		The above was done to satisfaction and supervision of owner agent or contractor.												
Meas Line					Displace		66ls 2% KCL									Cement Amount Ordered		225sx Pro C + 5" Kalsol	
<b>EQUIPMENT</b>										10% salt									
Pumptrk	8		No.		mike		Common									225 Pro C			
Bulktrk	9		No.		Doubt B		Poz. Mix												
Bulktrk			No.		F.L.C.		Gel.												
Pickup			No.				Calcium												
<b>JOB SERVICES &amp; REMARKS</b>										Hulls									
Rat Hole	30sv				Salt		24												
Mouse Hole	10sv				Flowseal														
Centralizers					Kol-Seal		1125#												
Baskets					Mud CLR 48		500 gal												
D/V or Port Collar					CFL-117 or CD110 CAF 38		CC-1 8/10 GL												
					Sand														
	Pipe on Btm Breakline				Handling		249												
	Pump Pre flush, Plug rat & mouse holes w/ 50sx cement, (Mix 175sx Pro C cement)				Mileage		50												
	stop - Wash Pump Lines - Release Plug						<b>FLOAT EQUIPMENT</b>												
	start Dip. w/ 2% KCL water, See steady				Guide Shoe		1-4 1/2												
	increase in PST, slow rate, slow rate again				Centralizer		6-4 1/2												
	Bump Plug at 8 2 3/4 Bbls from 700' to 1100'				Baskets														
	Release PST, Float Did Hold				AFU Inserts		1-4 1/2												
					Float Shoe														
					Latch Down		1 Top Roller Plug												
					Supervision														
					KMIU		50												
					Pumptrk Charge		long string												
					Mileage		50 x 2												
										Tax									
										Discount									
										Total Charge									
X Signature <i>[Signature]</i>																			