

GLOBAL CEMENTING, L.L.C.

1405

MIT TO 18048 170RD
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE <u>7-30-14</u>	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START <u>7:45am</u>	JOB FINISH <u>8:15pm</u>
LEASE <u>Gold</u>	WELL #. <u>1</u>	LOCATION			COUNTY <u>Barton</u>	STATE <u>KS</u>	
OLD OR <u>NEW</u> (CIRCLE ONE)							

CONTRACTOR Precision Drilling

TYPE OF JOB Surface

HOLE SIZE 12 1/4 I.D. 267

CASING SIZE 8 5/8 DEPTH 264

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX 300PSI MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG. 205+

PERFS

DISPLACEMENT 15 1/2 bbl

EQUIPMENT

PUMP TRUCK CEMENTER Heath

P1 HELPER Brad

BULK TRUCK

P1 DRIVER Mark

BULK TRUCK

DRIVER

OWNER

CEMENT AMOUNT ORDERED 2005 x cum 3 1/2 bbl

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

REMARKS:
Run 6 hrs of 8 5/8 casing and landing + est circulation
Hook up and mix 2005 and disp 15 1/2 bbl - shut in @ 300PSI
Cement Dis. Circulate

CHARGE TO: ZU LLC

STREET

CITY STATE ZIP

Global Cementing, L.L.C.,
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME _____

SIGNATURE [Signature]

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE 13 x 2 @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

@

@

@

@

TOTAL

SALES TAX (If Any) _____

TOTAL CHARGES _____

DISCOUNT _____ IF PAID IN 30 DAYS