

# GLOBAL CEMENTING, L.L.C.

1415

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: \_\_\_\_\_

DATE <u>8-15-08</u>	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH <u>11:00 AM</u>
LEASE <u>Bie/er</u>	WELL #. <u>2</u>	LOCATION			COUNTY <u>Ellis</u> cc	STATE <u>KS</u>	
OLD OR <input checked="" type="radio"/> NEW (CIRCLE ONE)							

CONTRACTOR Southwind Drilling Rig #1

TYPE OF JOB Surface

HOLE SIZE 12 3/4 T.D. 223 ft

CASING SIZE 8 5/8 DEPTH

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG.

PERFS

DISPLACEMENT

OWNER \_\_\_\_\_

CEMENT AMOUNT ORDERED 150 SKS Com 3%LC 20gel

COMMON \_\_\_\_\_ @ \_\_\_\_\_

POZMIX \_\_\_\_\_ @ \_\_\_\_\_

GEL \_\_\_\_\_ @ \_\_\_\_\_

CHLORIDE \_\_\_\_\_ @ \_\_\_\_\_

ASC \_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

HANDLING \_\_\_\_\_ @ \_\_\_\_\_

MILEAGE \_\_\_\_\_ @ \_\_\_\_\_

TOTAL \_\_\_\_\_

REMARKS:

Ran 5 joints 8 5/8 casing + landing joint  
Est Circulation Hooked up pumped 150 SKS  
circulated cement Displaced 12 3/4 bbls of  
H2O Shut in at 200 psi

SERVICE

DEPTH OF JOB \_\_\_\_\_

PUMP TRUCK CHARGE \_\_\_\_\_

EXTRA FOOTAGE \_\_\_\_\_ @ \_\_\_\_\_

MILEAGE \_\_\_\_\_ @ \_\_\_\_\_

MANIFOLD \_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

TOTAL \_\_\_\_\_

PLUG & FLOAT EQUIPMENT

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

\_\_\_\_\_ @ \_\_\_\_\_

TOTAL \_\_\_\_\_

SALES TAX (If Any) \_\_\_\_\_

TOTAL CHARGES \_\_\_\_\_

DISCOUNT \_\_\_\_\_ IF PAID IN 30 DAYS

CHARGE TO: TDI Inc

STREET \_\_\_\_\_

CITY \_\_\_\_\_ STATE \_\_\_\_\_ ZIP \_\_\_\_\_

Global Cementing, L.L.C.,  
 You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Ray Beany

SIGNATURE Ray Beany

JOB LOG

SWIFT Services, Inc.

DATE 8-23-14 PAGE NO. 7

CUSTOMER T.D.I. WELL NO. #2 LEASE Bieler JOB TYPE Cement 2 stage Longstring 26779 TICKET NO.

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		TO 3748' DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	0015					14 #/ft	5 1/2	In location float equip. - RLDDP
	0130							Fin L.D. Pipe
								Start 5 1/2" 14 #/ft casing to 3745'
								Insert Float shoe w/ Auto-All
								SS- 44' - L.D. Baffle @ 3701' = (90.3 BBI)
								Cent. 1-3-5-92-8-10-12-14-58
								Cut Baskets Pin end # 2-7-15-59
								D.V. #59 @ 1230' = (30 BBI)
								Its out # 93-91-90-89
								Drop fill-up ball 5 Its out
	04130							Fin casing - Tag bottom
	0440							st. cir / Rotate
								Fin cir
								1st stage
		5	12				300	Mud flush - 500gal
		6	20				350	KCL flush - 20 BBI
			36				300	150 SKS EA-2-cut
							Vac	Wash Pump & Lines
		9					400	Drop L.D. Plug - Start Displ
		8					500	Caught left press - Slow rate 1st 20 BBI KCL flush
		6					900	cir press
	0620		90 1/2				1600	Plug Down - Hold - Release & Hold
								Drop D.V. opening tool
			8					Plug RH - 30 SKS SMD MH - 20 SKS SMD.
			6					2nd stage
	0635						1100	open D.V.
		5	97				200	175 SKS SMD
							Vac	Wash pump & lines
		5					200	Drop D.V. closing Plug - start Displ
		5	29				400	cir press
	0710		30				1400	Plug Down - D.V. Closed - Release & Hold
								10 BBI out cir 20 SKS cut cir
								2 SKS / BBI @ 11.2 #/gal
								Job Complete
								Wash up & Packup
								Threats 2 On, Tom & Isaac