

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 592

Date	9-1-2014	Sec.	11	Twp.	12	Range	21	County	Trego	State	KANSAS	On Location		Finish	3:00 AM
Location													FILLIS KS. SNTORD "H" 4 1/2 W 1/2 SINTO		

Lease	KOHL		Well No.	19		Owner	To Quality Oilwell Cementing, Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.								
Contractor	Discovery DAIG Rig #1					Charge To									
Type Job	PRODUCTION STRING W/P.C.					DOUBLE K OIL & GAS INC.									
Hole Size	7 7/8		A.T.D. 4100		LTD 4105		Cement Amount Ordered								
Csg.	5 1/2		14" Csg		Depth		200sx Com. 10% SALT								
Tbg. Size			Depth		4062		The above was done to satisfaction and supervision of owner agent or contractor.								
Tool	LATCH DOWN PLUG					Shoe Joint		99.15 / BBL							
Cement Left in Csg.	43.20		Displace		99.15 / BBL		Common								

EQUIPMENT					
Pumptrk	16	No.	Cementor	GLENN G	
			Helper	BILLY	
Bulktrk	15	No.	Driver	CHAD M.	
			Driver		
Bulktrk		No.	Driver		
			Driver		

JOB SERVICES & REMARKS			
Remarks:	7/11		
Rat Hole	30 sx	Salt	
Mouse Hole	15 sx	Flowseal	
Centralizers	2, 4, 7, 16, 19, 56	Kol-Seal	
Baskets	57	Mud CLR 48 500 GAL	
DV of Port Collar	ON # 57 (1742)	CFL-117 or CD110 CAF 38	
Ran 97 JTS @ 14 # csg	Sand		
Set @ 4105	Handling		
Dev. "AFU RAIL" @ 1500 FT	Mileage		
OF 45 MINUTES. 30 SX MT HOLE	FLOAT EQUIPMENT		
15 SX mousehole. PUMP MUD	Guide Shoe		
FRESH & Cement w/ 155 SX	Centralizer X6		
COMP. 10% SALT. 2" GAP LINE	Baskets X1		
Release LATCH DOWN PLUG	AFU Inserts		
& Displaced A TOTAL OF 97.886	Float Shoe X1		
1100 LAMP @ 1500 FT.	Latch Down Plug Assy X1		
Release Pressure @ 1500 FT	5000		
AFU (HEAD)	Pumptrk Charge		
800" LIFT # TANKS	Mileage		
1500 LAMP #			
X Signature Tony W. Pickett			

Tax
Discount
Total Charge