


Skyy Drilling, L.L.C.
Park Place -- Becker Building
11551 Ash Street, Suite # 205
Leawood, Kansas 66211
Office (913) 499-8373
Fax (913) 766-1310

September 12, 2014

Company: Haas Petroleum, LLC
11551 Ash Street, # 205
Leawood, Kansas 66211

Lease: Old Rhea -- Well # 21 HP
County: Woodson
Spot: W2 SW NW SW Sec 24, Twp 24, R 13 E
API: 15-207-29035-00-00
TD: 1687'

Total Footage 1687' @ \$13.00 Per Foot:
Total Rig Time 21 Hours @ \$250.00 Per Hour
25 Sacks Cement @ \$11.00 Per Sack
Total Dozer Work 6 Hours \$100.00 Per Hour
TOTAL



TICKET NUMBER 46040
 LOCATION Eureka KS
 FOREMAN Jeremy R Austin

271062

PO Box 884, Chanute, KS 66720
 620-431-0210 or 800-487-8676

FIELD TICKET & TREATMENT REPORT
 CEMENT

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
9-12-14	3451	21-HP OLD RHEA				Woodson
CUSTOMER <u>HARS Petroleum</u>						
MAILING ADDRESS						
CITY		STATE	ZIP CODE			
JOB TYPE <u>2/5</u>		HOLE SIZE <u>6 7/8</u>	HOLE DEPTH <u>1224'</u>	CASING SIZE & WEIGHT <u>4 1/2 / 20.5 9.5</u>		
CASING DEPTH		DRILL PIPE	TUBING	OTHER		
SLURRY WEIGHT		SLURRY VOL	WATER gal/sk	CEMENT LEFT IN CASING		
DISPLACEMENT <u>27.4</u>		DISPLACEMENT PSI <u>500</u>	MX PSI <u>200</u>	RATE		

TRUCK #	DRIVER	TRUCK #	DRIVER
640	Jeremy	515	Colby
611	Jimmy		
637	Renae		
445	Brent Mann		

REMARKS: Safety meeting

Rigged up to 4 1/2 casing broke circulation then ran 700' of seal sweep then ran 5' bit
 fresh water went to 130 SKS of 60/40 8% cement 13' app / 9.5' bit / SK then went to
 55 SKS of thickset cement @ 13' app / 9.02' bit / SK bit cement to surface shut down
 washed pump & lines then displaced 27.4' bit of fresh water and landed 4 1/2 rubber plug
 washed up trucks headed to shop

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
53401	1	PUMP CHARGE		1085.00
5406	30 miles	MILEAGE		126.00
5407	2	min bulk delivery		736.00
5502	2 1/2	80 DRG		180.00
1123	3000 Gal	City water		51.90
4404	2-2 7/8	rubber plugs		47.25
1126A	55 SKS	thickset cement		1108.80
1110A	300 #	Kal-Seal		138.00
1107A	40 #	Pheno		54.00
1131	130 SKS	60/40 8% Cement		1713.40
1118B	900 #	Seal		198.00
1107B	170 #	Pheno		162.00
1118B	200 #	Seal Sweep		44.00
		30% Discount		1025.46
		7.15% SALES TAX		178.17
		ESTIMATED TOTAL		4797.07

Revin 3757
 AUTHORIZATION Ben W... TITLE Toolpusher DATE 9/12/14
 ESTIMATED TOTAL \$4797.07

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records at our office, and conditions of service on the back of this form are in effect for services identified on this form.