

Lone Jack Oil Company

Blue Mound, KS

1-913-756-2307 1-620-363-0492

Lease Stickney Operator: Lone Jack Oil API # 15-001-31390-00-00

Contractor: Lone Jack Oil Company Date Started: 6/29/15 Date Completed: 7/1/15

Total Depth: 702 feet Well # 8 Hole Size: 5 5/8

Surface Pipe: 20' 7" Surface Bit: 9 7/8 Sacks of Cement: 5

Depth of Seat Nipple: _____ Rag Packer At: _____

Length and Size of Casing: 689' - 2 7/8 Sacks of Cement: 80

Legal Description: SE SW NW NW Sec: 22 Twp: 24S Range: 21E County: Allen

Thickness	Depth	Type of Formation	Core Thickness	Depth	Time
1	1	Top Soil			
6	7	Clay			
6	13	Sand Rock			
1	14	Lime			
2	16	Shale			
73	89	Lime			
6	95	Shale			
2	97	Lime			
2	99	Shale			
20	119	Lime			
3	122	Shale			
4	126	Lime			
4	130	Shale			
4	134	Lime			
7	141	Shale			
14	155	Lime			
156	311	Shale			
13	324	Lime			
5	329	Shale			
9	338	Lime			
72	410	Shale			
19	429	Lime			
4	433	Shale			
5	438	Lime			
43	481	Shale			
14	495	Lime			
10	505	Shale			
5	510	Lime			
95	605	Shale			
2	607	Lime			
75	682	Shale			
2	684	Oil Sand (Good Bleed)			
2	686	Shaley Sand			
2	688	Oil Sand (Little Bleed)			
2	690	Oil Sand (Good Bleed)			
10	700	Oil Sand (Really Good Bleed)			
2	702	Black Sand			
	702	TD			

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.



CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request. Contractor must provide place for truck to wash out. A \$30 charge will be added per truck if contractor does not supply a place to wash truck out. Tow charges are buyers responsibility.

NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

1.0000
LUMBER OIL CO
509 E. WALNUT

LEWIS NORTH GARDEN

54 S. TO 4800 N. 3 MI TO GREGG E N 50

BLUE MOUND KS 66010

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	DRIVER/TRUCK	PLANT/TRANSACTION #	
11:00 AM	WELL	5.00	8.00	35	HL 08	
DATE	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
7/7/15	WELL	8.00	8	0.00	4.00	79237

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$30 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks. Excess Delay Time Charged @ \$80/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc. by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED _____

X _____

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By _____

GAL X _____

WEIGHMASTER _____

LOAD RECEIVED BY: _____

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

X _____

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.000	WELL	WELL CONCRETE PER CUMET	\$1.000	\$8.000
1.500	TRUCKING	TRUCKING CHARGE	1.000	1.500
3.000	MIXING	MIXING AND HAULING	\$2.250	\$6.750

Stickney Stickney Well # 8

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
		12:00	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
11:18	12:05	12:05		
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME
		5:00		

ADDITIONAL CHARGE 1 _____

ADDITIONAL CHARGE 2 _____

GRAND TOTAL ▶ _____