

# GLOBAL CEMENTING, L.L.C. 1708

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE <u>7-28-15</u>	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE <u>Wessler</u>	WELL #. <u>3</u>	LOCATION			COUNTY	STATE	
OLD OR <input checked="" type="radio"/> (CIRCLE ONE)				COUNTY	STATE		

CONTRACTOR White Knight  
 TYPE OF JOB Longstrng  
 HOLE SIZE 7 7/8 T.D.  
 CASING SIZE 5 1/2 DEPTH  
 TUBING SIZE DEPTH  
 DRILL PIPE DEPTH  
 TOOL Port Collar DEPTH 1319  
 PRES. MAX 1500PSI MINIMUM  
 MEAS. LINE SHOE JOINT 10.5  
 CEMENT LEFT IN CSG.  
 PERFS  
 DISPLACEMENT  
 EQUIPMENT  
 PUMP TRUCK CEMENTER Heath  
 # P#2 HELPER Woody  
 BULK TRUCK  
 # B#4 DRIVER Nathan  
 BULK TRUCK  
 # DRIVER

OWNER  
 CEMENT  
 AMOUNT ORDERED 2055r com 10% salt  
290gel 2 1/2 Plaster  
 COMMON @  
 POZMIX @  
 GEL @  
 CHLORIDE @  
 ASC @  
 @  
 @  
 @  
 @  
 @  
 @  
 @  
 @  
 @  
 HANDLING @  
 MILEAGE @  
 TOTAL \_\_\_\_\_

REMARKS:

Run 87 hrs of 5 1/2 casing - set @ 3297 with  
10.5 landing It - hook up and est circulation  
Est 45 min - mix 500gal mud flush and  
10 bbl KCL - mix 1755r cement - knock loose  
and plug pit with 305r - wash pump and lines  
clean - hook up and disp 661 of 1420 - lifting  
Pressure @ 600PSI - plug landed @ 1500PSI  
Released and dried up

CHARGE TO: Castle Resources  
 STREET \_\_\_\_\_  
 CITY \_\_\_\_\_ STATE \_\_\_\_\_ ZIP \_\_\_\_\_

SERVICE

DEPTH OF JOB \_\_\_\_\_  
 PUMP TRUCK CHARGE \_\_\_\_\_  
 EXTRA FOOTAGE @ \_\_\_\_\_  
 MILEAGE @ \_\_\_\_\_  
 MANIFOLD @ \_\_\_\_\_  
 @ \_\_\_\_\_  
 TOTAL \_\_\_\_\_

PLUG & FLOAT EQUIPMENT

5 1/2 packer shoe  
5 1/2 port collar @ \_\_\_\_\_  
6-5 1/2 Cen+ @ \_\_\_\_\_  
2-5 1/2 baskets @ \_\_\_\_\_  
1-LDA Plug @ \_\_\_\_\_  
500 gal mud flush @ \_\_\_\_\_  
10 bbl KCL @ \_\_\_\_\_  
 TOTAL \_\_\_\_\_

Global Cementing, L.L.C.,  
 You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side. Thank you..

PRINTED NAME \_\_\_\_\_

SIGNATURE \_\_\_\_\_

SALES TAX (if Any) \_\_\_\_\_  
 TOTAL CHARGES \_\_\_\_\_  
 DISCOUNT \_\_\_\_\_ IF PAID IN 30 DAYS

# GLOBAL CEMENTING, L.L.C.

1739

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT:  
RUSSELL, KS

DATE 7-23-15	SEC. 19	TWP. 17S	RANGE 9W	CALLED OUT	ON LOCATION 12 AM	JOB START 2 PM	JOB FINISH 2:30 PM
LEASE WESSLER		WELL # 3	LOCATION	COUNTY FLEISWORTH		STATE KS	
OLD OR <u>NEW</u> (CIRCLE ONE)							

CONTRACTOR WHITE KNIGHT

TYPE OF JOB SURETIES

HOLE SIZE 12 1/4 T.D. 272.52

CASING SIZE 8 5/8 DEPTH 260.84

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG. 20

PERFS

DISPLACEMENT 15.25 BBL

EQUIPMENT

PUMP TRUCK CEMENTER BRAD

# P1 HELPER BRANDON

BULK TRUCK

# B3 DRIVER AUSTIN

BULK TRUCK

# DRIVER

OWNER

CEMENT AMOUNT ORDERED 2005X ODM

3% CC 2% GEL

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

REMARKS:  
Run in 6 JTS of 8 5/8 casing - circulate  
mix - hook up cement - mix 2005X -  
washup + displace with 15.25 BBL + 20 -  
shut in @ 200 PSI - cement did circulate

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

CHARGE TO: CASTLE RESOURCES

STREET

CITY STATE ZIP

Global Cementing, L.L.C.,  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE Terry Austin

PLUG & FLOAT EQUIPMENT

@

@

@

@

TOTAL

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS