

# GLOBAL CEMENTING, L.L.C.

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell, KS

DATE <u>12-19-15</u>	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE <u>Wessler</u>	WELL #. <u>4</u>	LOCATION			COUNTY <u>Ellsworth</u>	STATE <u>KS</u>	
OLD OR <input checked="" type="radio"/> NEW (CIRCLE ONE)							

CONTRACTOR White Knight

TYPE OF JOB Surface

HOLE SIZE 12 1/4 T.D.

CASING SIZE 8 5/8 DEPTH 267

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX. MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG.

PERFS

DISPLACEMENT 15 1/4

EQUIPMENT

PUMP TRUCK # 2 CEMENTER Keith HELPER

BULK TRUCK # 4 DRIVER Jason

BULK TRUCK # DRIVER

REMARKS:  
Run to JTS of 8 5/8 casing and landing  
JTS - mix 200sr com and 3% cc  
at 1420 - Shut in @ 2005.

Cement Did Circulate !!

CHARGE TO: Castle Resources

STREET

CITY STATE ZIP

Global Cementing, L.L.C.,  
 You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE

OWNER

CEMENT AMOUNT ORDERED 200sr com 3% cc

2 bags

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

@

@

@

@

@

TOTAL

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS

# GLOBAL CEMENTING, L.L.C.

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell KS.

DATE <u>12-23-15</u>	SEC. <u>19</u>	TWP. <u>17</u>	RANGE <u>9</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE <u>Wesseler</u>	WELL # <u># 4</u>	LOCATION <u>Bushton Gas Plant 1N</u>			COUNTY <u>Ellsworth</u>	STATE <u>KANSAS</u>	
OLD OR <u>(NEW)</u> (CIRCLE ONE)				W. INTO			

CONTRACTOR White Knight Drilling Rigs

TYPE OF JOB PRODUCTION STRING

HOLE SIZE 7 7/8 TD 3300

CASING SIZE 17# USED DEPTH 3299

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT 11.64

CEMENT LEFT IN CSG. 11.64

PERFS

DISPLACEMENT 716.44 / BBL

EQUIPMENT

OWNER

CEMENT AMOUNT ORDERED 1800 gal com @ 10% salt  
2 bags of plaster  
2000 gal GEMO 500 GAL FLUSH

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

PUMP TRUCK CEMENTER Heath L. Glenn G.

# P-2 HELPER

BULK TRUCK

# B- DRIVER Jason M.

BULK TRUCK

# B- DRIVER Austin W.

REMARKS:

Ran 84 JTS of used 17# CSG.  
Set @ 3299', circulate on bottom  
30 minutes. Pump mud flush  
2 cement w/ 200SX GEMO, & 180SX  
com 10% salt, 2% gal, 2% plaster  
clear-line release LATCH DN plug  
& displaced to bottom land  
plug @ 1500', release pressure  
& plug-held-AFU.

CHARGE TO: Castle Resources Inc.

STREET \_\_\_\_\_

CITY \_\_\_\_\_ STATE \_\_\_\_\_ ZIP \_\_\_\_\_

Global Cementing, L.L.C.,  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME \_\_\_\_\_

SIGNATURE Terry Huston

SERVICE

DEPTH OF JOB \_\_\_\_\_

PUMP TRUCK CHARGE \_\_\_\_\_

EXTRA FOOTAGE @ \_\_\_\_\_

MILEAGE @ \_\_\_\_\_

MANIFOLD @ \_\_\_\_\_

TOTAL \_\_\_\_\_

PLUG & FLOAT EQUIPMENT

Guide Float Shoe

LATCH DOWN ASSY @ \_\_\_\_\_

5 CENTRALIZERS @ \_\_\_\_\_

2 BASKETS @ \_\_\_\_\_

TOTAL \_\_\_\_\_

SALES TAX (If Any) \_\_\_\_\_

TOTAL CHARGES \_\_\_\_\_

DISCOUNT \_\_\_\_\_ IF PAID IN 30 DAYS

Put 30SX @ Rathole!