



# ALLIED OFS, LLC

Federal Tax I.D. #81-2169190

15310  
68058 4 825

REMIT TO: Allied OFS, LLC  
P.O. Box 205803  
Dallas, TX 75320-5803

SERVICE POINT:  
Paik Hwy Ks

DATE	SEC	TWP	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
7/21/16	29	14	32			8:30 AM	5:00 PM
LEASE # <u>111400</u>		WELL # <u>2-09</u>		LOCATION <u>Oakley 5th Galt Rd 2 1/2 W</u>		COUNTY <u>Logan</u>	STATE <u>Ks</u>
OLD OR NEW (Circle one)				DATE <u>7-20-16</u>			

CONTRACTOR Pickrell  
 TYPE OF JOB Sealant  
 HOLE SIZE 12 1/4 T.D. 233  
 CASING SIZE 8 1/8 DEPTH 233  
 TUBING SIZE DEPTH  
 DRILL PIPE DEPTH  
 TOOL DEPTH  
 PRES. MAX MINIMUM  
 MEAS. LINE SHOE JOINT  
 CEMENT LEFT IN CSG. 15'  
 PERFS  
 DISPLACEMENT 13.24

OWNER Same  
 CEMENT AMOUNT ORDERED 165 Com 3970 C.C. 299 gal

EQUIPMENT  
 PUMP TRUCK CEMENTER Alan Ryan  
 # 960-281 HELPER Rain Ryan  
 BULK TRUCK  
 # 821 DRIVER Marty Phillips  
 BULK TRUCK  
 # DRIVER

COMMON 165 @ 17.00 2805.00  
 POZMIX @  
 GEL 310 @ 1.00 325.00  
 CHLORIDE 465 @ 1.10 511.50  
 ASC @  
 @  
 @  
 @  
 @  
 @  
 @  
 @  
 @

TOTAL 3,796.50

DISCOUNT 43% 1629.92

### REMARKS:

Run Log, Circulate, Add Cement, Displace Cement  
Shuts

Thank you  
Alan, Rain, Marty

CHARGE TO: Trans Pacific Oil Corp  
STREET \_\_\_\_\_  
CITY \_\_\_\_\_ STATE \_\_\_\_\_ ZIP \_\_\_\_\_

### SERVICE

HANDLING 178 @ 2.40 442.80  
 MILEAGE 2.25 @ 250/mile 562.50  
 DEPTH OF JOB  
 PUMP TRUCK CHARGE 1512  
 EXTRA FOOTAGE @  
 HV MILEAGE 25 @ 7.20 182.00  
 LV MILEAGE 25 @ 4.40 110.00

TOTAL 2,817.06

DISCOUNT 43% 1211.33

### PLUG & FLOAT EQUIPMENT

@ \_\_\_\_\_  
 @ \_\_\_\_\_  
 @ \_\_\_\_\_  
 @ \_\_\_\_\_  
 @ \_\_\_\_\_

TOTAL \_\_\_\_\_

DISCOUNT \_\_\_\_\_ %

To: Allied OFS, LLC.  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Mike Kent  
SIGNATURE Mike Kent

SALES TAX (If Any) \_\_\_\_\_  
 TOTAL CHARGES 6607.56  
 DISCOUNT 2,841.25 (43%) IF PAID IN 30 DAYS  
 NET TOTAL 3,766.30 IF PAID IN 30 DAYS

JOB LOG

SWIFT Services, Inc.

DATE 5 AUG 16 PAGE NO.

CUSTOMER Trans Pacific WELL NO. 7-29 LEASE J Williams JOB TYPE Cement long string TICKET NO. 27586

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
								250 sk EA-2 cement w/ 1/4" floccle
								5 1/2" x 14# casing 104 jts total pipe 4423'
								TD = 4460 shoe pt 42'
								Port collar #55 2147' Basket + 2, 55
								Centralizers 3, 5, 6, 7, 8, 9, 10, 11, 13, 54, 56
2100	<del>2200</del>							on loc TRK 114
	2205							start 5 1/2 x 14# casing in well
	2355							Drop ball - circulate
	0045	3 1/2	12			200		Pump 500 gal mud flush
		3 1/2	20			200		Pump 20 bbl KCL flush
			7					Plug RH <del>30sk</del> <del>30sk</del>
	0056	3 1/2	52			200		mix EA-2 cement <del>200sk</del> @ 15.3 ppg
								Drop latch down plug
								wash out pump & line
	0120	6				200		Displace plug
		6	77			400		
		6	101			800		
	0145	6	107			1500		Land plug
								Release pressure to truck - dried up
	0150							wash truck
								RACK UP
	0220							job complete

Thanks  
Flint, Blaine + Isaac

**JOB LOG**

**SWIFT Services, Inc.**

DATE 8-12-16 PAGE NO.       

CUSTOMER Trans Pacific Oil Co WELL NO. 2-29 LEASE J. Williams JOB TYPE Port Collar TICKET NO. 29437

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS		PRESSURE (PSI)		DESCRIPTION OF OPERATION AND MATERIALS
				T	C	TUBING	CASING	
	1100							On location
								2 7/8 x 5 1/2 P.C. = 2146
						1	1500	Test port Collar - Good Open port Collar
	1110	4.5	0				500	Start CMT @ 11.2 ppg.
		4.5	80				500	Circ CMT - Raise Wgt to 14 ppg
		4.5	85				500	END CMT
	1140	4.5	10				500	Disp w/ WTR
								Close port Collar Test port Collar - Good Run 5 Joints of tubing
	1155	3	25				200	Circulate tubing Clean
	1210							Job Complete
								Thanks David, Jon, & Preston
								* Used 165 sks CMT, Circ 15 sks to pit.