

# GLOBAL CEMENTING, L.L.C.

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell KS.

DATE <u>2-12-16</u>	SEC. <u>3</u>	TWP. <u>18</u>	RANGE <u>16</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH <u>5:30 AM</u>
LEASE <u>MoHR</u>	WELL# <u>1-3</u>	LOCATION <u>(C) TIS. KS. 1/2 W TO R0380</u>			COUNTY <u>RUSH</u>	STATE <u>KANSAS</u>	
OLD OR <u>NEW</u> (CIRCLE ONE)				<u>2 S 1/4 W INTO</u>			

CONTRACTOR Royal Dalg. Rig #1

TYPE OF JOB Jobig Surface

HOLE SIZE 12 1/4 T.D. 1024'

CASING SIZE 9 5/8 New DEPTH 1023

TUBING SIZE 24# DEPTH

DRILL PIPE DEPTH

TOOL BAFFLE Plate DEPTH @ 981

PRES. MAX. MINIMUM

MEAS. LINE SHOE JOINT 421

CEMENT LEFT IN CSG. 42'

PERFS

DISPLACEMENT 102 1/2 BBL

EQUIPMENT

PUMP TRUCK CEMENTER Glenn G.

# P-1 HELPER Cody H

BULK TRUCK

# B-5 DRIVER Heath L.

BULK TRUCK

# DRIVER

REMARKS:

Set 8 5/8 @ 1023'

Receive circulation.

Cement w/ 400SV

Release SOLID RUBBER Plug 1st

Displace 625 BBL / 1120'

Land Plug @ 800 #

HAD 500 # LIFT PRESSURE

Cement D.D. CIRCULATE

Put APPROX 35 SX INTO PIT,

"KANSAS"

CHARGE TO: BLACKSTONE OIL & GAS

STREET

CITY STATE ZIP

Global Cementing, L.L.C.,

You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE George Utley

OWNER 1-3

CEMENT AMOUNT ORDERED 400 EX Com

2 9/16 GEL

3% CC

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

Surface SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

1- BAKER Plate @

1- T.R.P. @

1- BASKET @

4- CENTRALIZERS @

TOTAL

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS

# GLOBAL CEMENTING, L.L.C.

REMIT TO 18048 170RD  
RUSSELL, KS 67665

SERVICE POINT: Russell KS

DATE <u>2-15-16</u>	SEC. <u>3</u>	TWP. <u>18</u>	RANGE <u>16</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH <u>1:30 AM</u>
LEASE <u>MOHR</u>	WELL #. <u>1-3</u>	LOCATION <u>0.775 Ks. 1/2 W TO RD 380</u>			COUNTY <u>FRESH</u>	STATE <u>KANSAS</u>	
OLD OR <u>NEW</u> (CIRCLE ONE)							

CONTRACTOR Royal Drilling Rig #1 "Doug"

TYPE OF JOB Production string

HOLE SIZE 7 7/8 T.D. @ 2600'

CASING SIZE 4 1/2 New DEPTH @ 2450'

TUBING SIZE 7070 # CSG DEPTH

DRILL PIPE DEPTH

TOOL LATCH Down Plug Assy DEPTH @ 2408'

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT 42'

CEMENT LEFT IN CSG.

PERFS

DISPLACEMENT 38 1/4 / BBL

EQUIPMENT

OWNER

CEMENT AMOUNT ORDERED 150 SK Com 10% Salt 28 gel

200 SK MULTI DENSITY

500 GAL MOD FLUSH 1 GAL KCL

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

PUMP TRUCK CEMENTER Glenn G.

# P-2 HELPER Cody H.

BULK TRUCK

# A-5 DRIVER Heath L.

BULK TRUCK

# DRIVER

REMARKS:

Set 4 1/2 csg @ 2450'

Review circulation, drop AEU Ball

circulate on bottom 3/4 HR.

Cement w/ 200 SK MULTI DENSITY Followed

By 150 SK Com 10% Salt 28 gel.

Clear-Line, Release LATCH DOWN

Plug, Displace 38 1/4 / BBL H<sub>2</sub>O LAND

@ 1500 #. Had 600 # lift. #

CHARGE TO: BLACKSTONE OIL & Gas

STREET

CITY STATE ZIP

Global Cementing, L.L.C.,  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME

SIGNATURE George Utley

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

1- AEU Guide Shoe

1- LATCH Down Plug @ Assy

2- Centralizers @

4- BASKETS @

TOTAL

SALES TAX (if Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS