

Field Ticket Number: 1611291500 Field Ticket Date: Tuesday, November 29, 2016

Bill To:
Suemaur Exploration & Production, LLC
6300 Ridglea Place
Fort Worth, TX 76116

Job Name: 01 Surface
Well Location: Sheridan, Kansas
Well Name: Schieferecke
Well Number: 1-7
Well Type: New Well
Rig Number:
Shipping Point: Oakley, KS
Sales Office: Mid Con

PERSONEL		EQUIPMENT	
Terry Heinrich	Roger Smith	431	
Wayne	Bobby Lewis	373-306	
Roger Smith			
Bobby Lewis			

SERVICES - SERVICES - SERVICES							
Description	QTY	UOM	Unit Amt	Gross Amt	Unit Net	Discount	Net Amount
PUMP,CASING CEMENT 0-500 FT	1.00	min. 4 hr	1,512.25	1512.25	756.13	50.0%	756.13
PHDL	290.00	per cu. Ft.	2.48	719.20	1.24	50.0%	359.60
DRYG	525.00	ton-mile	2.75	1443.75	1.38	50.0%	721.88
MILV	40.00	per mile	4.40	176.00	2.20	50.0%	88.00
MIHV	40.00	per mile	7.70	308.00	3.85	50.0%	154.00

FLOAT EQUIPMENT -- FLOAT EQUIPMENT -- FLOAT EQUIPMENT							
CEN-8.625	3.00	each	75.00	225.00	37.50	50.0%	112.50
BCSC - 8.625	1.00	each	69.00	69.00	34.50	50.0%	34.50

MATERIALS - MATERIALS - MATERIALS							
--	5.00	bbf	0.00	0.00	0.00	50.0%	0.00
CCAC	270.00	sack	17.90	4,833.00	8.95	50.0%	2,416.50
CA-100	762.00	pound	1.10	838.20	0.55	50.0%	419.10
CLC-CPF	68.00	pound	2.97	201.96	1.49	50.0%	100.98

ADDITIONAL ITEMS - ADDITIONAL ITEMS - ADDITIONAL ITEMS							
Additional hours, in excess of set hours		per hour	440.00	0.00	220.00	50.0%	0.00

	Gross	Discount	Final
Services Total	4,159.20	2,079.60	2,079.60
Equipment Total	294.00	147.00	147.00
Materials Total	5,873.16	2,936.58	2,936.58
Additional Items	0.00	0.00	0.00
Final Total	10,326.36	5,163.18	5,163.18

Allied Rep: _____
Customer Agent: _____

This output does NOT include taxes. Applicable sales tax will be billed on the final invoice.
Customer hereby acknowledges receipt of the materials and services described above and on the attached documents.
I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the following page.

X Kelly Wilson
Customer Signature

Field Ticket Total (USD):

\$5,163.18

GENERAL TERMS AND CONDITIONS

DEFINITIONS: In these terms and conditions, "ALLIED" shall mean Allied OFS, LLC, and "CUSTOMER" shall refer to the party identified by that term on the front of this contract. As applicable, "JOB" relates to the services described on the front side of this contract, "MERCHANDISE" refers to the material described on the front of this contract and to any other materials, products, or supplies used, sold, or furnished under the requirements of this contract.



Cement Job Summary

Job Number: 1611291500		Job Purpose: 01 Surface	
Customer:	Suemaur Exploration & Production, LLC		Date: 11/29/2016
Well Name: Schieferecke	Number: 1-7		API/UWI:
County: Sheridan	City:		State: Kansas
Cust. Rep:	Phone:	Rig Phone:	
Distance: 40 miles (one way)	Supervisor: Jake Heard		

Employees:	Emp. ID:	Employees:	Emp. ID:
Terry Heinrich	#N/A	Roger Smith	#N/A
Wayne	#N/A	Bobby Lewis	#N/A

Equipment:
431
373-306

Materials - Pumping Schedule

STAGE #1

Fluid Name	Description	Rqstd Qty	Density	Yield	Water (gal/sk)
Spacer 1	FRESH WATER	5	8.34	n/a	n/a
Fluid Name	Description	Rqstd Qty	Density	Yield	Water (gal/sk)
Lead 1	CLASS A COMMON	270	14.89	1.33	6.20
Fluid Name	Description	Rqstd Qty	Density	Yield	Water (gal/sk)
Disp. 1	Displacement	16.87614334	8.33	n/a	n/a

Slurry: Lead 1		Slurry Name: CLASS A COMMON				
Quantity:	270 sacks	Blend Vol:	289.58 cu.ft.	Blend Weight:	26208.9 lbs	
Material	Description	Conc. (lb/sk)	Determined by	Load Volume	UOM	
CCAC	CLASS A COMMON	94	% Base Material	25380.0	lbm	
CA-100	CALCIUM CHLORIDE, PELLETS OR FLAKE	2.82	% BWOC	761.4	lbm	
CLC-CPF	CELLOPHANE FLAKES	0.25	lb/sk	67.5	lbm	
Water	Mixing Water	6.20	gal/sk	1674	gal	

Job Number: 1611291500		Job Purpose: 01 Surface				
Customer:	Suemaur Exploration & Production, LLC		Date: 11/29/2016			
Well Name: Schieferecke	Number: 1-7		API/UWI:			
County: Sheridan	City:		State: Kansas			
Cust. Rep:	Phone:	Rig Phone: 0				
Distance: 40 miles (one way)	Supervisor: Terry					
DATE	TIME	PRESSURE - (PSI)		FLUID PUMPED DATA		COMMENTS
	AM/PM	CASING	ANNULUS	VOLUME	RATE (BPM)	
11/29/2016	4:00:00 PM					ARRIVE ON LOCATION
11/29/2016	4:30:00 PM					SAFETY MEETING
11/29/2016	12:00:00 AM			5		PUMP WATER AHEAD
11/29/2016	5:45:00 PM			64		PUMP CEMENT
11/29/2016	5:55:00 PM			17		START DISPLAMENT
11/29/2016	6:01:00 PM			85		SHUT DOWN
11/29/2016	6:03:00 PM					Close in
11/29/2016	6:10:00 PM					Wash out Seller
						10 BBL Cement returns
						Full circulation during job
						THANK YOU