

SM Oil & Gas, Inc.
P. O. Box 189
Skiatook, Oklahoma 74070
620-725-3200

July 15, 2015

Kansas Corporation Commission
Conservation Division
266 N. Main Street – Suite #220
Wichita, Kansas 67202-1513

Re: Fulsom B #4
API #15-019-27512-00-00
Cement Usage ACO-1

To Whom It May Concern:

SM Oil & Gas, Inc. buys quantities of Portland Type I cement, which comes on pallets of 35 sacks per pallet, for the companies usage. In this case, the required 10 sacks of cement were mixed by our own drilling rig personnel and used to properly install the surface casing.

An invoice showing the bulk quantity of cement is available if needed.

Thank you,



Thomas H. Oast
Area Manager



CONSOLIDATED
Oil Well Services, LLC

TICKET NUMBER 49022
LOCATION Cushing, OK
FOREMAN Bill Spaulding

PO Box 884, Chanute, KS 66720
431-9210 or 800-467-8676

FIELD TICKET & TREATMENT REPORT
CEMENT

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
7-28-15	7601	Fulson B-4	17	335	10E	Chautauque, KS.
CUSTOMER SM Oil + Gas			TRUCK #	DRIVER	TRUCK #	DRIVER
MAILING ADDRESS P.O. Box 189			60	Marc		
CITY Skiatook			62	Justin		
STATE OK			518	John		
ZIP CODE 74070						

JOB TYPE 5 1/2 Prod. HOLE SIZE in 7 1/8 HOLE DEPTH 2134 CASING SIZE & WEIGHT 5 1/2 17 lb.
CASING DEPTH 2131 DRILL PIPE _____ TUBING _____ OTHER _____
SLURRY WEIGHT 128,14 SLURRY VOL. 82, 1.74 WATER gal/sk 9, 7.95 CEMENT LEFT in CASING 1485'
DISPLACEMENT 15 DISPLACEMENT PSI 3000 MIX PSI 200 RATE _____

REMARKS: Pumped down last joint of casing. Put cement head on mixed bed and pumped 5 bl. H₂O. Mixed 350 g/s lead and 150 g/s tail. (113 bl. + 46 bl.) Cleared pumping lines, released plug and straight to 1000 psi. Alerted company man. He made decision to stop pumping @ 25 bl / 3000 psi. Closed in last lead. Circulated cement back to surface.

L₁ 60/40 A/Poz + 8% Gel + 5# Kol Seal + 1# Pheno (350 sks)
A + 10% Salt + 6% Gypsum + 2% CaCl₂ + 2% Gel + 6 #/sk Kol Seal + 1 #/sk Pheno (150 sks)

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	1,085. ⁰⁰	1,085. ⁰⁰ *
5406	60	MILEAGE	4.20	252. ⁰⁰ *
5407	3	Min Bulk Delivery	\$368. ⁰⁰	1,104. ⁰⁰ *
5402	2,134.5'	footage	.23	490.82 *
1126	150 sks	DWC cement (6% Gyp, 2% CC, 2% Gel)	21.75	3,262. ⁵⁰
1131	350 sks	60/40 Poz mix (No additives)	13.18	4,613. ⁰⁰
1107A	500 #	Phenoseal	1.35	675. ⁰⁰
1118B	2,600 #	Gel/Bentonite	.22	572. ⁰⁰
1110A	2,650 #	Kol Seal	.46	1,219. ⁰⁰
1111	1,000 #	Salt	.39	390. ⁰⁰
4406	1	5 1/2" Top Rubber Plug	73.50	73.50
		Cement Discounted Price		
Materials		30% Discount	\$7,563. ⁵⁰	
* Equipment		10% Discount	\$2,638. ⁶⁴	
Tax			\$1,167. ⁶³	
Total			\$11,369. ⁷⁷	13,236. ⁸²
			8.5%	SALES TAX
				ESTIMATED
				TOTAL
				14,904.44

AUTHORIZATION [Signature] TITLE _____ DATE _____

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.