



Drilling Report

Well: Simons Bros Unit #4
API#: 15-191-22789-00-00
Legal: S ½ NW, NW, NW ¼ Section 10 TWP 33s, RNG 3W
Spot: 500' FNL, 330' FWL
Elevation: GL 1182, KB 1187
County: Sumner
Company Rep: Mitch Bartelson 620-326-0486 cell 620-434-5500 home
Geologist: Mitch Bartelson

3-28-17 MIRU WW Rig #8, Spud @ 4:15pm, set 255' 8 5/8 with 200sx @ 2am, cement did circulate, Elite Ticket # 3217
3-29 W.O.C., Nipple up B.O.P., Drill under surface @ 12:30pm, (Bit is a PDC, Smith MI 616)
3-30 Drilling @ 1700', Plugged bit during displacement @ 2488, tripped out, unplugged bit, cleared mud pump suction, TIH, resume displacement
3-31 Drilling @ 2500', mudded up
4-1 Drilling @ 3825, plan to bit trip @ 3975
4-2 4047, Pulling DST #1 in Mississippi, Ran Smith F47 after bit trip
4-3 LDDP @ RTD of 4150, Ran NDH, DIL, Sonic, Micro, Ran new 5 ½ 15.50 LTC pipe, Set @ 4139, cement rat hole with 20 SX, cement long string with 125sx thickset, Elite ticket #3241, Plug down @ 4:00 PM

Job Complete
Mitch Bartelson'