

# GLOBAL OIL FIELD SERVICES, LLC

3007

REMIT TO 24 S. Lincoln  
Russell, KS 67665

SERVICE POINT: Russell, KS

DATE <u>7-5-17</u>	SEC. <u>11</u>	TWP. <u>14S</u>	RANGE <u>37W</u>	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE <u>Dawson Turn</u>	WELL# <u>1-11</u>	LOCATION <u>Russell Springs, KS</u>			COUNTY <u>Logan</u>	STATE <u>KS</u>	
OLD OR <u>NEW</u> (CIRCLE ONE)							

CONTRACTOR Pickrell Drilling Rig #10

TYPE OF JOB SURFACE

HOLE SIZE 12 1/4 T.D. 223'

CASING SIZE 8 5/8 DEPTH 202.95

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX. MINIMUM

MEAS. LINE SHOE JOINT 42.20'

CEMENT LEFT IN CSG. 20'

PERFS

DISPLACEMENT 1 1/2 BBL

EQUIPMENT

OWNER

CEMENT AMOUNT ORDERED 1505x 60/40 POC 3% CL 2% GEL

PUMP TRUCK CEMENTER Brian

# 417 HELPER Jason

BULK TRUCK

# 411 DRIVER

BULK TRUCK

# DRIVER

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

REMARKS:

RUN IN 5 JTS 8" ACASING CIRCULATE MUD,  
MIX 1505X WASH UP 4 DISPLACIO 1 1/2 BBL 120,  
SHUT IN @ 200 PSI, CEMENT DID CIRCULATE

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

CHARGE TO: COBALT ENERGY

STREET

CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

@

@

@

@

@

TOTAL

Global Oil Field Services, LLC  
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME MIKA KERR

SIGNATURE [Signature]

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT IF PAID IN 30 DAYS