

GLOBAL OIL FIELD SERVICES, LLC

3226

REMIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell

DATE <u>12-12-17</u>	SEC. <u>25</u>	TWP. <u>18</u>	RANGE <u>16</u>	CALLED OUT	ON LOCATION	JOB START <u>3:30</u>	JOB FINISH <u>6:00 PM</u>
LEASE <u>Moore</u>	WELL # <u>#1</u>	LOCATION <u>Otis Ks. 7 S 1/4 E 1/4 S</u>		COUNTY <u>RUSH</u>	STATE <u>KANSAS</u>		
OLD OR <input checked="" type="radio"/> NEW (CIRCLE ONE)							

CONTRACTOR SOUTHWIND RIG #1

TYPE OF JOB PRODUCTION & TRING

HOLE SIZE 7 7/8 T.D. 3635

CASING SIZE 5 1/2 csg DEPTH 3628

TUBING SIZE LATCH DOWN DEPTH 3607

DRILL PIPE 8 5/8 SURFACE DEPTH 1361

TOOL DEPTH

PRES. MAX. MINIMUM

MEAS. LINE SHOE JOINT 21.12

CEMENT LEFT IN CSG.

PERFS 15.50 # csg

DISPLACEMENT 3601 85.88 / BBL

EQUIPMENT 85.88 BBL

PUMP TRUCK # 409 CEMENTER Cody H. HELPER

BULK TRUCK # 412 DRIVER MARK

BULK TRUCK # DRIVER

OWNER _____

CEMENT AMOUNT ORDERED 150 sx GC SB

COMMON @ _____

POZMIX @ _____

GBL @ _____

CHLORIDE @ _____

ASC @ _____

HANDLING @ _____

MILEAGE @ _____

TOTAL _____

REMARKS: 15.50 # csg

Set 5 1/2 csg. 3628, LATCH-DOWN Plug @ 3607 mixed SX Cement

Clear Line, Release LATCH DOWN Plug & Displaced 82.40 BBL & SHUT IN.

15 SK @ mouse hole

30 SK @ Rat hole THANK'S

CHARGE TO: Black Stone Petroleum LLC

STREET _____

CITY _____ STATE _____ ZIP _____

Global Oil Field Services, LLC

You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Wesley Pfaff

SIGNATURE Wesley Pfaff

SERVICE

DEPTH OF JOB _____

PUMP TRUCK CHARGE _____

EXTRA FOOTAGE @ _____

MILEAGE @ _____

MANIFOLD @ _____

TOTAL _____

PLUG & FLOAT EQUIPMENT

AFU FLOAT Shoe

LATCH DOWN Plug Assy

6 - CENTRALIZERS @ _____

3 - BASKETS @ _____

TOTAL _____

SALES TAX (If Any) _____

TOTAL CHARGES _____

DISCOUNT _____ IF PAID IN 30 DAYS