

API # 1506522846

Clack A #4

NESESW Section 10 T9S R21W Graham County, KS **Current Wellbore Schematic** 10/26/2006

Polymer 10/2006

Spud Date: Completed:

9/18/2002 10/9/2002

GL: 2,189' KB: 2,197'

Surface Casing:

8 5/8", 23#, set at 221.73' Cemented with 150 sx

Production Casing:

5 1/2", 15.5#, set at 3,729.11' Cemented with 500 sx Circulated to surface

Packer set @ 3594'

CIBP set at 3,675'

