



810 E 7TH  
 PO Box 92  
 EUREKA, KS 67045  
 (620) 583-5561



**Cement or Acid Field Report**  
 Ticket No. 3792  
 Foreman Erica J. S. S.  
 Camp Eureka

Date	Cust. ID #	Lease & Well Number		Section	Township	Range	County	State
3-17-18		Potter B # 1		26	28	5	Butler	KS
Customer				Unit #	Driver		Unit #	Driver
Webster Oil LLC				105	AB			
Mailing Address				113	TASSO			
16500 Dickrell				141	STEVE			
City								
Leon								
State		Zip Code						
KS		67074						

Job Type Logstring Hole Depth 2857 Slurry Vol. 50 Bbl Tubing \_\_\_\_\_  
 Casing Depth 2855 KB Hole Size 7 7/8 Slurry Wt. 13.8 Drill Pipe \_\_\_\_\_  
 Casing Size & Wt. 5 1/2 15 # Cement Left in Casing 0 Water Gal/SK \_\_\_\_\_ Other \_\_\_\_\_  
 Displacement 68 1/4 Displacement PSI 900 Bump Plug to 1400 BPM 5

Remarks: Safety meeting, TAG w/ casing, Pick up 2 Feet to 2855 KB  
w/ C+G mud pump. Rn 5 1/2 cement head pump 15 Bbl Fresh water  
fire flush, mix + pump 160 SKs T.S. cement w/ 5 # Kalseal 1 # Phenoseal  
(A) 13.8 # w/ yield 1.75 = 50 Bbl Slurry WASH OUT Rmp + Lines Release  
5 1/2 hatch down plug. Displace w/ 68 1/4 Bbl Fresh water, Final pump  
PSI 900 # Bump Plug to 1400 # wait 2 min. Release Plug, Float Hoil.  
Close casing to 0 PSI w/ Elite cement head. Good Circulation  
(B) All Times Job complete, Tear Down  
centralizers # 1 2 5 12 13 20 (22 Basket) + 24 Top centralizer  
Agrox 1200' Ft Fill. Plug Rat Hole + mouse Hole. Thank you  
Russell/Mercu/

Code	Qty or Units	Description of Product or Services
	1	Pump Charge
	20	Mileage
	160	SKs Thickset cement
	160 #	Phenoseal = 1 # per SK
	800 #	Kalseal = # per SK
	7	centralizers
	1	cement Basket
	1	5 1/2 hatch down plug
	1	AFU FLOAT SHOE
	3	hr 90 Bbl UAC Truck w/ city water
	3,000	gallons city water
	8.8	Tow Two Mileage on Bulk TR

Authorization Brock Sot Title \_\_\_\_\_

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.