





REMIT TO  
 QES Pressure Pumping LLC  
 Dept:970  
 P.O.Box 4346  
 Houston, TX 77210-4346

MAIN OFFICE  
 P.O.Box884  
 Chanute, KS 66720  
 620/431-9210, 1-800/467-8676  
 Fax 620/431-0012

Invoice Invoice# 813607

Invoice Date: 07/12/18 Terms: Net 30 Page 1

ALTAVISTA ENERGY INC  
 PO BOX 128  
 WELLSVILLE KS 66092  
 USA  
 7858834057

SECTION 35 #A-20

Part No	Description	Quantity	Unit Price	Discount(%)	Total
CE0450	Cement Pump Charge 0 - 1500'	1.000	1,500.0000	45.000	825.00
CE0002	Equipment Mileage Charge - Heavy Equipment	40.000	7.1500	45.000	157.30
CE0711	Minimum Cement Delivery Charge	1.000	660.0000	45.000	363.00
WE0853	80 BBL Vacuum Truck (Cement Services)	2.500	100.0000	45.000	137.50
CC5840	Poz-Blend I A (50:50)	141.000	13.5000	45.000	1,046.93
CC5965	Bentonite	337.000	0.3000	45.000	55.61
CC5326	Sodium Chloride, Salt	296.000	1.0000	45.000	162.80
CC6077	Kolseal	705.000	0.5000	45.000	193.88
CP8176	2 7/8" Top Rubber Plug	1.000	45.0000	45.000	24.75

Subtotal 5,394.10  
 Discounted Amount 2,427.35  
 SubTotal After Discount 2,966.75

Amount Due 5,596.46 If paid after 08/11/18

Tax: 111.30  
 Total: 3,078.07



PRESSURE PUMPING LLC  
 PO Box 884, Chanute, KS 66720  
 620-431-9210 or 800-467-8676

Sm-11093  
 PO-17335  
 FT-10980

TICKET NUMBER **54052**

LOCATION Attawa, KS

FOREMAN Carey Kennedy

FIELD TICKET & TREATMENT REPORT  
**CEMENT**

**Invoice #813607**

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
7/9/18	3244	Section 35 # A-20	E35	23	16	WO
CUSTOMER <u>Albusta Energy</u>			TRUCK # DRIVER TRUCK # DRIVER			
MAILING ADDRESS <u>PO Box 128</u>			<u>729 / Caskey / Safety Meeting</u>			
CITY <u>Wellsville</u>			<u>467 / KeiCar / ✓</u>			
STATE <u>KS</u>			<u>558 / HarBec / ✓</u>			
ZIP CODE <u>66092</u>			<u>675 / KeiDet / ✓</u>			

JOB TYPE long string HOLE SIZE 5 7/8" HOLE DEPTH 1075' CASING SIZE & WEIGHT 2 7/8" EUE  
 CASING DEPTH 1067' DRILL PIPE \_\_\_\_\_ TUBING baffle - 1037' OTHER \_\_\_\_\_  
 SLURRY WEIGHT \_\_\_\_\_ SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING 30'  
 DISPLACEMENT 6.00 bbls DISPLACEMENT PSI \_\_\_\_\_ MIX PSI \_\_\_\_\_ RATE 4 bpm

REMARKS: held safety meeting, established circulation, mixed & pumped 100# Gel followed by 5 bbls fresh water, mixed & pumped 141 sks Pozblend IA cement w/ 2% gel, 5% salt, & 5 # Kalseal per SF, cement to surface, flushed pump clean, pumped 2 1/2" rubber plug to baffle w/ 6 bbls fresh water, pressured to 800 PSI, released pressure to set float valve.

*[Handwritten signature]*

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
CE0450	1	PUMP CHARGE	1500.00	
CE0002	40 mi	MILEAGE	286.00	
CE0711	min	ton mileage	600.00	
WE0853	2.5 hrs	SD Vac	250.00	
		trucks	2696.00	
		- 45%	1213.20	
		Subtotal		1482.80
CC5840	141 sks	Pozblend IA cement	1903.50	
CC5965	337 #	Gel	101.10	
CC5326	296 #	Salt	296.00	
CC6077	705 #	Kalseal	352.50	
CP8176	1	2 1/2" rubber plug	45.00	
		materials	2698.10	
		- 45%	1214.15	
		Subtotal		1483.95
		<b>SCANNED</b>		
		<u>7-9/18</u>	7.5%	
		SALES TAX		111.30
		ESTIMATED TOTAL		3078.05
				(5596.46)

Ravin 3737

AUTHORIZATION

Bryan Miller

TITLE

DATE

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.