



Company: L. D. Drilling, Inc
Lease: Nuss #2

SEC: 35 TWN: 13S RNG: 32W
 County: LOGAN
 State: Kansas
 Drilling Contractor: L. D. Drilling, Inc - Rig 1
 Elevation: 2900 EGL
 Field Name: Rose Garden NW
 Pool: Infield
 Job Number: 204

Operation:
 Uploading recovery & pressures

DATE
 September
17
 2018

DST #2 **Formation: Lansing J and K 180-200' zone** **Test Interval: 4137 - 4200'** **Total Depth: 4200'**
 Time On: 18:07 09/17 Time Off: 01:19 09/18
 Time On Bottom: 20:36 09/17 Time Off Bottom: 23:36 09/17

Electronic Volume Estimate:
 134'


1st Open
 Minutes: 30
 Current Reading:
 6" at 30 min
 Max Reading: 6"

1st Close
 Minutes: 45
 Current Reading:
 0" at 45 min
 Max Reading: 0"

2nd Open
 Minutes: 45
 Current Reading:
 6" at 45 min
 Max Reading: 6"

2nd Close
 Minutes: 60
 Current Reading:
 0" at 60 min
 Max Reading: 0"

Inside Recorder





Company: L. D. Drilling, Inc
Lease: Nuss #2

SEC: 35 TWN: 13S RNG: 32W
 County: LOGAN
 State: Kansas
 Drilling Contractor: L. D. Drilling, Inc - Rig 1
 Elevation: 2900 EGL
 Field Name: Rose Garden NW
 Pool: Infield
 Job Number: 204

Operation:
 Uploading recovery & pressures

DATE
 September
17
 2018

DST #2 **Formation: Lansing J and K 180-200' zone** **Test Interval: 4137 - 4200'** **Total Depth: 4200'**
 Time On: 18:07 09/17 Time Off: 01:19 09/18
 Time On Bottom: 20:36 09/17 Time Off Bottom: 23:36 09/17

Recovered

Foot	BBS	Description of Fluid	Gas %	Oil %	Water %	Mud %
68	0.69768	G	100	0	0	0
20	0.2052	O	0	100	0	0
48	0.49248	HMCW	0	0	60	40
63	0.64638	HMCW	0	0	70	30

Total Recovered: 199 ft
 Total Barrels Recovered: 2.04174

Reversed Out
 NO

Initial Hydrostatic Pressure	2029	PSI
Initial Flow	14 to 35	PSI
Initial Closed in Pressure	1181	PSI
Final Flow Pressure	39 to 64	PSI
Final Closed in Pressure	1159	PSI
Final Hydrostatic Pressure	2015	PSI
Temperature	121	°F
Pressure Change Initial Close / Final Close	1.8	%

Recovery at a glance

