## HAMMERSON CORPORATION

PO BOX 189 Gas, KS 66742

## **Invoice**

Date	Invoice #
8/19/2018	12860

Bill To	
Larry Macha	
1804 East St	
Iola, KS 66749	

P.O. No.	Terms	Project
	Due on receipt	

**Total** 

\$1,088.28

Quantity	Description	Rate	Amount
	Description  WELL MUD (\$8.00 PER SACK) Well-Macha #6  TRUCKING (\$50 PER HOUR)  SALES TAX	Rate  8.00 50.00 7.75%	960.007 50.007 78.28
ank you for yo	ur business.	Total	



1300 2200 Rd. Gas, KS 66742 620-365-7200

PLANT! TIME 2:36 DATE3/13/18 TRUCK" DRIVER AARON TICKED 6.0 **CUSTOMER NAME DELIVERY ADDRESS** LARRY MACHA WELL MACHA #6 PURCHASE ORDER SALES ORDER A TAXEN C GREDIT SLUMBIO in LOAD QTY. **PRODUCT** DESCRIPTION ORDERED DELIVERED UNIT PRICE **AMOUNT** 12.00 yd WELL MUD WELL (10 SACKS PER YARD) 12.00 12.00 12.00 ea HAUL & MI HAUL & MIX 12.00 LOADED ARRIVE JOB SITE START DISCHARGE FINISH DISCHARGE SUB TOTAL 00 DISCOUNT TAX TOTAL PREVIOUS TOTAL **GRAND TOTAL** This batch of concrete is mixed with the proper Gallons ADDITIONAL WATER amount of water. If additional water is desired, please ADDED ON JOB Ву instruct the driver. UNLOADING TIME ALLOWED 30 MINUTES PER TRIP EXTRA CHARGE FOR OVER 30 MINUTES CAUTION: Freshly mixed cement, mortar, grout or concrete may cause skin irritation. Avoid direct contact where possible and wash exposed skin areas promptly with water.

If any cementitious material gets into the eye, rinse immediately and repeatedly with water and get prompt medical attention. RECEIVED IN GOOD CONDITION de BY X KEEP OUT OF REACH OF CHILDREN

\* Purchaser waives all claims for personal or property damage caused by seller's truck when delivery is made beyond street curb line.

If not paid as agreed, this credit agreement provides for your payment of reasonable costs of collection, including, but not limited to, court costs, attorney fees and/or collection agency fees.

## **DRILLERS LOG**

Company:

MACHA ENTERPRICES

Contractor: EK Energy LLC

License# 33977

Farm:

MACHA

15-001-31538

County: Allen

Well No:

6

Sec: 33 TWP: 24 Range: 18E

API:

Location: 500 FNL

Surface Pipe: 38.71 Location: 2500 FWL Spot: SE,NE,NE,NW

**Thickness** Formation Depth Remarks Drilled 12.25 Hole Set 8 5/8 SOIL & CLAY 12 Drilled 77/8 "HOLE 11 SAND & GRAVEL 23 15 SHALE 38 53 LIME 91 75 SHALE 166 Started 8/9/2018

	JIIAEL		Started 0/3/2010
125	LIME	291	Finished 8/13/2018
197	SHALE	488	
6	LIME	494	
12	SHALE	506	T.D. Hole 928'
√12	OIL SAND	518	T.D. Pipe 911'
43	SHALE	561	/_
35	LIME	596	
23	SHALE	619	CEMENT SURFACE 30 SX
21	LIME	640	CEMENT 5 1/2" CASING 125 SX
8	SHALE	648	
4	LIME	652	
5	SHALE	657	
10	SAND SHALE	667	
145	SHALE	810	
40	SAND	850	
2	COAL	852	
61	SHALE	913	
15	OIL SAND	928	