

GLOBAL OIL FIELD SERVICES, LLC

2806

MIT TO 24 S. Lincoln
Russell, KS 67665

SERVICE POINT: Russell, KS

| | | | | | | | |
|--------------------------------|----------------------|----------|-------|------------|-----------------------|-----------------|----------------------------|
| DATE <u>1-24-17</u> | SEC. | TWP. | RANGE | CALLED OUT | ON LOCATION | JOB START | JOB FINISH <u>11:45 AM</u> |
| LEASE <u>1-25-17 Leach</u> | WELL # <u>R-1116</u> | LOCATION | | | COUNTY <u>Jackson</u> | STATE <u>KS</u> | |
| OLD OR <u>NEW</u> (CIRCLE ONE) | | | | | | | |

CONTRACTOR Kan - Drill

TYPE OF JOB Long string DV Job

HOLE SIZE 7 7/8 I.D. 3475

CASING SIZE 5 1/2 DEPTH

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DV Tool DEPTH 1547

PRES. MAX. MINIMUM

MEAS. LINE SHOE JOINT

CEMENT LEFT IN CSG.

PERFS

DISPLACEMENT 81 bbl

EQUIPMENT

OWNER

CEMENT AMOUNT ORDERED 150sv com 10% Salt 2 bags of 20lb plaster 345 sk 60/40 6% gel

COMMON @

POZMIX @

GEL @

CHLORIDE @

ASC @

HANDLING @

MILEAGE @

TOTAL

PUMP TRUCK CEMENTER Heath

417 HELPER Jason

BULK TRUCK DRIVER Kris

378

BULK TRUCK DRIVER Jack

473

REMARKS:

Run 92 JTS of 5 1/2 casing and landing it est circulation for 30 min - hook up and mix 25sv 60/40 6% gel and put in with 150sv com 10% salt 2 bags of 20lb plaster wash pump and lines clean - release plug and diso 81 bbl H2O - lifting pressure @ 700psi plug landed @ 1700psi - Released and diso up - Drop JTS - open DV tool 1200psi - circulate 30 min - hook up on 25sv 60/40 - wash up and release plug - Pump 35 bbl H2O - plug @ 1100

CHARGE TO: Stroke of luck

STREET

CITY STATE ZIP

SERVICE

DEPTH OF JOB

PUMP TRUCK CHARGE @

EXTRA FOOTAGE @

MILEAGE @

MANIFOLD @

TOTAL

PLUG & FLOAT EQUIPMENT

8-5 1/2 cent

2-5 1/2 basket @

1- DV Tool @

1- 60/40 Plug @

1- 5 1/2 H2O shoe @

RECEIVED @

TOTAL

JAN 30 2017

Global Oil Field Services, LLC Thank You!!
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Jim Henke

SIGNATURE [Signature]

SALES TAX (If Any)

TOTAL CHARGES

DISCOUNT

IF PAID IN 30 DAYS

Cement did circulate to surface!!