

F.G. Holl Company, L.L.C.

MIT Test

03/06/2019

Bauer 1-18 Well

Rigged up Bobs Oil high pressure truck to the casing. Loaded the casing and pressured to 300# held tight for 30 minutes. Kcc rep was on location and passed the C.I.T. Rigged down Bobs. Adam Apley