

# QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025  
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 1286

Date	Sec.	Twp.	Range	County	State	On Location	Finish
5-14-19	30	14	12	Russell	Ks		1:15 AM

Lease Steinle Well No. 2 Location Bunker Hill -35 to 4 Corners Rd, 1E, 1/4S

Contractor Southwind #3 Owner W/into  
To Quality Oilwell Cementing, Inc.  
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Type Job Surface Charge To H+D Exploration  
Hole Size 12 1/4" T.D. 412'  
Csg. 8 5/8" Depth 412'

Tbg. Size \_\_\_\_\_ Depth \_\_\_\_\_ City \_\_\_\_\_ State \_\_\_\_\_  
Tool \_\_\_\_\_ Depth \_\_\_\_\_  
The above was done to satisfaction and supervision of owner agent or contractor.

Cement Left in Csg. 15' Shoe Joint 15' Cement Amount Ordered 190 60/40 4% CL 2% Gel

Meas Line \_\_\_\_\_ Displace 25 BUS

**EQUIPMENT**

Pumptrk	No.	Cementer	Helper		Common
17		Tony	P.		Poz. Mix
Bulktrk	No.	Driver			Gel.
14		Jack			Calcium
Bulktrk	No.	Driver			
p.u.		Rick			

**JOB SERVICES & REMARKS**

Remarks:	<u>Cement did Circulate</u>	Hulls
Rat Hole		Salt
Mouse Hole		Flowseal
Centralizers		Kol-Seal
Baskets		Mud CLR 48
D/V or Port Collar		CFL-117 or CD110 CAF 38
		Sand
		Handling
		Mileage

**FLOAT EQUIPMENT**

	Guide Shoe
	Centralizer
	Baskets
	AFU Inserts
	Float Shoe
	Latch Down

	Pumptrk Charge	
	Mileage	
		Tax
		Discount
		Total Charge

X Signature



# QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025  
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 1436

Date	5-19-19	Sec.	30	Twp.	14	Range	12	County	Russell	State	KS	On Location		Finish	10:00 P.M.
Lease								Well No.		Owner					
Contractor								Well No. 2		To Quality Oilwell Cementing, Inc.					
Type Job										You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.					
Hole Size								T.D.		Charge To					
Csg.								Depth		Street					
Tbg. Size								Depth		City					
Tool								Depth		State					
Cement Left in Csg.								Shoe Joint		The above was done to satisfaction and supervision of owner agent or contractor.					
Meas Line								Displace		Cement Amount Ordered					
EQUIPMENT								500gal mud clear		Common					
Pumptrk								No.		Cement					
Bulktrk								No.		Helper					
Bulktrk								No.		Driver					
JOB SERVICES & REMARKS										Hulls					
Remarks:										Salt					
Rat Hole										Flowseal					
Mouse Hole										Kol-Seal					
Centralizers										Mud CLR 48					
Baskets										CFL-117 or CD110 CAF 38					
D/V or Port Collar										Sand					
5 1/2 set @ 3202 Bulktrk @ 3159.86										Handling					
Est. Circulation Pump 500gal mud clear										Mileage					
10 Bbl Spore Plug Retriever 30SK										FLOAT EQUIPMENT					
Cement 5 1/2 with 150SK Clear										Guide Shoe					
Lines & Displace Plug										Centralizer					
Plug loc'd @ 1300ft Helix for 15 min.										Baskets					
Release Pressure Drill										AFU Inserts					
Lift Pressure 800'										Float Shoe					
										Latch Down					
										Pumptrk Charge					
										Mileage					
Signature										Tax					
										Discount					
										Total Charge					