

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-1071
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 1705

Date	9-8-19	Sec.	18	Twp.	30	Range	7	County	Kinoman	State	Ks	On Location		Finish	5:15 AM
Lease								Location		Spivey 1/2 S to 150 th Street, 3E,					
Steffen family								Well No.		1-19					
Contractor								Owner		N into N+W to Rig					
Duke #2								To Quality Oilwell Cementing, Inc. You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.							
Type Job								Long string							
Hole Size				T.D.				Ch. To				Steffen Resource Development			
5 7/8" 17#				4283'				Street				3500 N. Maufield Rd			
Csg.				Depth				City				Hutchinson State Ks 67502			
Tbg. Size				Depth				The above was done to satisfaction and supervision of owner agent or contractor.							
Tool				Depth				Cement Amount Ordered							
Cement Left in Csg.				Shoe Joint				425 80/30 QMDC 1/4" Flo-seal							
43.50'				43.50'				225 Q-Pro-C 10% Salt 5% Gilsomite							
Meas Line				Displace											
98 BLS															
EQUIPMENT															
Pumptrk		No.		Cementer		Helper		Rick		Common					
17				Tom						Poz. Mix					
Bulktrk		No.		Driver		Driver		Doug		Gel.					
19				Doug											
Bulktrk		No.		Driver		Driver		Tony L.		Calcium					
9				Tony L.											
JOB SERVICES & REMARKS												Huffs 10 BLS KCL			
Remarks:								Salt							
Rat Hole								30.5x							
Flowseal															
Mouse Hole															
Centralizers								1, 3, 5, 7, 9, 11, 13, 15							
Mud CLR 48								500 gal							
Baskets								32, 36, 66, 85							
CFL-117 or CD110 CAF 38															
D/V or Port Collar								Pipe on bottom break							
Sand								Circulation Pump 500 gal mud clean							
Handling								48, Plug Bathhole w/ 30x plug							
Mileage								Hook to 150'							
FLOAT EQUIPMENT															
Casing + mix								395 5x QMIX + 2005							
Guide Shoe								QPro DC Cement Shut down Wash							
Centralizer								8							
Baskets								4							
AFU Inserts															
Float Shoe								1							
Latch Down								1							
Lift Pressure								#							
Land plug to								#							
Cement turned Corner @ 180°								Pumptrk Charge							
out @ 300 #								Mileage							
Cement Did not Circulate															
est. 5 bbl															
Signature								John Vanney							
												Tax			
												Discount			
												Total Charge			