

Company: Raymond Oil Company, Inc

Lease: Michaelis #4

Operation:

SEC: 3 TWN: 14S RNG: 32W County: LOGAN State: Kansas Drilling Contractor: L. D. Drilling, Inc -Rig 1 Elevation: 2823 GL Field Name: Rose Garden NW Pool: WILDCAT Job Number: 213

DATE October 01 2018

Formation: 220 Zone Test Interval: 4131 - Total Depth: 4150' 4150'


Time On: 21:54 10/01 Time Off: 06:00 10/02 Time On Bottom: 23:48 10/01 Time Off Bottom: 03:33 10/02

Electronic Volume Estimate: 576'

1st Open Minutes: 30 Current Reading: 27.9" at 30 min Max Reading: 27.9"

1st Close Minutes: 60 Current Reading: 0" at 60 min Max Reading: 0"

2nd Open Minutes: 45 Current Reading: 25.3" at 45 min Max Reading: 25.3" 2nd Close Minutes: 90 Current Reading: 0" at 90 min Max Reading: 0"





Company: Raymond Oil Company, Inc

Lease: Michaelis #4

Description of Fluid

Operation:

SEC: 3 TWN: 14S RNG: 32W County: LOGAN State: Kansas Drilling Contractor: L. D. Drilling, Inc -Rig 1 Elevation: 2823 GL Field Name: Rose Garden NW Pool: WILDCAT

Job Number: 213

DATE October 01 2018

> Recovered Foot

Initial Hydrostatic Pressure

Initial Closed in Pressure

Final Closed in Pressure

Pressure Change Initial

Close / Final Close

Final Hydrostatic Pressure

Final Flow Pressure

Formation: 220 Zone Test Interval: 4131 - 4150' Total Depth: 4150'

Gas %

0

Oil %

٥

Time Off: 06:00 10/02 Time On: 21:54 10/01 Time On Bottom: 23:48 10/01 Time Off Bottom: 03:33 10/02


	31	0.31806	HMCW	
	558	5.72508	SLMCW	
Total Recovered: 589 ft				
Total Barrels Recovered: 6.04314				

Initial Flow

Temperature

BBLS

04314	Reversed Out NO
1949	PSI
31 to 156	PSI
796	PSI
164 to 281	PSI
766	PSI
1947	PSI
122	°F
3.8	%



Water %

54

93

Mud %

45



Company: Raymond Oil Company, Inc

Lease: Michaelis #4

Operation:

SEC: 3 TWN: 14S RNG: 32W County: LOGAN State: Kansas Drilling Contractor: L. D. Drilling, Inc-Rig 1 Elevation: 2823 GL Field Name: Rose Garden NW Pool: WILDCAT

Job Number: 213

DATE October 01 2018

Formation: 220 Zone Test Interval: 4131 - Total Depth: 4150' DST #4

Time Off: 06:00 10/02 Time On: 21:54 10/01 Time On Bottom: 23:48 10/01 Time Off Bottom: 03:33 10/02

BUCKET MEASUREMENT:

1st Open: 1/4" Blow. BOB in 9 1/4 mins.

1st Close: NOBB

2nd Open: 1" Blow. BOB in 16 1/2 mins

2nd Close: NOBB REMARKS:

Tool Sample: 0% Gas 0% Oil 98% Water 2% Mud

Measured RW: .31 @ 51 degrees °F RW at Formation Temp: 0.139 @ 122 °F

Chlorides: 45,000 ppm



Company: Raymond Oil Company, Inc

Lease: Michaelis #4

Test Interval: 4131 - Total Depth: 4150' 4150' DST #4 Formation: 220 Zone

SEC: 3 TWN: 14S RNG: 32W County: LOGAN State: Kansas

Field Name: Rose Garden NW Pool: WILDCAT

Drilling Contractor: L. D. Drilling, Inc -Rig 1 Elevation: 2823 GL

DATE October Time On: 21:54 10/01 01 2018

Time Off: 06:00 10/02 Time On Bottom: 23:48 10/01 Time Off Bottom: 03:33 10/02

Down Hole Makeup

Heads Up: 24.68 FT Packer 1: 4126 FT Drill Pipe: 4123.11 FT Packer 2: 4131 FT ID-3 1/4 Top Recorder: 4115.42 FT Weight Pipe: Bottom Recorder: 4135 FT ID-2 7/8 Well Bore Size: 7 7/8 Collars: ID-2 1/4 Surface Choke: 1" Bottom Choke: 5/8" Test Tool: 33.57 FT ID-3 1/2-FH Jars

Total Anchor: 19 Anchor Makeup
Packer Sub: 1 FT

Safety Joint

Perforations: (top): 2 FT 4 1/2-FH

Change Over: 0 FT 0 FT Drill Pipe: (in anchor):

ID-3 1/4

Change Over: 0 FT Perforations: (below): 16 FT

4 1/2-FH



Operation:

Company: Raymond Oil Company, Inc

Lease: Michaelis #4

SEC: 3 TWN: 14S RNG: 32W County: LOGAN State: Kansas

Drilling Contractor: L. D. Drilling, Inc -Rig 1 Elevation: 2823 GL

Field Name: Rose Garden NW Pool: WILDCAT Job Number: 213

DATE 01 2018

Formation: 220 Zone Test Interval: 4131 - 4150' DST #4 Total Depth: 4150'

> Time On: 21:54 10/01 Time Off: 06:00 10/02 Time On Bottom: 23:48 10/01 Time Off Bottom: 03:33 10/02

Mud Properties

Mud Type: Chem Viscosity: 54 Filtrate: 9.6 Chlorides: 2 ppm Weight: 9.3



Company: Raymond Oil Company, Inc

Lease: Michaelis #4

Operation:

SEC: 3 TWN: 14S RNG: 32W County: LOGAN State: Kansas Drilling Contractor: L. D. Drilling, Inc-Rig 1 Elevation: 2823 GL Field Name: Rose Garden NW Pool: WILDCAT Job Number: 213

DATE October 01 2018

Formation: 220 Zone Test Interval: 4131 - Total Depth: 4150' 4150' DST #4

Time On: 21:54 10/01 Time Off: 06:00 10/02 Time On Bottom: 23:48 10/01 Time Off Bottom: 03:33 10/02

Gas Volume Report

1st Open

2nd Open