



**Company: Mull Drilling
Company, Inc**

Lease: Schmitt #1-10

SEC: 10 TWN: 17S RNG: 32W
County: SCOTT
State: Kansas
Drilling Contractor: Duke Drilling
Company, Inc - Rig 4
Elevation: 2988 GL
Field Name: Wildcat
Pool: WILDCAT
Job Number: 338

Operation:
Uploading recovery &
pressures

DATE
April
30
2019

DST #3 Formation: Altamont Test Interval: 4440 - Total Depth: 4530'
"C"-Myric Station 4530'
Time On: 06:49 04/30 Time Off: 13:02 04/30
Time On Bottom: 09:30 04/30 Time Off Bottom: 11:05 04/30

BUCKET MEASUREMENT:

1st Open: Surface blow building to 1/4"

1st Close: No BB

2nd Open: Weak surface blow lasting 25-30 min.

2nd Close: No BB

REMARKS:

Tool Sample: 0% Gas 0% Oil 0% Water 100% Mud

