

Operation:

Uploading recovery & pressures

Company: C & S Oil Company,

Lease: Rocking P #1

SEC: 18 TWN: 11S RNG: 14W County: RUSSELL State: Kansas Drilling Contractor: Flex Drilling - Rig 1

Elevation: 1788 EGL Field Name: Wildcat Pool: WILDCAT Job Number: 398 API #: 15-167-24095-00-00

DATE 01 2019

Test Interval: 3048 - 3083' **DST #3** Total Depth: 3083' Formation: Lan E-F

> Time On: 12:50 10/01 Time Off: 18:05 10/01 Time On Bottom: 14:09 10/01 Time Off Bottom: 16:29 10/01


Electronic Volume Estimate: 63'

1st Open Minutes: 5 Current Reading: 1.8" at 5 min Max Reading: 1.8"

1st Close Minutes: 30 Current Reading: 0" at 30 min Max Reading: 0"

2nd Open Minutes: 45 Current Reading: 6.1" at 45 min Max Reading: 6.1"

2nd Close Minutes: 60 Current Reading: 0" at 60 min Max Reading: 0'





Company: C & S Oil Company, LLC

Lease: Rocking P #1

Description of Fluid

SLOCHWCM

Operation: Uploading recovery & pressures

SEC: 18 TWN: 11S RNG: 14W County: RUSSELL State: Kansas Drilling Contractor: Flex Drilling - Rig 1 Elevation: 1788 EGL Field Name: Wildcat Pool: WILDCAT Job Number: 398 API #: 15-167-24095-00-00

DATE 01 2019

Foot

DST #3 Test Interval: 3048 - 3083' Total Depth: 3083' Formation: Lan E-F

Gas %

0

Oil %

Time Off: 18:05 10/01 Time On: 12:50 10/01 Time On Bottom: 14:09 10/01 Time Off Bottom: 16:29 10/01

0.9961 70 Total Recovered: 70 ft

Recovered BBLS

Total Barrels Recovered: 0.9961 Initial Hydrostatic Pressure 1419 PSI Initial Flow 8 to 12 PSI Initial Closed in Pressure PSI 754 PSI Final Flow Pressure 14 to 39 Final Closed in Pressure 709 PSI Final Hydrostatic Pressure 1415 PSI Temperature 97 ۰F Pressure Change Initial 6.0 Close / Final Close

49 50 Recovery at a glance 0.5 豆 0.25 Recovery Gas Oil Water Mud 0% 1% 49% 50%

Water %

Mud %

GIP cubic foot volume: 0



Operation:

Uploading recovery & pressures

Company: C & S Oil Company,

Lease: Rocking P #1

SEC: 18 TWN: 11S RNG: 14W County: RUSSELL State: Kansas Drilling Contractor: Flex Drilling - Rig 1 Elevation: 1788 EGL Field Name: Wildcat Pool: WILDCAT Job Number: 398 API #: 15-167-24095-00-00

DATE Octobe 01 2019

Test Interval: 3048 - 3083' DST#3 Formation: Lan E-F Total Depth: 3083'

Time On: 12:50 10/01 Time Off: 18:05 10/01

BUCKET MEASUREMENT:

1st Open: Built to 1.8 1st Close: No Blow 2nd Open: Built 6.1 2nd Close: No Blow

REMARKS:

Tool Sample: 0% Gas 0% Oil 80% Water 20% Mud

Chlorides: 44000 ppm



Jploading recovery &

Company: C & S Oil Company, LLC

Lease: Rocking P #1

DST#3

SEC: 18 TWN: 11S RNG: 14W County: RUSSELL State: Kansas Drilling Contractor: Flex Drilling - Rig 1 Elevation: 1788 EGL Field Name: Wildcat Pool: WILDCAT Job Number: 398 API #: 15-167-24095-00-00

DATE October

Formation: Lan E-F Test Interval: 3048 - 3083' Total Depth: 3083'

01 2019 Time On: 12:50 10/01 Time Off: 18:05 10/01 Time On Bottom: 14:09 10/01 Time Off Bottom: 16:29 10/01

Down Hole Makeup

Heads Up: 29.93 FT Drill Pipe: 3052.77 FT

ID-3 1/3

Weight Pipe:

ID-2 7/8

Collars: ID-2 1/4

Test Tool: 26.16 FT

ID-3 1/2-FH

Total Anchor: 35

Anchor Makeup Packer Sub: 1 FT

Perforations: (top): 34 FT

4 1/2-FH

Change Over: FT

Drill Pipe: (in anchor):

ID-3 1/3 Change Over: FT

Perforations: (below):

4 1/2-FH

Packer 1: 3043 FT

Packer 2: 3048 FT Top Recorder: 3035 FT

Bottom Recorder: 3084 FT

Well Bore Size: 7 7/8

Surface Choke: 1"

Bottom Choke:



Uploading recovery & pressures

Company: C & S Oil Company,

Lease: Rocking P #1

SEC: 18 TWN: 11S RNG: 14W County: RUSSELL State: Kansas State: Kansas Drilling Contractor: Flex Drilling - Rig 1 Elevation: 1788 EGL Field Name: Wildcat Pool: WILDCAT Job Number: 398 API #: 15-167-24095-00-00



Test Interval: 3048 - Total Depth: 3083' DST#3 Formation: Lan E-F

> Time Off: 18:05 10/01 Time On: 12:50 10/01 Time On Bottom: 14:09 10/01 Time Off Bottom: 16:29 10/01

Mud Properties

Mud Type: Chemical Weight: 8.8 Viscosity: 54 Filtrate: 8.8 Chlorides: 5000 ppm



Uploading recovery &

Company: C & S Oil Company,

Lease: Rocking P #1

SEC: 18 TWN: 11S RNG: 14W County: RUSSELL State: Kansas Drilling Contractor: Flex Drilling - Rig 1 Elevation: 1788 EGL Field Name: Wildcat Pool: WILDCAT Job Number: 398 API #: 15-167-24095-00-00



Test Interval: 3048 -3083' Total Depth: 3083' DST #3 Formation: Lan E-F

Time Off: 18:05 10/01 Time On: 12:50 10/01 Time On Bottom: 14:09 10/01 Time Off Bottom: 16:29 10/01

Gas Volume Report

1st Open					
Time	Orifice	PSI	MCF/D		

2nd Open				
Time	Orifice	PSI	MCF/D	