

Set 60' of 7" Surface Pipe,
Cemented with 5 Sacks.

Commenced 12/4/80
Completed 12/9/80 SEP

DRILLER'S LOG
M. C. McCLURE OIL CO
TARTER #5

State Geological Survey
WICHITA, KANSAS
15-28-15E
P1

2	Soil	2
2	Lime	4
10	Clay	14
70	Shale	84
4	Lime	88
1	Coal	89
7	Lime	96
6	Limey Shale	102
2	Coal	104
20	Limey Shale	124
75	Shale	199
13	Lime	212
34	Shale	246
10	lime	256
7	shale	263
6	Lime	269
20	shale	289
85	Lime	374
2	Coal	376
6	Lime	382
34	Sand	416
12	Lime	428
5	Shale	433
4	Lime	437
6	chalkLime	443
41	Lime	484
8	Dark Lime Strong Gas Odor	492
21	Lime	511
13	Shale	524
1	Lime	525
30	Shale	555
5	Lime	560
31	Shale	591
9	Lime	600
3	coal	603
18	Sandy Shale	621
58	Shale	679
18	Sandy Shale	697
3	Lime	700
2	Coal	702
8	sandy Shale	710
5	Limey shale	715
17	lime	732
28	shale	760
18	lime	778
8	Shale	786
6	Lime Bottom 5'	792
10	shale	802
7	Sand	809
67	Sandy Shale	876
2	Lime	878
17	shale	895
15	shale	910
2	Lime	919
2	Coal	921
11	Gray Sandy Shale	932
1	Lime	933

15-28-15e SEP

TARTER #5
CON'T.

PL

2	Coal	935
10	Shale	945
8	Sandy shale	953
6	sand Good Show & Odor	959
2	Shale	961
43	Shale	1004
12	Sandy shale	1016.
47	Shale	1063

1 Core Run @ \$400.00

1063' @ \$5.00

4 Hrs. Rig Time @ \$125.00 to Run 4½" Pipe.

60' of 7" Surface Pipe @ \$7 50.