

CORRECTED LOG

SEC. 32 T. 9 R. 20E.

CSW SE

660' FSL 560' FEL W 46A

S $\frac{1}{2}$ SE $\frac{1}{4}$

32-9-20 E
County Jefferson.

Total Depth. 1450


Comm. 7-8-41 Comp. 7-27-41

Shot or Treated.

Contractor.

Issued. 9-27-41

Plotted



CASING.

103/4" 33'11 Left In. cemented.
85/8" 880' P.
7" 1216' P.
5 1/2" 1430' Left In. cemented.

Elevation. 1096 Ohio

Production. 12,250,000 G.

Figures Indicate Bottom of Formations.

soil	3	shale dark	690
clay yellow	18	lime	692
shale light	32	shale	695
lime shells	34	lime	723
shale blue	38	shale dark	725
lime	43	lime	758
shale	48	shale	760
lime	63	lime	770
shale blue	80	shale	880
lime	85	lime	882
shale	120	shale	925
lime	127	lime	932
shale	132	shale	946
lime	158	lime	950
shale blue	163	shale	965
shale grey	173	sdv shalo	968
lime	180	1/2 BW at 968	
slate grey&shells	245	lime	970
slate white	295	shale	980
shale grey	310	lime	985
red rock	315	shale	1005
lime	320	lime	1010
shale grey	365	shale	1090
lime	370	shale dark	1100
shale	445	shale grey	1120
lime	453	shale dark	1125
shale	455	shale grey	1200
lime	465	trace red rock	1203
shale	470	shale	1214
lime	475	sdv shale	1218
shale	485	shale	1224
lime	512	sand	1228
shale	517	shale	1235
lime	519	shale dark	1245
shale	541	shale grey	1280
lime	553	rod rock	1285
shale	585	shale grey	1315
lime	595	slate	1350
shale	610	sdv shale	1360
lime	620	sand	1368
shale	625	shale	1397
lime	637	shale dark	1418
shale	654	sand & shale	1430
lime	665	sand	1430 1/2
slate blk	675	Bartlesville sd	1450
lime	685	Total Depth.	

ROCK PRESSURE

1st Min 335#
15 Min 385#
30 Min 400#
Total 425#