

P.O. Box 169

Great Bend, Kansas 67530

Lease <i>Palsmire</i>	Well No. <i>1</i>	Date <i>2-2-28</i>
County <i>Summer</i>	Sec. <i>27</i> Twp. <i>30</i> Rng. <i>2</i>	Elevation <i>1319.50</i>
Company <i>Wiley Ash Jr.</i>		Test No. <i>1</i>
Contractor <i>Blue Steak Drlg.</i>		Zone Tested <i>White Cloud</i>
Charge To <i>Wiley Ash Jr.</i>		Time Tool Opened <i>3:25</i> A.M. P.M.
Approved By <i>T. J. [unclear]</i>		Tester <i>Roy [unclear]</i>

27-305-2W  
SE-SE-SE

Wiley Ash, Jr.  
Palsmire #1

Initial Hydro Mud Press. *1060* P.S.I.  
 Initial Flow Press. *61* To *61* P.S.I. Initial Flow Period *15* Min.  
 Initial Shut-in Press. *132* P.S.I. Initial Shut-in *45* Min.  
 Final Flow Press. *71* To *71* P.S.I. Final Flow Period *30* Min.  
 Final Shut-in Press. *81* P.S.I. Final Shut-in *45* Min.

Final Hydro Mud Press. *1052* P.S.I.  
 Temperature *90°*  
 Mud Weight *109* Viscosity *38*  
 Fluid Loss *188*  
 Interval Tested *1851* To *1931*

Price Job <i>\$380.00</i>
Other Charges
Total

Top Packer Depth *1946* Surface Choke Size  
 Bottom Packer Depth *1851* Bottom Choke Size *5/8*  
 Total Depth *1931* Main Hole Size *7 7/8*  
 Drill Pipe Size \_\_\_\_\_ Wt \_\_\_\_\_ Rubber Size *634*  
 Drill Collar I.D. \_\_\_\_\_ Ft. Run \_\_\_\_\_

Blow *Weak Dead 10 min into I.F.P.*  
*Flushed Tool twice on second open*

Recovery *10' Data mud*  
*+3 + 17*  
*-24 + 17*  
*-40*

Remarks \_\_\_\_\_

Sun Oilwell Cementing, Inc. shall not be liable for damages of any kind to the property or the personnel of the one for whom a test is made or for any loss suffered or sustained, directly or indirectly, through the use of its equipment, or its statement or opinion concerning the result of any test. Tools lost or damaged in the hole shall be paid for at cost by the party for whom the test is made.